



AUSTRALIA PACIFIC LNG PTY LTD

SPRINGVALE 1 WELL ABANDONMENT REPORT

PL 43 - QUEENSLAND

Originator:

Jenna Halcro-Dirks, Technical Assistant



Australia Pacific LNG Pty Ltd
ABN 68 001 646 331

Reviewed:

Trevor Marks, Senior Drilling Engineer



Level 1, 144 Montague Road
WEST END QLD 4101

Reviewed:

Brian Thomas, Operations Geologist



Approved:

Tristan Renwick-Cooke, Petroleum Engineer



March, 2014

WELL CARD

| General Data | | Well Details | | | |
|--|-------------------|--|---|---|---------------------------------|
| Well Name: | Springvale 1 | | Cellar | Surface | Production |
| Well Type: | Appraisal | Hole | | | |
| Field: | Springvale | Size | N/A | 12 1/4" | 7 7/8" |
| Tenure: | PL 43 | Depth from Rotary Table | N/A | 152.40 mRT | 1100.40 mRT |
| Location | | Drilling Fluid | | Water-based gel spud mud | Water-based KCL/polymer mud |
| Latitude: | 25° 19' 00.00" S | Drill Bits - Size/Type | | Refer to Well Completion Report | Refer to Well Completion Report |
| Longitude: | 148° 17' 47.00" E | Casing | | | |
| GDA94 Zone 55 Easting: | 630 489 E | Size/Weight/Grade | N/A | 9 5/8"/36 ppf/K-55 | 5 1/2"/14 ppf/K-55 |
| GDA94 Zone 55 Northing: | 1 280 064 N | Depth - Bottom of Shoe (mRT) | N/A | 147.80 | 938.00 |
| Elevation | | Cement | | | |
| Ground Level (mAMSL): | 574.34 | Interval | Surface Casing: 152.40 mRT - surface | Production Casing: 1100.40 mRT - surface | |
| Drill Floor (mAMSL): | 578.64 | Surface | Refer to Well Completion Report | | |
| Total Depth | | Production | Refer to Well Completion Report | | |
| Driller: | 1100.40 mRT | Cement Plugs | | | |
| Logger: | 690.50 mRT | Cement Type - Cement Volume - Interval | | | |
| Workover Rig | | Plug 1: Pumped 9.2bbl of 15.6ppg Portland GP cement - 699-583 mRT | | | |
| Drilling Rig: | TDC Rig 4 | Plug 2: Pumped 9.2bbl of 15.6ppg Portland GP cement - 583-468 mRT | | | |
| Date Spudded: | 2/12/2013 | Plug 3: Pumped 8.4bbl of 15.6ppg Portland GP cement - 468-386 mRT | | | |
| Date TD Reached: | N/A | Plug 4: Pumped 12.4bbl of 15.6ppg Portland GP cement - 385-254 mRT | | | |
| Date Rig Released: | 15/12/2013 | Plug 5: Pumped 4.4bbl of 15.6ppg Portland GP cement - 254-190 mRT | | | |
| Well Completion Report Lodgement Date | | Plug 6: Pumped 3.1bbl of 15.6ppg Portland GP cement - 190-164 mRT | | | |
| June 1983 / Company Report Number: 12169 | | Plug 7: Pumped 10.8bbl of 15.6ppg Portland GP cement - 164-50 mRT | | | |
| | | Plug 8: Pumped 7bbl of 15.6ppg Portland GP cement - 50-12 mRT | | | |
| | | Plug 9: Pumped 0.6bbl of 15.6ppg Portland GP cement - 12-2 mRT | | | |

DRILLING & COMPLETIONS SUMMARY

Springvale 1 was drilled vertically in the PL 43 permit to ascertain the hydrocarbon potential of the Springvale Structure. Springvale 1 is located approximately 65kms northwest of Injune in southeast Queensland. Refer to the Area Map in Appendix.

No net pays were calculated for this well.

From 2/12/2013 – 15/12/2013 a plug & abandonment operation was conducted. For details of the P&A operation, refer to Appendix 2 (Daily Workover & Completion Reports). For drilling details, DST results, wireline logs & formation tops, refer to the well completion report.

GEOLOGICAL SAMPLES

| Wireline Logs | Date | Log Type | Interval | Contractor |
|------------------|-----------|----------------|--------------------|---------------|
| Logging Run 1 | 7/12/2013 | IBC-CBL-GR-CCL | 10.82 - 690.50 mRT | Schlumberger |
| | | | | |
| Full Hole Coring | Date | Interval (mGL) | Size/Cut (m) | Recovered (m) |
| N/A | | | | |
| | | | | |
| Sidewall Coring | Date | Interval (mGL) | Size/Cut (m) | Recovered (m) |
| N/A | | | | |
| | | | | |
| Mudlogging | Date | Interval (mGL) | Size/Cut (m) | Recovered (m) |
| N/A | | | | |
| | | | | |
| Cutting Samples | Date | Interval (mGL) | Size/Cut (m) | Recovered (m) |
| N/A | | | | |

WELL TESTS

| Drill Stem Testing | | | | | | | | | |
|---|----------------|-------------------------|-------------------------|-------------------------------|------------------|-----------------|------------|---------------|--|
| Date | Interval (mRT) | Formation (CM) | Gas Flow Rate | Fluid Recovery | Pressures (psia) | | | | |
| | | | | | Initial Flow | Initial Shut In | Final Flow | Final Shut In | |
| Refer to Well Completion Report | | | | | | | | | |
| Flow Test Results | | | | | | | | | |
| | Date | Gas Flow Rates (mmscfd) | Water Flow Rates (bwpd) | Pressure (psia) | Depth (mRT) | | | | |
| Initial | N/A | | | | | | | | |
| Final | N/A | | | | | | | | |
| Modular Formation Dynamics Tester (MDT) | | | | | | | | | |
| Date | Interval (mRT) | Formation | Final Pump Rate (bbl/d) | Final Shut In Pressure (psia) | | | | | |
| N/A | | | | | | | | | |

SURVEYS

| Well Location Survey | | | | | |
|---------------------------------|-----------|----------|----------------------|---------|----------|
| Date | Longitude | Latitude | Ground Level (mAMSL) | Easting | Northing |
| N/A | | | | | |
| | | | | | |
| Deviation Survey | | | | | |
| Refer to Well Completion Report | | | | | |

Current Schematic

Formation Tops Summary

Formation tops were picked by Geoscientists from Wireline Logs & ROP Curve data.

Surface Casing: 9 5/8" @ 147.80 mRT
 Surface Hole: 12 1/4" to 152.40 mRT

| Perforation Details | |
|---------------------------------|----------------|
| Perforated | |
| Formation | Interval (mRT) |
| Refer to Well Completion Report | |

Bridge Plug: 699.60 mRT

| Cement Plugs | |
|--------------|----------------|
| Plug No. | Interval (mRT) |
| 1 | 699.0 583.0 |
| 2 | 583.0 468.0 |
| 3 | 468.0 386.0 |
| 4 | 385.0 254.0 |
| 5 | 254.0 190.0 |
| 6 | 190.0 164.0 |
| 7 | 164.0 50.0 |
| 8 | 50.0 12.0 |
| 9 | 12.0 4.5 |

Production Casing: 5 1/2" @ 938 mRT
 Production Hole: 7 7/8" to 1100.40 mRT

Driller's Depth: 1100.40 mRT

| Formations | mRT |
|-------------------|--------|
| Evergreen Fm | 4.60 |
| Precipice Sst | 18.30 |
| Precipice BSF | 35.27 |
| Rewan Fm | 128.30 |
| Bandanna Fm | 217.10 |
| Black Alley Shale | 349.50 |
| Mantuan Fm | 455.75 |
| Peawaddy Fm | 510.00 |
| Catherine Sst | 533.67 |
| Ingelara Fm | 566.74 |
| Aldebaran Sst | 621.60 |
| Mid Aldebaran UNC | 645.00 |
| Sirius MST | 741.00 |
| Reids Dome Beds | 773.80 |

GEOLOGICAL SUMMARY

The Bowen Basin comprises several structurally defined sub-basins, the most prominent of which is the Taroom separated by the Comet Ridge from the Denison Trough, an elongate (300 km x 50 km) feature oriented north-south in the western margin of the basin.

The Denison Trough is delineated on the west by the Springsure Shelf, Nebine Ridge and a series of north-south trending normal faults that were active during the early phases of Bowen Basin development, and on the east by the Comet Ridge (or 'Comet Platform') structural high. The Denison Trough contains Early Permian to Late Triassic sediments which overlie 'economic' basement of Devonian-Carboniferous metasediments and, in places, Early Permian volcanic rocks.

Ziolkowski & Taylor (1985), Murray (1990) and Fielding et al. (1990a, b) recognised the complex tectonic and depositional history of the Denison Trough comprised three distinct phases.

Phase 1: Formation of a series of north-south oriented grabens and half-grabens in the Early Permian in response to back-arc extension on pre-existing regional basement grain;

Phase 2: Passive thermal subsidence ('sag') and onset of widespread regional blanket sedimentation in the Denison Trough during late Early Permian to early Late Permian times; and

Phase 3: Development of anticlines from the early Late Permian to the late Middle Triassic in response to east-west compression and reactivation and reversal of normal faults.

Whilst there is uncertainty about the age of the oldest rocks, the Bowen Basin succession is continuous from the Early Permian to the Middle Triassic. Basin-fill subdivisions based on biostratigraphic and lithostratigraphic work since the mid-1970s (e.g., Rigby 1976; Price et al. 1985; Draper et al. 1990; McLoughlin 1990; Filatoff & Price 1991; Green et al. 1997b; and Price 1997) have been further refined by sequence stratigraphic studies during the 1990s (e.g., Briggs 1991; Wilkinson 1991; Ziolkowski et al. 1992; Baker et al. 1993; Stanmore 1994a, b; Tye & Asser 2001; and Doyle & Lonergan 2002a).

The Early Permian Reids Dome beds sequences comprise alluvial and lacustrine deposits with interbedded basaltic and felsic igneous rocks (Fielding et al. 1996). The maximum Reids Dome beds thickness intersected to date in the Denison Trough is 2771 m, at Westgrove 3.

The upper Reids Dome beds, Cattle Creek Group and Aldebaran Sandstone were deposited in the epeiric seaway environments that prevailed during the second (thermal sag) phase of Bowen Basin history accompanied by a succession of marine transgressions in the northern Denison Trough, and include primarily offshore marine shelfal to coastal plain sediments. Alluvial deposits in the southern Denison Trough are coeval with marine sediments in the north, as marine transgressions did not extend to the southern trough. Several sequence boundaries have been identified by various interpreters within the Aldebaran Sandstone. In late Early Permian (lower Aldebaran Sandstone) times, the northern Denison Trough was a low-relief alluvial floodplain — or shallow marine embayment, depending on minor variations of relative base level (Doyle & Lonergan 2002a) — and was in communication with the Taroom Trough. A sequence boundary in the mid-Aldebaran reflects a period of minor compression, reactivation and reversal of faults, and onset of inversion of Denison half-grabens. The virtual cessation of sediment input thereafter was accompanied by erosion of the uppermost portions of the lower Aldebaran Sandstone.

Regional sag resumed in the early Late Permian (Phase 2), and the alluvial and nearshore marine sediments of the upper Aldebaran Sandstone were deposited. Despite periodic fluctuations of base level, these conditions prevailed until completion of deposition of the progradational Freitag Formation sediments. During Ingelara, Peawaddy, Catherine and Mantuan times, there were significant fluctuations of base level, with depositional environments ranging from alluvial to fluvio-deltaic to shallow marine. With the exception of the quartzose sediments of the Middle Triassic Clematis Group (Kassan & Fielding 1991, 1996), volcanic detritus in the form of felsic airfall tuffs is the dominant petrographic feature of the post-Catherine formations — that is, from onset of evolution of the Bowen Basin into a retroarc foreland basin (Fielding et al. 1996).

The marine sediments of the Black Alley Shale were deposited in association with a basin wide transgression caused by foreland thrust loading along the eastern margin of the Bowen Basin (Fielding et al. 2000). Post-Black Alley depositional environments would remain completely non-marine. The alluvial sandstones, siltstones and coals of the Bandanna Formation represent a period of basin-filling. The alluvial Rewan Group sediments were deposited in Early Triassic times after a near-cessation of sedimentation and erosion of the upper Bandanna Formation near the end of the Permian.

A major episode of inversion in late Triassic times resulted from a renewal of compressional tectonics, with reactivation and reversal of half-graben bounding faults and consequent uplift and erosion of the Rewan Group. The alluvial and lacustrine sediments of the Clematis Sandstone, Snake Creek Mudstone and Moolayember Formation were then deposited. The Moolayember Formation represents the final period of Bowen Basin sedimentation. Plate convergence and the associated 'Hunter-Bowen Orogeny' resulted in the uplift, erosion and peneplanation of the Bowen succession, which was overlain by the Jurassic-Cretaceous Surat Basin (Fielding et al. 1996).

References: BAKER, J.C., FIELDING, C.R., DE CARITAT, P. and WILKINSON, M.M., 1993, Permian evolution of sandstone composition in a complex back-arc extensional to foreland basin: The Bowen Basin, eastern Australia. *Journal of Sedimentary Petrology*, 63 (5), 881–93.

BRIGGS, D.J.C., 1991, Correlation charts for the Permian of the Sydney-Bowen Basin and New England Orogen. *In Proceedings of the 25th Symposium on Advances in the Study of the Sydney Basin*, University of Newcastle, 30–7.

DOYLE, J. and LONERGAN, M., 2002a, ATP 337P and ATP 533P, Denison Trough, Queensland: Aldebaran Sandstone study, northern Denison Trough. Report for Oil Company of Australia Ltd (unpublished).

DRAPER, J.J., PALMIERI, V., PRICE, P.L., BRIGGS, D.J.C. and PARFREY, S.M., 1990, A biostratigraphic framework for the Bowen Basin. *In Bowen Basin Symposium 1990, Proceedings*, Geological Society of Australia (Queensland Division), 26–35.

FIELDING, C.R., KASSAN, J. and DRAPER, J.J., 1996, Geology of the Bowen and Surat basins, eastern Queensland. *Australasian Sedimentologists Group Field Guide Series*, 8, 1–126.

FILATOFF, J. and PRICE, P.L., 1991, A northern Denison Trough (Springsure) palynostratigraphic reference section. APG Consultants Report 606/01.

GREEN, P.M., HOFFMANN, K.L., BRAIN, T.J. and GRAY, A.R.G., 1997a, Project aims and activities, exploration history and geological investigations in the Bowen and overlying Surat basins, Queensland. *In Green, P.M., ed., The Surat and Bowen Basins, South-east Queensland*. Queensland Minerals and Energy Review Series, Queensland Department of Mines and Energy, 1–12.

GREEN, P.M., CARMICHAEL, D.C., BRAIN, T.J., MURRAY, C.G., McKELLAR, J.L., BEESTON, J.W. and GRAY, A.R.G., 1997b, Lithostratigraphic units in the Bowen and Surat basins, Queensland. *In Green, P.M., ed., The Surat and Bowen Basins, South-east Queensland*. Queensland Minerals and Energy Review Series, Queensland Department of Mines and Energy, 41–108.

McLOUGHLIN, S., 1990, Palaeobotany and palaeoenvironments of Permian strata, Bowen Basin, Queensland. Ph.D. thesis, University of Queensland (unpublished).

RIGBY, J.J., 1976, Palaeobotany of the Bowen and Surat basins. Appendix 3 *in Jensen, A.R. et al., eds., A Guide to the Geology of the Bowen and Surat Basins in Queensland*, 25th International Geological Conference, Excursion Guide 3C, 47–9.


STANMORE, P.J., 1994a, Interpreted Permian palaeogeography of the Denison Trough, central Queensland. Report for Santos Petroleum Operations Ltd and Oil Company of Australia Ltd (unpublished).

TYE, S. and ASSER, G., 2001, PLs 43 and 44, Denison Trough, Queensland: Geological review of the Reids Dome beds, Westgrove half-graben area. Report for Oil Company of Australia Ltd (unpublished).

Weir, J.

PL 43, Springvale 1, P&A Programme, report prepared for Origin Energy

APPENDIX 1 – LOCATION MAP



LOCATION MAP

FIGURE 2

26844 -

APPENDIX 2 – DAILY COMPLETION &
WORKOVER REPORTS



Daily Completion and Workover

SPRINGVALE 1

Report # 1, Report Date: 2/12/2013

| | | | | |
|------------------------------|--------------------------------------|--------------------------------|---------------------------------------|---------------------------------------|
| State QUEENSLAND | District | Basin | Lease PL 44 | Well Configuration Type VERTICAL |
| Ground Elevation (m) 0.00 | Original KB/RT Elevation (m) 4.47 | KB-Ground Distance (m) 4.47 | KB-Casing Flange Distance (m) 4.47 | KB-Tubing Hanger Distance (m) 3.77 |

| | |
|-------------------------------------|----------------|
| Primary Job Type ABANDONMENT P&A | Like Kind Area |
|-------------------------------------|----------------|

Objective

- 1) Isolate the tubing with slickline.
- 2) Pull the existing completion.
- 3) Set a composite bridge plug on e-line to isolate producing zones.
- 4) Run a USIT log on e-line.
- 5) If casing integrity is good, remediate as follows:
 - a) Perforate production casing and establish a circulation/injection rate.
 - b) Circulate/squeeze cement.
 - c) Drill out cement.
 - d) Confirm zonal isolation with CBL.
 - e) Drill out the bridge plug.
 - f) Re-perforate the Aldeberan formation.
 - g) Run the new completion.
- If severe casing corrosion or leak point(s) exist, proceed as follows:
 - a) Decision to be made on how to achieve zonal isolation and whether to remediate or P&A.
 - b) Execute the above decision.
- 6) Rig down move out.

| | |
|-------------------|-------------|
| Contractor TDC | Rig No 4 |
|-------------------|-------------|

| | | | |
|-------------------------|--------------------------------|-------------------------|------------------------------|
| Daily Operations | | | |
| AFE No. | AFE + Sup Amount 740,700.00 | Daily Cost 48,170.34 | Cumulative Cost 48,170.34 |

| | | | | |
|-----------------|--------------|--|--------------------------------|--------------------------------|
| Weather Fine | T (°C) 29 | Road Condition Long dusty road with gulleys and rock climbs | Tubing Pressure (psi) 103.0 | Casing Pressure (psi) 183.0 |
|-----------------|--------------|--|--------------------------------|--------------------------------|

Operations @ Morning Report
Cont moving remaining equipment to location.

Last 24hr Summary

- Finish ops on Westgrove 2.
- Rig out equipment.
- Wait on rig move trucks.
- Move equipment from Westgrove 2 to Springvale 1.
- Wait on daylight. Unable to cont moving after dark.

24hr Forecast
Move remaining equipment, spot and rig up. Kill well and rig up slickline to close sliding sleeve and set plug.

HSE Summary
0 incidents, 2 hazards

General Remarks
00:00 - 06:00 - Wait on daylight to cont rig move.

| Supervisor | Title | Mobile |
|---------------------------------|-----------------|--------------|
| MIKE PETERS, DAY DRLG SUPV | DAY DRLG SUPV | 0438 120 737 |
| DEAN COOPER, NIGHT DRLG SUPV | NIGHT DRLG SUPV | 0438 120 737 |
| MICHAEL BAGLEY, NIGHT DRLG SUPV | NIGHT DRLG SUPV | 0438 120 737 |

| Time Log | | | | | | |
|------------|----------|-----------|-------|---------|------------|--|
| Start Time | End Time | Dur (hrs) | Phase | Op Code | Time P-T-X | Operation |
| 07:00 | 09:00 | 2.00 | DEMOB | MOVE | P | Rig out remaining equipment and prep for rig move. |
| 09:00 | 12:30 | 3.50 | MIRU | MOVE | T | Wait on TDC trucks to arrive. 2 trucks on location (5 ordered) and 3 hours late. Were supposed to mobilize from TDC yard @ 06:00 Hrs. |
| 12:30 | 13:30 | 1.00 | MIRU | MOVE | P | Spot trailers, pin up to air pack and mud tank then prepare to mobilize |
| 13:30 | 15:30 | 2.00 | MIRU | MOVE | P | Move rig, air packs and mud tank to new location, spot rig then spot air pack and mud tank. |
| 15:30 | 17:00 | 1.50 | MIRU | MOVE | P | 2 trucks returned top old location pinned up to support equipment trailers. Note: Float truck for hauling forklift arrived on location @ 16:30 Hrs. |
| 17:00 | 19:00 | 2.00 | MIRU | MOVE | P | Move forklift, and 2 loads support equipment to Springvale 1. Rig move shut down due to no moving on council roads and through landowners yard at night.. |
| 19:00 | 00:00 | 5.00 | MIRU | MOVE | T | Spot remaining equipment. Crew rigged up as much equipment as they could then conducted general rig maintenance and cleaning. NOTE: Should be "Zero" charge to Origin as 60 km move should've been completed in one day. There weren't enough rig move trucks mobilized to location. |

| Report Fluids Summary | | | | |
|-----------------------|---------------|-----------------|----------------|------------------|
| Fluid | To well (bbl) | From well (bbl) | To lease (bbl) | From lease (bbl) |
| Fresh Water | | | 400.0 | 0.0 |



Daily Completion and Workover

SPRINGVALE 1

Report # 1, Report Date: 2/12/2013

Last BOP Drill

| Type | Last Date | Next Date | Days Since Last Check (days) | Days Until Next Check (days) |
|-----------|-----------|-----------|------------------------------|------------------------------|
| BOP Drill | | | | |

Safety Meetings / Operational Checks

| Time | Description | Type | Comment |
|-------|-------------------------------------|------------------|---------------------------------------|
| 12:00 | Pre tour meeting with incoming crew | Pre-Tour Meeting | Review program, SOP and issue permits |
| 18:00 | PTW 11582 Hot Work | Permit to Work | Loader ops |

Logs

| Date | Type | Depth Top (mKB) | Depth Bottom (mKB) | Cased? |
|------|------|-----------------|--------------------|--------|
| | | | | No |

Perforations

| Date | Zone | Top (mKB) | Btm (mKB) | Current Status |
|------|------|-----------|-----------|----------------|
| | | | | |

| Date | Zone | Type | Stim Treat Company |
|------|------|------|--------------------|
| | | | |

| Stg No. | Stage Type | Top (mKB) | Btm (mKB) | V clean (bbl) |
|---------|------------|-----------|-----------|---------------|
| | | | | |

Other In Hole

| Description | Run Date | OD (in) | Top (mKB) | Btm (mKB) |
|-------------|----------|---------|-----------|-----------|
| | | | | |

Cement

| Description | Start Date | Cement Comp |
|-------------|------------|-------------|
| | | |



Daily Completion and Workover

SPRINGVALE 1

Report # 2, Report Date: 3/12/2013

| | | | | |
|------------------------------|--------------------------------------|--------------------------------|---------------------------------------|---------------------------------------|
| State QUEENSLAND | District | Basin | Lease PL 44 | Well Configuration Type VERTICAL |
| Ground Elevation (m) 0.00 | Original KB/RT Elevation (m) 4.47 | KB-Ground Distance (m) 4.47 | KB-Casing Flange Distance (m) 4.47 | KB-Tubing Hanger Distance (m) 3.77 |

| | |
|-------------------------------------|----------------|
| Primary Job Type ABANDONMENT P&A | Like Kind Area |
|-------------------------------------|----------------|

Objective

- 1) Isolate the tubing with slickline.
- 2) Pull the existing completion.
- 3) Set a composite bridge plug on e-line to isolate producing zones.
- 4) Run a USIT log on e-line.
- 5) If casing integrity is good, remediate as follows:
 - a) Perforate production casing and establish a circulation/injection rate.
 - b) Circulate/squeeze cement.
 - c) Drill out cement.
 - d) Confirm zonal isolation with CBL.
 - e) Drill out the bridge plug.
 - f) Re-perforate the Aldeberan formation.
 - g) Run the new completion.
- If severe casing corrosion or leak point(s) exist, proceed as follows:
 - a) Decision to be made on how to achieve zonal isolation and whether to remediate or P&A.
 - b) Execute the above decision.
- 6) Rig down move out.

| | |
|-------------------|-------------|
| Contractor TDC | Rig No 4 |
|-------------------|-------------|

| | | | |
|-------------------------|--------------------------------|-------------------------|------------------------------|
| Daily Operations | | | |
| AFE No. | AFE + Sup Amount 740,700.00 | Daily Cost 45,302.34 | Cumulative Cost 93,472.68 |

| | | | | |
|-----------------|--------------|--|------------------------------|------------------------------|
| Weather Fine | T (°C) 29 | Road Condition Long dusty road with gulleys and rock climbs | Tubing Pressure (psi) 0.0 | Casing Pressure (psi) 0.0 |
|-----------------|--------------|--|------------------------------|------------------------------|

Operations @ Morning Report
Nipple down wellhead and nipple up BOPS

Last 24hr Summary

- Wait on daylight.
- Site induction and hazard hunt
- Move remaining equipment from Westgrove 2
- Finish rigging in all equipment.
- Function test e-kills
- Program review and create JSA for mixing KCL water.
- Mix 130 bbls 2% KCL water
- Kill well
- R/U slickline, run gauge ring and attempt to close sliding sleeve.

24hr Forecast
Rig to pull tbg, unset PIP packer and POOH with existing completion. Wait on wireline.

HSE Summary
1 incidents, 9 hazards

General Remarks
0:00 Pre tour meeting. 0:15 RIH and attempt to close sliding sleeve, will not close in 5 runs. 2:30 Review w/ Engineer and set PX plug and prong in SSD. 3:00 P/test tubing 200/1000 psi 5 mins each. R/d slickline 4:00 N/d wellhead 5:00 P/test blind rams 200/2000 psi 10 mins each. N/u BOPs.

| Supervisor | Title | Mobile |
|---------------------------------|-----------------|--------------|
| MIKE PETERS, DAY DRLG SUPV | DAY DRLG SUPV | 0438 120 737 |
| DEAN COOPER, NIGHT DRLG SUPV | NIGHT DRLG SUPV | 0438 120 737 |
| MICHAEL BAGLEY, NIGHT DRLG SUPV | NIGHT DRLG SUPV | 0438 120 737 |

| Time Log | | | | | | |
|-----------------|----------|-----------|--------|---------|------------|--|
| Start Time | End Time | Dur (hrs) | Phase | Op Code | Time P-T-X | Operation |
| 00:00 | 00:15 | 0.25 | MIRU | MOVE | P | Pre tour meeting with incoming crew, open relevant work permits and conduct crew handover. |
| 00:15 | 06:00 | 5.75 | MIRU | MOVE | T | Conduct general rig maintenance and cleaning while waiting on trucks |
| 06:00 | 10:30 | 4.50 | MIRU | MOVE | P | Trucks mobilized to old location and completed moving all remaining support equipment to Springvale 1 |
| 10:30 | 11:30 | 1.00 | MIRU | MOVE | T | Water truck bogged at creek crossing leaving location. Recovered bogged water truck as per TDC SOP #H0014. |
| 11:30 | 14:30 | 3.00 | MIRU | MOVE | P | Continue rigging up Haz-chem, hot work, hard lines, flare line. Secure to anchor blocks. Test ESD and alarm. |
| 14:30 | 15:30 | 1.00 | SURPRD | RPCOMP | P | Rig Accepted @ 14:30 Hrs. Reviw program and hazards for well. |
| 15:30 | 16:00 | 0.50 | SURPRD | RPCOMP | P | Tie in hard lines to well head |
| 16:00 | 17:15 | 1.25 | SURPRD | RPCOMP | P | Pressure test hard lines and manifold 200/2000 psi 5 mins each. |
| 17:15 | 18:00 | 0.75 | SURPRD | RPCOMP | P | Mix 130 bbls 2% KCL |



Daily Completion and Workover

SPRINGVALE 1

Report # 2, Report Date: 3/12/2013

| Time Log | | | | | | |
|------------|----------|-----------|--------|---------|------------|--|
| Start Time | End Time | Dur (hrs) | Phase | Op Code | Time P-T-X | Operation |
| 18:00 | 18:30 | 0.50 | SURPRD | RPCOMP | P | Bleed of well SITP- 103psi SICP- 183psi. Casing came down to 30 psi flowing on 48/64" choke. Tubing came down to 0 psi. Casing shut in and pressured up to 100psi in 2 minutes. |
| 18:30 | 19:00 | 0.50 | SURPRD | RPCOMP | P | TBM and rig down slickline pole from wellhead |
| 19:00 | 19:30 | 0.50 | SURPRD | RPCOMP | P | Conduct TBM, rig up to reverse circulate |
| 19:30 | 20:30 | 1.00 | SURPRD | RPCOMP | P | Reverse circulate 100bbl at initial circulating pressure 100psi. Wet gas to surface then slugging foamy fluid, followed by clean fluid to surface. Shut in well after 100bbl. Check annulus and tubing both on vacuum. Monitor well pressure both sides on vacuum. Mix up another 100 bbl of 2% KCL. |
| 20:30 | 21:00 | 0.50 | SURPRD | RPCOMP | P | TBM and R/U slickline unit. M/U 1.5" tool string to 0.108" plough steel with 8" of stem, 20" spang jars and 1.850" gauge ring. |
| 21:00 | 21:45 | 0.75 | SURPRD | RPCOMP | P | TBM and P/Test slickline lubricator 200/1000 psi for 5 min each |
| 21:45 | 22:45 | 1.00 | SURPRD | RPCOMP | P | RIH inside crossover to 2-3/8" tubing, through SSD and tag XN at 824.5M (zero at tubing hanger) POOH gauge ring. |
| 22:45 | 23:30 | 0.75 | SURPRD | RPCOMP | P | M/U 1.5" nominal B-shifting tool run#1 with steel shear pin to toolstring with additional 3ft of stem below jars. Pass through SSD and pick up to tag at 743.5M (zero at tubing hanger) Jar up repeatedly (30 times) until passed through sleeve. Confirm again able to run in and pull up through SSD. POOH and check tool (steel pin had sheared indicating sleeve not yet closed) |
| 23:30 | 00:00 | 0.50 | SURPRD | RPCOMP | P | Re-pin shifting tool with steel pin run#2 and repeat 30 jars up on SSD at 743.5M (zero at hanger). POOH and confirm pin had sheared prior to closing sleeve. |

| Report Fluids Summary | | | | |
|-----------------------|---------------|-----------------|----------------|------------------|
| Fluid | To well (bbl) | From well (bbl) | To lease (bbl) | From lease (bbl) |
| Fresh Water | 0.0 | 0.0 | 160.0 | 120.0 |
| KCl 2% | 100.0 | 0.0 | | |

| Last BOP Drill | | | | |
|----------------|-----------|-----------|------------------------------|------------------------------|
| Type | Last Date | Next Date | Days Since Last Check (days) | Days Until Next Check (days) |
| BOP Drill | | | | |

| Safety Meetings / Operational Checks | | | |
|--------------------------------------|-------------------------------------|------------------|---------------------------------------|
| Time | Description | Type | Comment |
| 00:05 | Pre tour meeting with incoming crew | Pre-Tour Meeting | Review program, SOP and issue permits |
| 04:40 | PTW 11583 Hot Work | Permit to Work | Gernie ops |
| 04:40 | PTW 11591 Hot work | Permit to Work | Gernie ops |
| 10:25 | PTW 11584 Working at height | Permit to Work | Fuel dips |
| 12:00 | PTW 11585 Pressure system | Permit to Work | Fuel dips R/u floor |
| 12:00 | Pre tour meeting with incoming crew | Pre-Tour Meeting | Review program, SOP and issue permits |
| 12:00 | PTW 11586 Hot Work | Permit to Work | Loader and gernie |
| 12:13 | PTW 11587 Pressure system | Permit to Work | P/test BOPs |
| 19:30 | PTW 11588 Working at height | Permit to Work | Working at heights |
| 20:30 | PTW 11589 Hot Work Pressure Systems | Permit to Work | Slickline runs and camera |

| Logs | | | | |
|------|------|-----------------|--------------------|--------|
| Date | Type | Depth Top (mKB) | Depth Bottom (mKB) | Cased? |
| | | | | No |

| Perforations | | | | |
|--------------|------|-----------|-----------|----------------|
| Date | Zone | Top (mKB) | Btm (mKB) | Current Status |
| | | | | |

| Date | Zone | Type | Stim Treat Company |
|------|------|------|--------------------|
| | | | |

| Stg No. | Stage Type | Top (mKB) | Btm (mKB) | V clean (bbl) |
|---------|------------|-----------|-----------|---------------|
| | | | | |

| Other In Hole | | | | |
|---------------|----------|---------|-----------|-----------|
| Description | Run Date | OD (in) | Top (mKB) | Btm (mKB) |
| | | | | |

| Cement | | |
|-------------|------------|-------------|
| Description | Start Date | Cement Comp |
| | | |



Daily Completion and Workover

SPRINGVALE 1

Report # 3, Report Date: 4/12/2013

| | | | | |
|------------------------------|--------------------------------------|--------------------------------|---------------------------------------|---------------------------------------|
| State QUEENSLAND | District | Basin | Lease PL 44 | Well Configuration Type VERTICAL |
| Ground Elevation (m) 0.00 | Original KB/RT Elevation (m) 4.47 | KB-Ground Distance (m) 4.47 | KB-Casing Flange Distance (m) 4.47 | KB-Tubing Hanger Distance (m) 3.77 |

| | |
|-------------------------------------|----------------|
| Primary Job Type ABANDONMENT P&A | Like Kind Area |
|-------------------------------------|----------------|

Objective

- 1) Isolate the tubing with slickline.
- 2) Pull the existing completion.
- 3) Set a composite bridge plug on e-line to isolate producing zones.
- 4) Run a USIT log on e-line.
- 5) If casing integrity is good, remediate as follows:
 - a) Perforate production casing and establish a circulation/injection rate.
 - b) Circulate/squeeze cement.
 - c) Drill out cement.
 - d) Confirm zonal isolation with CBL.
 - e) Drill out the bridge plug.
 - f) Re-perforate the Aldeberan formation.
 - g) Run the new completion.
- If severe casing corrosion or leak point(s) exist, proceed as follows:
 - a) Decision to be made on how to achieve zonal isolation and whether to remediate or P&A.
 - b) Execute the above decision.
- 6) Rig down move out.

| | |
|-------------------|-------------|
| Contractor TDC | Rig No 4 |
|-------------------|-------------|

| | | | |
|-------------------------|--------------------------------|-------------------------|-------------------------------|
| Daily Operations | | | |
| AFE No. | AFE + Sup Amount 740,700.00 | Daily Cost 61,991.94 | Cumulative Cost 155,464.62 |

| | | | | |
|-----------------|--------------|--|------------------------------|------------------------------|
| Weather Fine | T (°C) 29 | Road Condition Long dusty road with gulleys and rock climbs | Tubing Pressure (psi) 0.0 | Casing Pressure (psi) 0.0 |
|-----------------|--------------|--|------------------------------|------------------------------|

Operations @ Morning Report
Wait on SLB logging unit for plug and USIT log

Last 24hr Summary

- RIH and attempt to close sliding sleeve, will not close in 5 runs
- Review w/ Engineer and set PX plug and prong in SSD
- P/test tubing 200/1000 psi 5 mins each
- N/d wellhead N/u BOPs and P/test
- Unseat tubing hanger and unseat packer and allow to equalize
- POOH 2-7/8" tubing
- Land hanger, change out pipe rams, P/test pipe rams and unseat tubing hanger
- POOH 2-3/8" tubing, SSD, tubing, packer, tubing, XN, tubing, WRG
- Land hanger, change out pipe rams, P/test pipe rams and unseat tubing hanger
- RIH with 20 joints of 2-7/8" kill string and land hanger
- Secure well and wait on SLB logging unit
- Conduct general rig maintenance

24hr Forecast
Wait on SLB logging unit for bridge plug and USIT corrosion log

HSE Summary
0 incidents, 10 hazards, 1 safe obs

General Remarks
0:00 Pre tour meeting. 0:15 Wait on SLB logging unit. Conduct general rig maintenance.

| Supervisor | Title | Mobile |
|---------------------------------|-----------------|--------------|
| MIKE PETERS, DAY DRLG SUPV | DAY DRLG SUPV | 0438 120 737 |
| DEAN COOPER, NIGHT DRLG SUPV | NIGHT DRLG SUPV | 0438 120 737 |
| MICHAEL BAGLEY, NIGHT DRLG SUPV | NIGHT DRLG SUPV | 0438 120 737 |

| Time Log | | | | | | |
|------------|----------|-----------|--------|---------|------------|--|
| Start Time | End Time | Dur (hrs) | Phase | Op Code | Time P-T-X | Operation |
| 00:00 | 00:15 | 0.25 | SURPRD | RPCOMP | P | Conduct pre tour meeting with incoming crew. Review program and hazards. Issue permits and review SOPs. |
| 00:15 | 00:30 | 0.25 | SURPRD | RPCOMP | P | Re-pin shifting tool run #3 with steel pin and repeat 3 jars up (pin sheared early due to heavier jarring) on SSD at 743.5 m (zero at hanger). POOH and confirm pin had sheared prior to closing sleeve. |
| 00:30 | 01:30 | 1.00 | SURPRD | RPCOMP | P | Re-pin shifting tool run #4 with steel pin and repeat 20 jars up on SSD at 743.5 m (zero at hanger). POOH and confirm pin had sheared prior to closing sleeve. |
| 01:30 | 02:30 | 1.00 | SURPRD | RPCOMP | P | Re-pin shifting tool run #5 with steel pin and repeat 20 jars up on SSD at 743.5 m (zero at hanger). POOH and confirm pin had sheared prior to closing sleeve. |



Daily Completion and Workover

SPRINGVALE 1

Report # 3, Report Date: 4/12/2013

| Time Log | | | | | | |
|------------|----------|-----------|--------|---------|------------|--|
| Start Time | End Time | Dur (hrs) | Phase | Op Code | Time P-T-X | Operation |
| 02:30 | 03:00 | 0.50 | SURPRD | RPCOMP | P | Review w/ Engineer decision to set plug in X-profile of sliding sleeve due to sleeve not closing. Pin X-lock mandrel with PXN plug body and new V-packing to X-line running tool. RIH and tag X profile in SSD at 743.0 m (zeroed at hanger). Set plug into X-profile and check set with 500 lb. Shear off with 2 jars and POOH and break out running tool. |
| 03:00 | 03:30 | 0.50 | SURPRD | RPCOMP | P | RIH with PX prong with new seals on SB running tool. Tag PX plug body at 743.0 m (zero at hanger). Set PX-prong in plug and POOH. |
| 03:30 | 05:00 | 1.50 | SURPRD | RPCOMP | P | Reinstall tree cap and P/test tubing to 200/1000 psi 5 mins each. Repair 2 chiksans and repeat for good test. Bleed off pressure. R/d slickline unit. |
| 05:00 | 05:30 | 0.50 | SURPRD | RPCOMP | P | Connect hydraulic hoses to BOPs and charge koomie unit. Stump P/test blind rams 200/2000 psi 10 mins each. |
| 05:30 | 07:30 | 2.00 | SURPRD | RPCOMP | P | N/d wellhead. NOTE: Bolts siezed and A section stuck on extended neck tbg hanger. |
| 07:30 | 08:15 | 0.75 | SURPRD | RPCOMP | P | N/U BOPS connect hyd lines and charge koomey. |
| 08:15 | 11:00 | 2.75 | SURPRD | RPCOMP | P | R/U workfloor and pipe handling equipment and mud can. Install blooie line and muffler then secure to anchor blocks. |
| 11:00 | 12:00 | 1.00 | SURPRD | RPCOMP | P | Pressure test 2-7/8" pipe rams and annular (pipe - 200/2000 annular 200/1000). Conduct koomey draw down test. |
| 12:00 | 12:15 | 0.25 | SURPRD | RPCOMP | P | Pre-tour meeting, and open work permits. Crew handover and end of tour debrief. |
| 12:15 | 12:45 | 0.50 | SURPRD | RPCOMP | P | R/U pipe handler and spot racks. |
| 12:45 | 13:30 | 0.75 | SURPRD | RPCOMP | P | Disengage lock screws to 70 mm (59 mm engaged). NOTE: Old style and very tight. |
| 13:30 | 14:30 | 1.00 | SURPRD | RPCOMP | P | P/U on tbg string. Hanger moved @ 21 klbs. Cont P/U to 23 klbs (2 klbs over string weight). Attempt to unset packer using pipe wrenches. Unable to rotate. Install power tongs then rotate 4 turns to the right and packer jumped. String weight now 21 klbs. Let packer equalize for 10 min. P/U another 6 inches to deflate element. Let element relax for 10 min. |
| 14:30 | 17:45 | 3.25 | SURPRD | RPCOMP | P | POOH wet w/ 76 jts, 2-7/8" tbg. Mud can in use. |
| 17:45 | 18:00 | 0.25 | SURPRD | RPCOMP | P | M/U tbg and land tbg hanger. Engage lock screws to 59 mm. Confirmed by WSR. |
| 18:00 | 19:15 | 1.25 | SURPRD | RPCOMP | P | Bleed off Koomey, then remove 2-7/8" pipe rams and install 2-3/8" pipe rams. P-test to 200/2000 psi. |
| 19:15 | 19:30 | 0.25 | SURPRD | RPCOMP | P | Dis-engage lock screws to 70 mm then pull and remove tbg hanger. |
| 19:30 | 20:45 | 1.25 | SURPRD | RPCOMP | P | L/D remaining 2-3/8" production bha as follows: Swedge to 2-3/8", 1 joint, SSD with plug and prong, 1 joint, packer, 7 joints, XN nipple, 1 joint, EUE collar |
| 20:45 | 21:15 | 0.50 | SURPRD | WELLPR | P | Land hanger, engage lock screws and install 2-7/8" pipe rams. P-test to 200/2000 psi, 10 min each. |
| 21:15 | 21:30 | 0.25 | SURPRD | WELLPR | P | Disengage lock screws and pull tbg hanger. |
| 21:30 | 22:45 | 1.25 | SURPRD | WELLPR | P | RIH w/ 20 jts, 2-7/8" tbg kill string. |
| 22:45 | 23:00 | 0.25 | SURPRD | WELLPR | P | Land hanger with BPV installed, engage lock screws and secure well. Wait on Schlumberger. |
| 23:00 | 00:00 | 1.00 | SURPRD | WELLPR | P | Wait on SLB logging unit. Conduct general rig maintenance. |

Report Fluids Summary

| Fluid | To well (bbl) | From well (bbl) | To lease (bbl) | From lease (bbl) |
|-------------|---------------|-----------------|----------------|------------------|
| Fresh Water | 0.0 | 0.0 | 160.0 | 50.0 |
| KCl 2% | 50.0 | 14.0 | 0.0 | 0.0 |

Last BOP Drill

| Type | Last Date | Next Date | Days Since Last Check (days) | Days Until Next Check (days) |
|-----------|-----------|-----------|------------------------------|------------------------------|
| BOP Drill | | | | |

Safety Meetings / Operational Checks

| Time | Description | Type | Comment |
|-------|-------------------------------------|------------------|---------------------------------------|
| 00:05 | Pre tour meeting with incoming crew | Pre-Tour Meeting | Review program, SOP and issue permits |
| 02:40 | PTW 11590 Pressure system | Permit to Work | P/t rams and plug in tubing |
| 02:50 | PTW 11591 Hot work | Permit to Work | Loader and gernie |
| 06:00 | PTW 11592 Working at height | Permit to Work | R/u BOP. R/u work floor |
| 12:00 | PTW 11593 Hot work | Permit to Work | Loader and gernie |
| 12:00 | Pre tour meeting with incoming crew | Pre-Tour Meeting | Review program, SOP and issue permits |
| 12:10 | PTW 11594 Pressure system | Permit to Work | P/test BOPs |
| 12:15 | PTW 11595 Working at height | Permit to Work | Fuel dips |

Logs

| Date | Type | Depth Top (mKB) | Depth Bottom (mKB) | Cased? |
|------|------|-----------------|--------------------|--------|
| | | | | No |



Daily Completion and Workover SPRINGVALE 1

Report # 3, Report Date: 4/12/2013

Perforations

| Date | Zone | Top (mKB) | Btm (mKB) | Current Status |
|------|------|-----------|-----------|----------------|
| | | | | |

Date **Zone** **Type** **Stim Treat Company**

| Stg No. | Stage Type | Top (mKB) | Btm (mKB) | V clean (bbl) |
|---------|------------|-----------|-----------|---------------|
| | | | | |

Other In Hole

| Description | Run Date | OD (in) | Top (mKB) | Btm (mKB) |
|-------------|----------|---------|-----------|-----------|
| | | | | |

Cement

| Description | Start Date | Cement Comp |
|-------------|------------|-------------|
| | | |



Daily Completion and Workover

SPRINGVALE 1

Report # 4, Report Date: 5/12/2013

| | | | | |
|------------------------------|--------------------------------------|--------------------------------|---------------------------------------|---------------------------------------|
| State QUEENSLAND | District | Basin | Lease PL 44 | Well Configuration Type VERTICAL |
| Ground Elevation (m) 0.00 | Original KB/RT Elevation (m) 4.47 | KB-Ground Distance (m) 4.47 | KB-Casing Flange Distance (m) 4.47 | KB-Tubing Hanger Distance (m) 3.77 |

| | |
|-------------------------------------|----------------|
| Primary Job Type ABANDONMENT P&A | Like Kind Area |
|-------------------------------------|----------------|

Objective

- 1) Isolate the tubing with slickline.
- 2) Pull the existing completion.
- 3) Set a composite bridge plug on e-line to isolate producing zones.
- 4) Run a USIT log on e-line.
- 5) If casing integrity is good, remediate as follows:
 - a) Perforate production casing and establish a circulation/injection rate.
 - b) Circulate/squeeze cement.
 - c) Drill out cement.
 - d) Confirm zonal isolation with CBL.
 - e) Drill out the bridge plug.
 - f) Re-perforate the Aldeberan formation.
 - g) Run the new completion.
- If severe casing corrosion or leak point(s) exist, proceed as follows:
 - a) Decision to be made on how to achieve zonal isolation and whether to remediate or P&A.
 - b) Execute the above decision.
- 6) Rig down move out.

| | |
|-------------------|-------------|
| Contractor TDC | Rig No 4 |
|-------------------|-------------|

| | | | |
|-------------------------|--------------------------------|-------------------------|-------------------------------|
| Daily Operations | | | |
| AFE No. | AFE + Sup Amount 740,700.00 | Daily Cost 46,134.34 | Cumulative Cost 201,598.96 |

| | | | | |
|-----------------|--------------|--|------------------------------|------------------------------|
| Weather Fine | T (°C) 29 | Road Condition Long dusty road with gulleys and rock climbs | Tubing Pressure (psi) 0.0 | Casing Pressure (psi) 0.0 |
|-----------------|--------------|--|------------------------------|------------------------------|

Operations @ Morning Report
Wait on SLB logging unit for plug and USIT log

Last 24hr Summary
SBWC - Wait on SLB logging unit. Conduct general rig maintenance.

24hr Forecast
Wait on SLB logging unit for bridge plug and USIT corrosion log

HSE Summary
0 incidents, 7 hazards

General Remarks
0:00 Pre tour meeting. 0:15 Wait on SLB logging unit. Conduct general rig maintenance.

| Supervisor | Title | Mobile |
|---------------------------------|-----------------|--------------|
| MIKE PETERS, DAY DRLG SUPV | DAY DRLG SUPV | 0438 120 737 |
| DEAN COOPER, NIGHT DRLG SUPV | NIGHT DRLG SUPV | 0438 120 737 |
| MICHAEL BAGLEY, NIGHT DRLG SUPV | NIGHT DRLG SUPV | 0438 120 737 |

| Time Log | | | | | | |
|-----------------|----------|-----------|--------|---------|------------|---|
| Start Time | End Time | Dur (hrs) | Phase | Op Code | Time P-T-X | Operation |
| 00:00 | 00:15 | 0.25 | SURPRD | WELLPR | P | Pre-tour meeting, and open work permits. Crew handover and end of tour debrief. |
| 00:15 | 08:00 | 7.75 | SURPRD | WELLPR | P | Wait on SLB logging unit. Conduct general rig maintenance. |
| 08:00 | 08:15 | 0.25 | SURPRD | WELLPR | P | Pre-tour meeting, and open work permits. Crew handover and end of tour debrief. |
| 08:15 | 14:00 | 5.75 | SURPRD | WELLPR | P | Wait on SLB logging unit. Conduct general rig maintenance. |
| 14:00 | 14:30 | 0.50 | SURPRD | WELLPR | P | Pre-tour meeting and site induction with incoming crew. Open work permits. Crew handover and end of tour debrief. |
| 14:30 | 00:00 | 9.50 | SURPRD | WELLPR | P | Wait on SLB logging unit. Conduct general rig maintenance. |

| Report Fluids Summary | | | | |
|------------------------------|---------------|-----------------|----------------|------------------|
| Fluid | To well (bbl) | From well (bbl) | To lease (bbl) | From lease (bbl) |
| Fresh Water | 0.0 | 0.0 | 0.0 | 40.0 |
| KCI 2% | 0.0 | 0.0 | 0.0 | 0.0 |

| Last BOP Drill | | | | |
|-----------------------|-----------|-----------|------------------------------|------------------------------|
| Type | Last Date | Next Date | Days Since Last Check (days) | Days Until Next Check (days) |
| BOP Drill | | | | |

| Safety Meetings / Operational Checks | | | |
|---|-------------------------------------|------------------|---------------------------------------|
| Time | Description | Type | Comment |
| 00:05 | Pre tour meeting with incoming crew | Pre-Tour Meeting | Review program, SOP and issue permits |
| 02:20 | PTW 11596 Working at height | Permit to Work | Fuel dips |
| 08:00 | Pre tour meeting with incoming crew | Pre-Tour Meeting | Review program, SOP and issue permits |
| 08:00 | PTW 11597 Hot work | Permit to Work | Loader and gennie |



Daily Completion and Workover

SPRINGVALE 1

Report # 4, Report Date: 5/12/2013

Safety Meetings / Operational Checks

| Time | Description | Type | Comment |
|-------|-------------------------------------|------------------|---------------------------------------|
| 14:00 | Pre tour meeting with incoming crew | Pre-Tour Meeting | Review program, SOP and issue permits |
| 14:00 | PTW 11598 Hot work | Permit to Work | Loader and gennie |

Logs

| Date | Type | Depth Top (mKB) | Depth Bottom (mKB) | Cased? |
|------|------|-----------------|--------------------|--------|
| | | | | No |

Perforations

| Date | Zone | Top (mKB) | Btm (mKB) | Current Status |
|------|------|-----------|-----------|----------------|
| | | | | |

| Date | Zone | Type | Stim Treat Company |
|------|------|------|--------------------|
| | | | |

| Stg No. | Stage Type | Top (mKB) | Btm (mKB) | V clean (bbl) |
|---------|------------|-----------|-----------|---------------|
| | | | | |

Other In Hole

| Description | Run Date | OD (in) | Top (mKB) | Btm (mKB) |
|-------------|----------|---------|-----------|-----------|
| | | | | |

Cement

| Description | Start Date | Cement Comp |
|-------------|------------|-------------|
| | | |



Daily Completion and Workover

SPRINGVALE 1

Report # 5, Report Date: 6/12/2013

| | | | | |
|------------------------------|--------------------------------------|--------------------------------|---------------------------------------|---------------------------------------|
| State QUEENSLAND | District | Basin | Lease PL 44 | Well Configuration Type VERTICAL |
| Ground Elevation (m) 0.00 | Original KB/RT Elevation (m) 4.47 | KB-Ground Distance (m) 4.47 | KB-Casing Flange Distance (m) 4.47 | KB-Tubing Hanger Distance (m) 3.77 |

| | |
|-------------------------------------|----------------|
| Primary Job Type ABANDONMENT P&A | Like Kind Area |
|-------------------------------------|----------------|

Objective

- 1) Isolate the tubing with slickline.
- 2) Pull the existing completion.
- 3) Set a composite bridge plug on e-line to isolate producing zones.
- 4) Run a USIT log on e-line.
- 5) If casing integrity is good, remediate as follows:
 - a) Perforate production casing and establish a circulation/injection rate.
 - b) Circulate/squeeze cement.
 - c) Drill out cement.
 - d) Confirm zonal isolation with CBL.
 - e) Drill out the bridge plug.
 - f) Re-perforate the Aldeberan formation.
 - g) Run the new completion.
- If severe casing corrosion or leak point(s) exist, proceed as follows:
 - a) Decision to be made on how to achieve zonal isolation and whether to remediate or P&A.
 - b) Execute the above decision.
- 6) Rig down move out.

| | |
|-------------------|-------------|
| Contractor TDC | Rig No 4 |
|-------------------|-------------|

| | | | |
|-------------------------|--------------------------------|-------------------------|-------------------------------|
| Daily Operations | | | |
| AFE No. | AFE + Sup Amount 740,700.00 | Daily Cost 51,240.34 | Cumulative Cost 252,839.30 |

| | | | | |
|-----------------|--------------|--|------------------------------|------------------------------|
| Weather Fine | T (°C) 29 | Road Condition Long dusty road with gulleys and rock climbs | Tubing Pressure (psi) 0.0 | Casing Pressure (psi) 0.0 |
|-----------------|--------------|--|------------------------------|------------------------------|

Operations @ Morning Report
Rig up to RIH GR-CCL log

Last 24hr Summary

- SBWC - Wait on SLB logging unit.
- Conduct general rig maintenance.
- Spot SLB wireline unit and support vehicle
- Spot Elmar pressure control skid
- N/u SLB lubricator
- N/u Emlar BOP to annular
- Review SLB crew out of hours
- SLB Rest period until 6:30
- Conduct general rig maintenance.

24hr Forecast
Wait on SLB crew rest, run GR-CCL log, set bridge plug and conduct USIT corrosion log.

HSE Summary
0 incidents, 5 hazards

General Remarks
0:00 Pre tour meeting. 0:15 Wait on SLB crew rest period. Conduct general rig maintenance.

| Supervisor | Title | Mobile |
|---------------------------------|-----------------|--------------|
| MIKE PETERS, DAY DRLG SUPV | DAY DRLG SUPV | 0438 120 737 |
| DEAN COOPER, NIGHT DRLG SUPV | NIGHT DRLG SUPV | 0438 120 737 |
| MICHAEL BAGLEY, NIGHT DRLG SUPV | NIGHT DRLG SUPV | 0438 120 737 |

| Time Log | | | | | | |
|------------|----------|-----------|--------|---------|------------|---|
| Start Time | End Time | Dur (hrs) | Phase | Op Code | Time P-T-X | Operation |
| 00:00 | 00:15 | 0.25 | SURPRD | WELLPR | P | Pre-tour meeting, and open work permits. Crew handover and end of tour debrief. |
| 00:15 | 12:00 | 11.75 | SURPRD | WELLPR | P | Wait on SLB logging unit. Conduct general rig maintenance. |
| 12:00 | 12:45 | 0.75 | SURPRD | WELLPR | P | Pre-tour meeting, and open work permits. Crew handover and end of tour debrief. Complete Yellowbank inductions. |
| 12:45 | 17:30 | 4.75 | SURPRD | WELLPR | P | Wait on SLB logging unit. Conduct general rig maintenance. |
| 17:30 | 17:45 | 0.25 | SURPRD | WELLPR | P | Conduct TBM and JSA for rigging up SLB wireline unit. |
| 17:45 | 18:00 | 0.25 | SURPRD | WELLPR | P | Spot SLB wireline open hole logging unit and support truck with grease injection. |
| 18:00 | 18:15 | 0.25 | SURPRD | WELLPR | P | Spot Elmar grease injection, BOP skid and SLB air compressor. |
| 18:15 | 19:15 | 1.00 | SURPRD | WELLPR | P | M/u Elmar lubricator sections on pipe stands. |
| 19:15 | 20:00 | 0.75 | SURPRD | WELLPR | P | P/u BOPs with adaptor flange using front end loader and attach to blocks. P/u BOPs with blocks and M/u to 7-1/16" annular studded connection. |
| 20:00 | 20:30 | 0.50 | SURPRD | WELLPR | P | Stop for crew dinner (dinner didnt arrive at 6 pm due to late arrival of TCE truck driver). |



Daily Completion and Workover

SPRINGVALE 1

Report # 5, Report Date: 6/12/2013

Time Log

| Start Time | End Time | Dur (hrs) | Phase | Op Code | Time P-T-X | Operation |
|------------|----------|-----------|--------|---------|------------|--|
| 20:30 | 20:45 | 0.25 | SURPRD | WELLPR | P | Review hours worked with SLB Engineer. Started in yard at 7 am. SLB crew out of hours, return 30 minute drive to camp for rest period. |
| 20:45 | 21:00 | 0.25 | SURPRD | WELLPR | P | N/u adaptor flange to annular. |
| 21:00 | 00:00 | 3.00 | SURPRD | WELLPR | P | Wait on SLB crew rest period until 6:30. Crew wash down a few items. |

Report Fluids Summary

| Fluid | To well (bbl) | From well (bbl) | To lease (bbl) | From lease (bbl) |
|-------------|---------------|-----------------|----------------|------------------|
| Fresh Water | 0.0 | 0.0 | 160.0 | 0.0 |
| KCl 2% | 20.0 | 0.0 | 0.0 | 0.0 |

Last BOP Drill

| Type | Last Date | Next Date | Days Since Last Check (days) | Days Until Next Check (days) |
|-----------|-----------|-----------|------------------------------|------------------------------|
| BOP Drill | | | | |

Safety Meetings / Operational Checks

| Time | Description | Type | Comment |
|-------|-------------------------------------|------------------|---------------------------------------|
| 00:05 | Pre tour meeting with incoming crew | Pre-Tour Meeting | Review program, SOP and issue permits |
| 00:10 | PTW 11599 Hot work | Permit to Work | Welding, loader and gennie |
| 12:00 | PTW 13451 Pressure system | Permit to Work | Supply water to carrier |
| 12:00 | Pre tour meeting with incoming crew | Pre-Tour Meeting | Review program, SOP and issue permits |
| 12:00 | PTW 11600 Hot work | Permit to Work | Loader and gennie |

Logs

| Date | Type | Depth Top (mKB) | Depth Bottom (mKB) | Cased? |
|------|------|-----------------|--------------------|--------|
| | | | | No |

Perforations

| Date | Zone | Top (mKB) | Btm (mKB) | Current Status |
|------|------|-----------|-----------|----------------|
| | | | | |

| Date | Zone | Type | Stim Treat Company | |
|---------|------------|-----------|--------------------|---------------|
| Stg No. | Stage Type | Top (mKB) | Btm (mKB) | V clean (bbl) |
| | | | | |

Other In Hole

| Description | Run Date | OD (in) | Top (mKB) | Btm (mKB) |
|-------------|----------|---------|-----------|-----------|
| | | | | |

Cement

| Description | Start Date | Cement Comp |
|-------------|------------|-------------|
| | | |



Daily Completion and Workover

SPRINGVALE 1

Report # 6, Report Date: 7/12/2013

| | | | | |
|------------------------------|--------------------------------------|--------------------------------|---------------------------------------|---------------------------------------|
| State QUEENSLAND | District | Basin | Lease PL 44 | Well Configuration Type VERTICAL |
| Ground Elevation (m) 0.00 | Original KB/RT Elevation (m) 4.47 | KB-Ground Distance (m) 4.47 | KB-Casing Flange Distance (m) 4.47 | KB-Tubing Hanger Distance (m) 3.77 |

| | |
|-------------------------------------|----------------|
| Primary Job Type ABANDONMENT P&A | Like Kind Area |
|-------------------------------------|----------------|

Objective

- 1) Isolate the tubing with slickline.
- 2) Pull the existing completion.
- 3) Set a composite bridge plug on e-line to isolate producing zones.
- 4) Run a USIT log on e-line.
- 5) If casing integrity is good, remediate as follows:
 - a) Perforate production casing and establish a circulation/injection rate.
 - b) Circulate/squeeze cement.
 - c) Drill out cement.
 - d) Confirm zonal isolation with CBL.
 - e) Drill out the bridge plug.
 - f) Re-perforate the Aldeberan formation.
 - g) Run the new completion.
- If severe casing corrosion or leak point(s) exist, proceed as follows:
 - a) Decision to be made on how to achieve zonal isolation and whether to remediate or P&A.
 - b) Execute the above decision.
- 6) Rig down move out.

| | |
|-------------------|-------------|
| Contractor TDC | Rig No 4 |
|-------------------|-------------|

| | | | |
|-------------------------|--------------------------------|-------------------------|-------------------------------|
| Daily Operations | | | |
| AFE No. | AFE + Sup Amount 740,700.00 | Daily Cost 47,445.90 | Cumulative Cost 300,285.20 |

| | | | | |
|-----------------|--------------|--|------------------------------|------------------------------|
| Weather Fine | T (°C) 29 | Road Condition Long dusty road with gulleys and rock climbs | Tubing Pressure (psi) 0.0 | Casing Pressure (psi) 0.0 |
|-----------------|--------------|--|------------------------------|------------------------------|

Operations @ Morning Report
RIH SLB USIT corrosion log

Last 24hr Summary

- Wait on SLB crew rest period
- N/u wireline BOPs and lubricator/grease injection and P/test 1000 psi
- RIH and conduct GR-CCL correlation log
- M/u bridge plug and source replacement adaptor to setting tool, from SLB Roma
- Conduct 3/4 hr troubleshooting to faulty rig transmission
- RIH and set bridge plug at 700.0 mRT
- POOH and change over to USIT connectors.
- N/d lubricator and wireline BOPs
- P/test casing 200 psi 10 mins, solid test OK.
- N/u lubricator and M/u USIT logging tool

24hr Forecast
Conduct USIT corrosion log. R/d SLB and R/u Vause. Perforate casing and injectivity test.

HSE Summary
1 incidents, 6 hazards

General Remarks
0:00 Pre tour meeting. 0:15 POOH with setting tool. 0:45 Rig asige Elmar lubricator and lay out toolstring. 1:00 Change toolstring over to USIT/CBL connectors. 2:00 N/d and change out lubricator for USIT. 2:30 Fill hole w/ 20 bbls and P/test casing 200 psi 10 mins, solid test OK. 2:45 N/d wireline BOPs and N/u lubricator with USIT tool.

| Supervisor | Title | Mobile |
|---------------------------------|-----------------|--------------|
| MIKE PETERS, DAY DRLG SUPV | DAY DRLG SUPV | 0438 120 737 |
| DEAN COOPER, NIGHT DRLG SUPV | NIGHT DRLG SUPV | 0438 120 737 |
| MICHAEL BAGLEY, NIGHT DRLG SUPV | NIGHT DRLG SUPV | 0438 120 737 |

| Time Log | | | | | | |
|-----------------|----------|-----------|--------|---------|------------|--|
| Start Time | End Time | Dur (hrs) | Phase | Op Code | Time P-T-X | Operation |
| 00:00 | 00:15 | 0.25 | SURPRD | WELLPR | P | Pre-tour meeting, and open work permits. Crew handover and end of tour debrief. Issue permits. |
| 00:15 | 06:30 | 6.25 | SURPRD | WELLPR | P | Wait on SLB crew rest period |
| 06:30 | 06:45 | 0.25 | SURPRD | WELLPR | P | Conduct TBM with SLB and crew |
| 06:45 | 08:00 | 1.25 | SURPRD | WELLPR | P | N/u lubricator to BOPs with toolstring inside. |
| 08:00 | 08:45 | 0.75 | SURPRD | WELLPR | P | P/test lubricator against cloed blind rams from above to 200/1000 psi 5 mins each. |
| 08:45 | 11:45 | 3.00 | SURPRD | WELLPR | P | RIH GR-CCL and tag HUD at 889.70mRT. NOTE: No fill. Log to surface. |
| 11:45 | 12:00 | 0.25 | SURPRD | WELLPR | P | L/d lubricator and GR-CCL toolstring. |
| 12:00 | 12:30 | 0.50 | SURPRD | WELLPR | P | Pre-tour meeting, and open work permits. Crew handover and end of tour debrief. |



Daily Completion and Workover

SPRINGVALE 1

Report # 6, Report Date: 7/12/2013

| Time Log | | | | | | |
|------------|----------|-----------|--------|---------|------------|--|
| Start Time | End Time | Dur (hrs) | Phase | Op Code | Time P-T-X | Operation |
| 12:30 | 13:00 | 0.50 | SURPRD | WELLPR | P | M/u bridge plug and setting tool to CCL. Problem with adaptor not functioning between CCL and setting tool. |
| 13:00 | 20:00 | 7.00 | SURPRD | WELLPR | T | SLB mobilise to Roma to source new CCL adaptor to setting tool. |
| 20:00 | 20:15 | 0.25 | SURPRD | WELLPR | P | Conduct TBM with SLB and rig crew. |
| 20:15 | 21:00 | 0.75 | SURPRD | WELLPR | P | M/u Bridge Plug to setting tool and CCL toolstring. P/u lubricator to stab onto BOPs. |
| 21:00 | 21:45 | 0.75 | SURPRD | WELLPR | T | Transmission wont go into gear to drive the drawworks. Suspected damaged bearing(s) in drive train (from engine and automatic transmission into 90 degree gearbox and uni joint) to drawworks main input shaft. Review with TDC Mechanic, advised RM to rev engine harder while trying to engage gears. NOTE: Although rig does engage gears at high revs, drive train may require further rig repair, or could be due to sandline clutch being partially engaged. |
| 21:45 | 22:00 | 0.25 | SURPRD | WELLPR | P | M/u setting sleeve with 4.57" OD on SLB toolstring and pick up into lubricator and stab onto BOPs |
| 22:00 | 22:45 | 0.75 | SURPRD | WELLPR | P | RIH and hang up at top of casing with bridge plug. Attempt to go past casing a few times then POOH and inspect end of bridge plug, small bullnose smaller than 1" ledge on top of casing. Slight impression from top edge of casing (5.018" ID casing and 7 1/16" ID BOPs) in end of bridge plug. Have another attempt at RIH and pass though casing OK. |
| 22:45 | 00:00 | 1.25 | SURPRD | WELLPR | P | RIH to 705 mRT. Log up from 705 mRT to 655 mRT and correlate on depth. Set centre of bridge plug at 700.0 m (CCL at 696.54 mRT) and set bridge plug. |

| Report Fluids Summary | | | | |
|-----------------------|---------------|-----------------|----------------|------------------|
| Fluid | To well (bbl) | From well (bbl) | To lease (bbl) | From lease (bbl) |
| Fresh Water | 0.0 | 0.0 | 0.0 | 0.0 |
| KCl 2% | 0.0 | 0.0 | 0.0 | 0.0 |

| Last BOP Drill | | | | |
|----------------|-----------|-----------|------------------------------|------------------------------|
| Type | Last Date | Next Date | Days Since Last Check (days) | Days Until Next Check (days) |
| BOP Drill | | | | |

| Safety Meetings / Operational Checks | | | |
|--------------------------------------|-------------------------------------|------------------------|---|
| Time | Description | Type | Comment |
| 00:05 | Pre tour meeting with incoming crew | Pre-Tour Meeting | Review program, SOP and issue permits |
| 00:10 | PTW 13455 Hot work | Permit to Work | Loader and gernie |
| 06:30 | Toolbox meeting | Pre-Job Safety Meeting | SLB R/u wireline |
| 06:45 | PTW 13456 Cold Explosive Pressure | Permit to Work | P/test, wireline log, explosive operation |
| 12:00 | Pre tour meeting with incoming crew | Pre-Tour Meeting | Review program, SOP and issue permits |
| 12:00 | PTW 13458 Working at height | Permit to Work | Fuel dips |
| 12:00 | PTW 13457 Hot work | Permit to Work | Loader and gernie |
| 12:00 | PTW 13459 Pressure system | Permit to Work | Supply water to carrier |
| 21:15 | Perforating safety checklist | Pre-Job Safety Meeting | Setting bridge plug radio silence |

| Logs | | | | |
|-----------|--------|-----------------|--------------------|--------|
| Date | Type | Depth Top (mKB) | Depth Bottom (mKB) | Cased? |
| 7/12/2013 | GR-CCL | 0.00 | 1,100.00 | Yes |

| Perforations | | | | |
|--------------|------|-----------|-----------|----------------|
| Date | Zone | Top (mKB) | Btm (mKB) | Current Status |
| | | | | |

| Date | Zone | Type | Stim Treat Company |
|------|------|------|--------------------|
| | | | |

| Stg No. | Stage Type | Top (mKB) | Btm (mKB) | V clean (bbl) |
|---------|------------|-----------|-----------|---------------|
| | | | | |

| Other In Hole | | | | |
|-------------------------|-----------------|---------|-----------|-----------|
| Description | Run Date | OD (in) | Top (mKB) | Btm (mKB) |
| Bridge Plug - Temporary | 7/12/2013 23:45 | 5.01 | 699.60 | 700.30 |

| Cement | | |
|-------------|------------|-------------|
| Description | Start Date | Cement Comp |
| | | |



Daily Completion and Workover

SPRINGVALE 1

Report # 7, Report Date: 8/12/2013

| | | | | |
|------------------------------|--------------------------------------|--------------------------------|---------------------------------------|---------------------------------------|
| State QUEENSLAND | District | Basin | Lease PL 44 | Well Configuration Type VERTICAL |
| Ground Elevation (m) 0.00 | Original KB/RT Elevation (m) 4.47 | KB-Ground Distance (m) 4.47 | KB-Casing Flange Distance (m) 4.47 | KB-Tubing Hanger Distance (m) 3.77 |

| | |
|-------------------------------------|----------------|
| Primary Job Type ABANDONMENT P&A | Like Kind Area |
|-------------------------------------|----------------|

Objective

- 1) Isolate the tubing with slickline.
- 2) Pull the existing completion.
- 3) Set a composite bridge plug on e-line to isolate producing zones.
- 4) Run a USIT log on e-line.
- 5) If casing integrity is good, remediate as follows:
 - a) Perforate production casing and establish a circulation/injection rate.
 - b) Circulate/squeeze cement.
 - c) Drill out cement.
 - d) Confirm zonal isolation with CBL.
 - e) Drill out the bridge plug.
 - f) Re-perforate the Aldeberan formation.
 - g) Run the new completion.
- If severe casing corrosion or leak point(s) exist, proceed as follows:
 - a) Decision to be made on how to achieve zonal isolation and whether to remediate or P&A.
 - b) Execute the above decision.
- 6) Rig down move out.

| | |
|-------------------|-------------|
| Contractor TDC | Rig No 4 |
|-------------------|-------------|

| | | | |
|-------------------------|--------------------------------|--------------------------|-------------------------------|
| Daily Operations | | | |
| AFE No. | AFE + Sup Amount 740,700.00 | Daily Cost 115,773.34 | Cumulative Cost 416,058.54 |

| | | | | |
|-----------------|--------------|--|------------------------------|------------------------------|
| Weather Fine | T (°C) 29 | Road Condition Long dusty road with gulleys and rock climbs | Tubing Pressure (psi) 0.0 | Casing Pressure (psi) 0.0 |
|-----------------|--------------|--|------------------------------|------------------------------|

Operations @ Morning Report
Wait on cement plug from 700 to 365 m.

Last 24hr Summary

- RIH and set bridge plug @ 700 mRT.
- Remove bridge plug setting string and make up USIT logging tools.
- RIH to 695 mRT with USIT/CBL tools and conduct log to surface.
- Rig down Schlumberger
- E-mail field log to engineer and wait on approved program.
- P/test casing 1000 psi, solid test OK
- RIH and tag bridge plug at 700 mRT. Spaceout at 699 mRT.
- R/u halliburton and P/test hard lines.

24hr Forecast
Pump cement plug and POOH. Wait on cement. Wireline perforate casing and injectivity test. RIH and pump cement squeeze. Wait on cement.

HSE Summary
0 incidents, 9 hazards

General Remarks
0:00 pre tour meeting. 0:15 Review new program addendum and cement program with incoming crew. 0:30 P/test casing to 1000 psi 10 mins solid test OK. Continue to R/d 2 sections of blooie line. 1:00 RIH with 2-7/8" open ended work string. 3:00 Tag BP at 700.0 mRT tubing tally. Spaceout 1 m off bottom at 699 mRT. 3:20 Smoko. 3:35 Spot halliburton cement truck and bulk unit. 4:30 R/u hard lines to tubing and mix chemicals.

| Supervisor | Title | Mobile |
|---------------------------------|-----------------|--------------|
| MIKE PETERS, DAY DRLG SUPV | DAY DRLG SUPV | 0438 120 737 |
| DEAN COOPER, NIGHT DRLG SUPV | NIGHT DRLG SUPV | 0438 120 737 |
| MICHAEL BAGLEY, NIGHT DRLG SUPV | NIGHT DRLG SUPV | 0438 120 737 |

| Time Log | | | | | | |
|-----------------|----------|-----------|--------|---------|------------|---|
| Start Time | End Time | Dur (hrs) | Phase | Op Code | Time P-T-X | Operation |
| 00:00 | 00:15 | 0.25 | SURPRD | WELLPR | P | Pre-tour meeting, and open work permits. Crew handover and end of tour debrief. Issue permits. |
| 00:15 | 00:45 | 0.50 | SURPRD | WELLPR | P | POOH with bridge plug setting tool. . |
| 00:45 | 01:00 | 0.25 | SURPRD | WELLPR | P | Break Elmar lubricator p/u and lay out toolstring. |
| 01:00 | 02:00 | 1.00 | SURPRD | WELLPR | P | Break out bridge plug tool string and make up USIT/CBL connectors. |
| 02:00 | 02:30 | 0.50 | SURPRD | WELLPR | P | L/D lubricator and remove bottom section. |
| 02:30 | 03:00 | 0.50 | SURPRD | WELLPR | P | Fill hole w/ 20 bbls and P/test casing 200 psi 10 mins, solid test OK. |
| 03:00 | 06:15 | 3.25 | SURPRD | WELLPR | P | N/d wireline BOPs and N/u lubricator with USIT/CBL tool. |
| 06:15 | 06:45 | 0.50 | SURPRD | WELLPR | P | RIH with USIT logging tool to 695 mRT. Charge grease injector then pressure up to 200 psi on annulus. |
| 06:45 | 12:00 | 5.25 | SURPRD | WELLPR | P | Conduct USIT log from 695 mRT to 19 mRT while hold 200 psi pressure on the csg. |
| 12:00 | 12:15 | 0.25 | SURPRD | WELLPR | P | Pre-tour meeting, and open work permits. Crew handover and end of tour debrief. Issue permits. |



Daily Completion and Workover

SPRINGVALE 1

Report # 7, Report Date: 8/12/2013

| Time Log | | | | | | |
|------------|----------|-----------|--------|---------|------------|--|
| Start Time | End Time | Dur (hrs) | Phase | Op Code | Time P-T-X | Operation |
| 12:15 | 12:30 | 0.25 | SURPRD | WELLPR | P | Bleed off csg. shut down grease injection. RIH with USIT tolls to 70 meters. |
| 12:30 | 12:45 | 0.25 | SURPRD | WELLPR | P | Charge grease injector then pressure up to 200 psi on annulus. |
| 12:45 | 14:00 | 1.25 | SURPRD | WELLPR | P | Conduct repeat USIT confirmation pass from 70 mRT to 19 mRT while holding 200 psi pressure on the csg. |
| 14:00 | 16:30 | 2.50 | SURPRD | WELLPR | P | R/D Schlumberger, load equipment and move to the side of location. Crew sent to camp for rest. |
| 16:30 | 17:00 | 0.50 | SURPRD | WELLPR | P | Spot Vause wireline unit while rigging down SLB. N/u adaptor flange and R/u sheave wheels. |
| 17:00 | 21:00 | 4.00 | SURPRD | WELLPR | P | Wait on log review, MOC and program from engineer. |
| 21:00 | 21:15 | 0.25 | SURPRD | WELLPR | P | N/d Vause adaptor flange and R/d sheave wheels |
| 21:15 | 23:15 | 2.00 | SURPRD | WELLPR | P | R/u pipe handler and pipe racks. Drift strap and tally 75 joints of 2-7/8" work string. |
| 23:15 | 00:00 | 0.75 | SURPRD | WELLPR | P | R/d end of blooie line for access to Halliburton cement unit and bulk trailer. |

| Report Fluids Summary | | | | |
|-----------------------|---------------|-----------------|----------------|------------------|
| Fluid | To well (bbl) | From well (bbl) | To lease (bbl) | From lease (bbl) |
| Fresh Water | 0.0 | 0.0 | 310.0 | 310.0 |
| KCl 2% | 25.0 | 0.0 | 0.0 | 0.0 |

| Last BOP Drill | | | | |
|----------------|-----------|-----------|------------------------------|------------------------------|
| Type | Last Date | Next Date | Days Since Last Check (days) | Days Until Next Check (days) |
| BOP Drill | | | | |

| Safety Meetings / Operational Checks | | | |
|--------------------------------------|--------------------------------------|------------------|---------------------------------------|
| Time | Description | Type | Comment |
| 00:05 | Pre tour meeting with incoming crew | Pre-Tour Meeting | Review program, SOP and issue permits |
| 00:10 | PTW 13460 Pressure system | Permit to Work | P/test bridge plug |
| 00:10 | PTW 13461 Hot work | Permit to Work | Loader and gernie |
| 06:00 | PTW 13462 Pressure system Cold work | Permit to Work | SLB Wireline logging |
| 12:00 | PTW 13464 Working at height | Permit to Work | Fuel dips |
| 12:00 | PTW 13465 Pressure system | Permit to Work | Supply water to carrier |
| 12:00 | Pre tour meeting with incoming crew | Pre-Tour Meeting | Review program, SOP and issue permits |
| 12:00 | PTW 13463 Hot work | Permit to Work | Loader and gernie |
| 16:30 | PTW 13466 Pressure system Explosives | Permit to Work | Vause perforate on wireline |

| Logs | | | | |
|-----------|----------|-----------------|--------------------|--------|
| Date | Type | Depth Top (mKB) | Depth Bottom (mKB) | Cased? |
| 8/12/2013 | USIT/CBL | 17.00 | 695.00 | Yes |

| Perforations | | | | |
|--------------|------|-----------|-----------|----------------|
| Date | Zone | Top (mKB) | Btm (mKB) | Current Status |
| | | | | |

| Date | Zone | Type | Stim Treat Company |
|------|------|------|--------------------|
| | | | |

| Stg No. | Stage Type | Top (mKB) | Btm (mKB) | V clean (bbl) |
|---------|------------|-----------|-----------|---------------|
| | | | | |

| Other In Hole | | | | |
|---------------|----------|---------|-----------|-----------|
| Description | Run Date | OD (in) | Top (mKB) | Btm (mKB) |
| | | | | |

| Cement | | |
|-------------|------------|-------------|
| Description | Start Date | Cement Comp |
| | | |



Daily Completion and Workover

SPRINGVALE 1

Report # 8, Report Date: 9/12/2013

| | | | | |
|------------------------------|--------------------------------------|--------------------------------|---------------------------------------|---------------------------------------|
| State QUEENSLAND | District | Basin | Lease PL 44 | Well Configuration Type VERTICAL |
| Ground Elevation (m) 0.00 | Original KB/RT Elevation (m) 4.47 | KB-Ground Distance (m) 4.47 | KB-Casing Flange Distance (m) 4.47 | KB-Tubing Hanger Distance (m) 3.77 |

| | |
|-------------------------------------|----------------|
| Primary Job Type ABANDONMENT P&A | Like Kind Area |
|-------------------------------------|----------------|

Objective

- 1) Isolate the tubing with slickline.
- 2) Pull the existing completion.
- 3) Set a composite bridge plug on e-line to isolate producing zones.
- 4) Run a USIT log on e-line.
- 5) If casing integrity is good, remediate as follows:
 - a) Perforate production casing and establish a circulation/injection rate.
 - b) Circulate/squeeze cement.
 - c) Drill out cement.
 - d) Confirm zonal isolation with CBL.
 - e) Drill out the bridge plug.
 - f) Re-perforate the Aldeberan formation.
 - g) Run the new completion.
- If severe casing corrosion or leak point(s) exist, proceed as follows:
 - a) Decision to be made on how to achieve zonal isolation and whether to remediate or P&A.
 - b) Execute the above decision.
- 6) Rig down move out.

| | |
|-------------------|-------------|
| Contractor TDC | Rig No 4 |
|-------------------|-------------|

| | | | |
|-------------------------|--------------------------------|-------------------------|-------------------------------|
| Daily Operations | | | |
| AFE No. | AFE + Sup Amount 740,700.00 | Daily Cost 51,590.34 | Cumulative Cost 467,648.88 |

| | | | | |
|-----------------|--------------|--|------------------------------|------------------------------|
| Weather Fine | T (°C) 35 | Road Condition Long dusty road with gulleys and rock climbs | Tubing Pressure (psi) 0.0 | Casing Pressure (psi) 0.0 |
|-----------------|--------------|--|------------------------------|------------------------------|

Operations @ Morning Report
R/u Halliburton to pump cement plug

Last 24hr Summary

- P/test casing 1000 psi OK
- RIH and tag bridge plug at 700 mRT
- R/u halliburton and pump 3 x balanced plugs from 700 to 365 mRT
- R/u Vause and RIH to perforate 355 to 358 mRT
- Injectivity test nil, pressure bled down from 306 psi to 266 psi in 15 mins
- RIH and tag top of cement at 386.44 mRT. Place EOT at 385.31 mRT
- R/u Halliburton and pump 12.4 bbl cement plug from 385 to 230 mRT
- Hold squeeze pressure of 400 psi for 30 mins.
- R/u Vause and RIH to perforate 210 - 213 mRT
- Injectivity test nil, pressure bled down from 175 psi to 155 psi in 1 min, to 115 psi in 5 mins, to 55 psi in 15 mins
- Conduct weekly safety meetings
- RIH and tag top of cement

24hr Forecast
Pump cement plug from 230 m. Perforate casing and pump cement plugs to surface.

HSE Summary
0 incidents, 8 hazards

General Remarks
0:00 Pre tour meeting. 0:15 N/u adaptor flange and P/test lubricator. TBM and RIH to perforate 210 - 213 mRT. NOTE: excessive movement of large gun in 5.5" casing. R/d Vause. 3:30 Fill hole and conduct injectivity test at 175 psi bled down to 155 psi in 1 min, 115 psi in 5 mins. 4:00 Conduct weekly safety meeting. 4:30 RIH and tag top of cement with 2-7/8" work string.

| Supervisor | Title | Mobile |
|---------------------------------|-----------------|--------------|
| MIKE PETERS, DAY DRLG SUPV | DAY DRLG SUPV | 0438 120 737 |
| DEAN COOPER, NIGHT DRLG SUPV | NIGHT DRLG SUPV | 0438 120 737 |
| MICHAEL BAGLEY, NIGHT DRLG SUPV | NIGHT DRLG SUPV | 0438 120 737 |

| Time Log | | | | | | |
|-----------------|----------|-----------|--------|---------|------------|--|
| Start Time | End Time | Dur (hrs) | Phase | Op Code | Time P-T-X | Operation |
| 00:00 | 00:15 | 0.25 | SURPRD | PLUG | P | Pre-tour meeting, and open work permits. Crew handover and end of tour debrief. Issue permits. |
| 00:15 | 00:30 | 0.25 | SURPRD | PLUG | P | Review new program addendum and cement program with incoming crew. |
| 00:30 | 01:00 | 0.50 | SURPRD | PLUG | P | P/test casing to 1000 psi 10 mins solid test OK. Continue to R/d 2 sections of blooie line. |
| 01:00 | 03:00 | 2.00 | SURPRD | PLUG | P | Load 75 jts tbg on racks then clean threads and strap tbg. RIH with 2-7/8" open ended work string. |
| 03:00 | 03:15 | 0.25 | SURPRD | PLUG | P | Tag BP at 700.0 mRT tubing tally. L/d 1 jt then install 3 pups to put EOT @ 699 mRT. |
| 03:15 | 03:30 | 0.25 | SURPRD | PLUG | P | Smoko. |



Daily Completion and Workover

SPRINGVALE 1

Report # 8, Report Date: 9/12/2013

| Time Log | | | | | | |
|------------|----------|-----------|--------|---------|------------|---|
| Start Time | End Time | Dur (hrs) | Phase | Op Code | Time P-T-X | Operation |
| 03:30 | 03:45 | 0.25 | SURPRD | PLUG | P | Spot halliburton cement truck and bulk unit. |
| 03:45 | 04:45 | 1.00 | SURPRD | PLUG | P | R/U equipment then N/U hard lines to tubing. Take on water and mix chemicals. |
| 04:45 | 05:15 | 0.50 | SURPRD | PLUG | P | PJSM with all workers. Review cement plug program and Halliburton procedures. Open work permit. |
| 05:15 | 07:00 | 1.75 | SURPRD | PLUG | P | Fill lines and pressure test to 3000 psi, Pump 5 bbl water spacer followed by 9.2 bbls 15.6 ppg cement. Pump 9 bbls fresh water to balance plug. R/D Hallibrton. |
| 07:00 | 07:30 | 0.50 | SURPRD | PLUG | P | POOH with 3 pup jts and 12 jts tbg, Install 2 pups to place EOT @ 583 mRT. |
| 07:30 | 07:45 | 0.25 | SURPRD | PLUG | P | Tie in mud pump and reverse circulate 20 bbls to ensure returns clean. NOTE: Less than 1 bbl cement returned to pit. |
| 07:45 | 08:30 | 0.75 | SURPRD | PLUG | P | Tie in Halliburton line to tbg. Fill lines and pressure test to 3000 psi, Pump 5 bbl water spacer followed by 9.2 bbls 15.6 ppg cement. Pump 8 bbls fresh water to balance plug. R/D Halliburton. |
| 08:30 | 08:45 | 0.25 | SURPRD | PLUG | P | POOH with 2 pup jts and 12 jts tbg, Install 2 pups to place EOT @ 468 mRT. |
| 08:45 | 09:00 | 0.25 | SURPRD | PLUG | P | Tie in mud pump and reverse circulate 13 bbls to ensure returns clean. NOTE: Less than 1 bbl cement returned to pit. |
| 09:00 | 09:30 | 0.50 | SURPRD | PLUG | P | Tie in Halliburton line to tbg. Fill lines and pressure test to 3000 psi, Pump 5 bbl water spacer followed by 8.4 bbls 15.6 ppg cement. Pump 5.8 bbls fresh water to balance plug. R/D Halliburton. |
| 09:30 | 10:00 | 0.50 | SURPRD | PLUG | P | POOH with 2 pups and 14 jts tbg to place EOT @ 331.10 mRT |
| 10:00 | 10:15 | 0.25 | SURPRD | PLUG | P | Tie in mud pump and reverse circulate 13 bbls to ensure returns clean. NOTE: Approximately 1 bbl cement returned to pit. |
| 10:15 | 11:15 | 1.00 | SURPRD | PLUG | P | Disconnect lines and POOH with remaning 35 jts, 2-7/8" tbg. |
| 11:15 | 12:00 | 0.75 | SURPRD | PLUG | P | N/D circ head and N/U Vause adaptor flange. |
| 12:00 | 12:30 | 0.50 | SURPRD | PLUG | P | PJSM with all workers. Review Vause perforating procedures and open explosives work permit. |
| 12:30 | 13:00 | 0.50 | SURPRD | PLUG | P | Check location comms, then arm 4-1/2" x 3 meter gun. Install gun into lubricator then pick up and M/U to adaptor flange. |
| 13:00 | 13:15 | 0.25 | SURPRD | PLUG | P | Pressure test lubricator against the blind rams to 1000 psi for 5 min. NOTE: Slight bleed off through rams from the top but no visible leaks on surface. |
| 13:15 | 14:15 | 1.00 | SURPRD | PLUG | P | RIH with gun. Correlate on depth using Schlumberger GR-CCL dated 07-12-13. Perforate from 355 mRT to 358 mRT. POOH L/D gun and ensure all shots fired. |
| 14:15 | 14:45 | 0.50 | SURPRD | PLUG | P | Connect flare line to surface csg vent then fill hole with 4 bbls water. Attempt to establish feed rate. Pressured up to 306 psi and bled off to 266 psi in 15 min. Record draw down on crystal gauge. Bleed off csg. |
| 14:45 | 15:15 | 0.50 | SURPRD | PLUG | P | R/D Vause, N/D adaptor flange and N/U circ head. |
| 15:15 | 15:30 | 0.25 | SURPRD | PLUG | P | Smoko |
| 15:30 | 16:00 | 0.50 | SURPRD | PLUG | P | Spot pipe racks and load 41 jts, 2-7/8" tbg (previously run in hole). |
| 16:00 | 17:30 | 1.50 | SURPRD | PLUG | P | RIH w/ 41 jts tbg and tag cement top @ 386.44 mRT. Lay down on jt and install 6.77 meters pups. EOT @ 385.31 mRT |
| 17:30 | 19:15 | 1.75 | SURPRD | PLUG | P | Review program with Engineer and wait on MOC and program addendum. |
| 19:15 | 19:30 | 0.25 | SURPRD | PLUG | P | TBM with Halliburton and mix chemicals. Attempt to circulate fresh water, packed off to 200 psi with no circulation, suspect packed off in annulus. Lay down 8 ft pup joint. |
| 19:30 | 20:30 | 1.00 | SURPRD | PLUG | P | Circulate 5 bbl spacer and P/test 3000 psi 5 mins. Pump 12.4 bbl of 15.6 ppg cement. Displace with 2.2 bbls fresh water (1 bbl underdisplaced) to balance plug. |
| 20:30 | 21:45 | 1.25 | SURPRD | PLUG | P | POOH back to jt #23 (217 mRT) and reverse flush 10 bbls until lines are clean. Note: less than 1 bbl cement in returns. POOH back to surface. |
| 21:45 | 22:45 | 1.00 | SURPRD | PLUG | P | Fill hole and pressure up casing to 400 psi against top of wet cement and blind rams for 30 mins. Stable pressure at 400 psi, no bleed off, chart record with Crystal gauge. Bleed off pressure. |
| 22:45 | 23:30 | 0.75 | SURPRD | PLUG | P | TBM and R/u Vause wireline. N/u adaptor flange to wellhead. |
| 23:30 | 00:00 | 0.50 | SURPRD | PLUG | P | Conduct weekly safety meeting with crew while Vause Running in hole |

Report Fluids Summary

| Fluid | To well (bbl) | From well (bbl) | To lease (bbl) | From lease (bbl) |
|-------------|---------------|-----------------|----------------|------------------|
| Fresh Water | 146.8 | 146.8 | 160.0 | 0.0 |
| KCl 2% | 0.0 | 0.0 | 0.0 | 0.0 |

Last BOP Drill

| Type | Last Date | Next Date | Days Since Last Check (days) | Days Until Next Check (days) |
|-----------|-----------|-----------|------------------------------|------------------------------|
| BOP Drill | | | | |

Safety Meetings / Operational Checks

| Time | Description | Type | Comment |
|-------|-------------------------------------|------------------|---------------------------------------|
| 00:05 | Pre tour meeting with incoming crew | Pre-Tour Meeting | Review program, SOP and issue permits |
| 00:10 | PTW 13468 Working at height | Permit to Work | Fuel dips |
| 00:10 | PTW 13465 Pressure system | Permit to Work | P/test halliburton |



Daily Completion and Workover

SPRINGVALE 1

Report # 8, Report Date: 9/12/2013

Safety Meetings / Operational Checks

| Time | Description | Type | Comment |
|-------|-------------------------------------|-----------------------|--|
| 00:10 | PTW 13469 Pressure system | Permit to Work | P/test halliburton hard lines |
| 00:10 | PTW 13467 Hot work | Permit to Work | Loader and gernie |
| 05:30 | PTW 13470 Pressure system | Permit to Work | Halliburton cement |
| 12:00 | PTW 13471 Pressure system | Permit to Work | Supply air and water |
| 12:00 | Pre tour meeting with incoming crew | Pre-Tour Meeting | Review program, SOP and issue permits |
| 12:00 | PTW 13453 Working at heights | Permit to Work | Fuel dips |
| 12:00 | PTW 13472 Hot work | Permit to Work | Loader and gernie |
| 17:00 | PTW 13474 Pressure system | Permit to Work | Halliburton cement |
| 22:50 | PTW 13475 Pressure Explosives | Permit to Work | Vause perforating |
| 23:30 | Weekly safety meeting day crew | Weekly safety meeting | Review weekly hazards, incidents, observations, TDC and Origin |

Logs

| Date | Type | Depth Top (mKB) | Depth Bottom (mKB) | Cased? |
|------|------|-----------------|--------------------|--------|
| | | | | No |

Perforations

| Date | Zone | Top (mKB) | Btm (mKB) | Current Status |
|-----------|------|-----------|-----------|----------------|
| 9/12/2013 | | 355.00 | 358.00 | Squeezed |

| Date | Zone | Type | Stim Treat Company |
|------|------|------|--------------------|
| | | | |

| Stg No. | Stage Type | Top (mKB) | Btm (mKB) | V clean (bbl) |
|---------|------------|-----------|-----------|---------------|
| | | | | |

Other In Hole

| Description | Run Date | OD (in) | Top (mKB) | Btm (mKB) |
|-------------|----------|---------|-----------|-----------|
| | | | | |

Cement

| Description | Start Date | Cement Comp |
|--------------------------------|-----------------|-----------------------------|
| Cement Plug 700 - 470 | 9/12/2013 07:45 | Halliburton Energy Services |
| Cement Plug 385 - 230 | 9/12/2013 19:30 | Halliburton Energy Services |
| Cement squeeze 355 - 358 perfs | 9/12/2013 21:30 | Halliburton Energy Services |



Daily Completion and Workover

SPRINGVALE 1

Report # 9, Report Date: 10/12/2013

| | | | | |
|------------------------------|--------------------------------------|--------------------------------|---------------------------------------|---------------------------------------|
| State QUEENSLAND | District | Basin | Lease PL 44 | Well Configuration Type VERTICAL |
| Ground Elevation (m) 0.00 | Original KB/RT Elevation (m) 4.47 | KB-Ground Distance (m) 4.47 | KB-Casing Flange Distance (m) 4.47 | KB-Tubing Hanger Distance (m) 3.77 |

| | |
|-------------------------------------|----------------|
| Primary Job Type ABANDONMENT P&A | Like Kind Area |
|-------------------------------------|----------------|

Objective

- 1) Isolate the tubing with slickline.
- 2) Pull the existing completion.
- 3) Set a composite bridge plug on e-line to isolate producing zones.
- 4) Run a USIT log on e-line.
- 5) If casing integrity is good, remediate as follows:
 - a) Perforate production casing and establish a circulation/injection rate.
 - b) Circulate/squeeze cement.
 - c) Drill out cement.
 - d) Confirm zonal isolation with CBL.
 - e) Drill out the bridge plug.
 - f) Re-perforate the Aldeberan formation.
 - g) Run the new completion.
- If severe casing corrosion or leak point(s) exist, proceed as follows:
 - a) Decision to be made on how to achieve zonal isolation and whether to remediate or P&A.
 - b) Execute the above decision.
- 6) Rig down move out.

| | |
|-------------------|-------------|
| Contractor TDC | Rig No 4 |
|-------------------|-------------|

| | | | |
|-------------------------|--------------------------------|-------------------------|-------------------------------|
| Daily Operations | | | |
| AFE No. | AFE + Sup Amount 740,700.00 | Daily Cost 47,818.34 | Cumulative Cost 515,467.22 |

| | | | | |
|-----------------|--------------|--|------------------------------|------------------------------|
| Weather Fine | T (°C) 37 | Road Condition Long dusty road with gulleys and rock climbs | Tubing Pressure (psi) 0.0 | Casing Pressure (psi) 0.0 |
|-----------------|--------------|--|------------------------------|------------------------------|

Operations @ Morning Report
Wait on Management of Change.

Last 24hr Summary

- RIH and perforate 210 - 213 mRT
- Conduct injectivity test 175 psi
- Wait on Haillubrtion crew rest period.
- RIH and tag cement at 253.94 mRT
- Spaceout end of tubing at 252.92 mRT
- Wait on MOC and cement program
- R/u halliburton unable to circulate
- Pull 20klb over string weight
- Review w/ supt and engineer
- Wait on MOC

24hr Forecast
Wait on MOC and cut tubing. Circulate cement plug to 175 m and squeeze. Perforate 161 mRT and injectivity test. Pump cement plug to 154 m and squeeze. Perforate 141 m and injectivity test.

HSE Summary
0 incidents, 8 hazards

General Remarks
0:00 Pre tour meeting. 0:15 Wait on MOC. Source wireline tools from Roma.

| Supervisor | Title | Mobile |
|---------------------------------|-----------------|--------------|
| MIKE PETERS, DAY DRLG SUPV | DAY DRLG SUPV | 0438 120 737 |
| DEAN COOPER, NIGHT DRLG SUPV | NIGHT DRLG SUPV | 0438 120 737 |
| MICHAEL BAGLEY, NIGHT DRLG SUPV | NIGHT DRLG SUPV | 0438 120 737 |

| Time Log | | | | | | |
|-----------------|----------|-----------|--------|---------|------------|---|
| Start Time | End Time | Dur (hrs) | Phase | Op Code | Time P-T-X | Operation |
| 00:00 | 00:15 | 0.25 | SURPRD | PLUG | P | Pre-tour meeting, and open work permits. Crew handover and end of tour debrief. Issue permits. |
| 00:15 | 01:00 | 0.75 | SURPRD | PLUG | P | N/u Vause adaptor flange and P/test to 1000 psi 5 mins. |
| 01:00 | 01:15 | 0.25 | SURPRD | PLUG | P | TBM and conduct perforating safety checklist. Enforce radio silence. |
| 01:15 | 03:30 | 2.25 | SURPRD | PLUG | P | M/u 3 m of 4-1/2" 12 spf guns and RIH to perforate 210 - 213 mRT. NOTE: excessive movement of large gun in 5.5" casing. POOH all shots fired and R/d Vause. |
| 03:30 | 04:15 | 0.75 | SURPRD | PLUG | P | Fill hole and conduct injectivity test at 175 psi, pressure bled down to 155 psi in 1 min, 115 psi in 5 mins, 55 psi in 15 mins. |
| 04:15 | 04:45 | 0.50 | SURPRD | PLUG | P | Conduct weekly safety meeting. Review last week's minutes, incidents and hazards. Also discuss up coming rig and camp move. |



Daily Completion and Workover

SPRINGVALE 1

Report # 9, Report Date: 10/12/2013

| Time Log | | | | | | |
|------------|----------|-----------|--------|---------|------------|---|
| Start Time | End Time | Dur (hrs) | Phase | Op Code | Time P-T-X | Operation |
| 04:45 | 05:45 | 1.00 | SURPRD | PLUG | P | RIH w/ 27 jts 2-7/8" tbg and tag cement top @ 253.94 mRT w/ 2klb. L/D 1 jt and add 3 pup joints. (7.3 meters) of pups EOT @ 252.92 mRT. Note: BOP drill conducted with 20 joints in the hole. |
| 05:45 | 19:30 | 13.75 | SURPRD | PLUG | P | Wait on MOC and cement program. nOTE: While waitng , build up test conducted on surface csg. SIP-63 psi, Bleed off and monitor. Surface csg venting gas down the flare line. Shut in and monitor build up. 23 psi in 15 min. |
| 19:30 | 20:30 | 1.00 | SURPRD | PLUG | P | Travel to location with program and conduct TBM with Halliburton and crew. |
| 20:30 | 21:00 | 0.50 | SURPRD | PLUG | P | R/u halliburton and begin circulation. Pressure up to 500 psi no circulation. R/d hard lines. |
| 21:00 | 22:30 | 1.50 | SURPRD | PLUG | T | Pick up 10klb over string weight and work string for 20 mins. Review with Day WSR and TDC and pick up to 20klb over string weight. Work string for 1 hr and chain down at 20 klb over, no movement. Review with Engineer and Field Supt. Note: 4300 lb wet string weight in hole. |
| 22:30 | 00:00 | 1.50 | SURPRD | PLUG | X | Cont to wait on MOC for cutting tbg. Source and deliver E-line tools from Roma |

| Report Fluids Summary | | | | |
|-----------------------|---------------|-----------------|----------------|------------------|
| Fluid | To well (bbl) | From well (bbl) | To lease (bbl) | From lease (bbl) |
| Fresh Water | 0.0 | 0.0 | 0.0 | 160.0 |
| KCl 2% | 0.0 | 0.0 | 0.0 | 0.0 |

| Last BOP Drill | | | | |
|----------------|------------|------------|------------------------------|------------------------------|
| Type | Last Date | Next Date | Days Since Last Check (days) | Days Until Next Check (days) |
| BOP Drill | 10/12/2013 | 11/12/2013 | 0 | 1 |

| Safety Meetings / Operational Checks | | | |
|--------------------------------------|---------------------------------------|-----------------------|--|
| Time | Description | Type | Comment |
| 00:05 | Pre tour meeting with incoming crew | Pre-Tour Meeting | Review program, SOP and issue permits |
| 00:10 | PTW 13476 Hot work | Permit to Work | Loader and gernie |
| 00:10 | PTW 13477 Pressure system | Permit to Work | P/test well |
| 03:00 | Weekly safety meeting night crew | Weekly safety meeting | Review weekly hazards, incidents, observations, TDC and Origin |
| 04:45 | BOP drill well secured 45 seconds | BOP Drill | BOP drill running in hole |
| 04:45 | Muster drill crew mustered 45 seconds | Muster Drill | Crew muster after BOP drill |
| 10:50 | PTW 13478 Working at heights | Permit to Work | Fill fuel truck |
| 12:00 | PTW 13481 Pressure systems | Permit to Work | Supply water to rig |
| 12:00 | PTW 13480 Working at heights | Permit to Work | Fuel dips |
| 12:00 | PTW 13479 Hot work | Permit to Work | Loader and gernie |
| 12:00 | Pre tour meeting with incoming crew | Pre-Tour Meeting | Review program, SOP and issue permits |
| 21:30 | PTW 13482 Pressure systems | Permit to Work | Halliburton cementing |

| Logs | | | | |
|------|------|-----------------|--------------------|--------|
| Date | Type | Depth Top (mKB) | Depth Bottom (mKB) | Cased? |
| | | | | No |

| Perforations | | | | |
|--------------|------|-----------|-----------|----------------|
| Date | Zone | Top (mKB) | Btm (mKB) | Current Status |
| 10/12/2013 | | 210.00 | 213.00 | Squeezed |

| Date | Zone | Type | Stim Treat Company |
|------|------|------|--------------------|
| | | | |

| Stg No. | Stage Type | Top (mKB) | Btm (mKB) | V clean (bbl) |
|---------|------------|-----------|-----------|---------------|
| | | | | |

| Other In Hole | | | | |
|---------------|----------|---------|-----------|-----------|
| Description | Run Date | OD (in) | Top (mKB) | Btm (mKB) |
| | | | | |

| Cement | | |
|-------------|------------|-------------|
| Description | Start Date | Cement Comp |
| | | |



Daily Completion and Workover

SPRINGVALE 1

Report # 10, Report Date: 11/12/2013

| | | | | |
|------------------------------|--------------------------------------|--------------------------------|---------------------------------------|---------------------------------------|
| State QUEENSLAND | District | Basin | Lease PL 44 | Well Configuration Type VERTICAL |
| Ground Elevation (m) 0.00 | Original KB/RT Elevation (m) 4.47 | KB-Ground Distance (m) 4.47 | KB-Casing Flange Distance (m) 4.47 | KB-Tubing Hanger Distance (m) 3.77 |

| | |
|-------------------------------------|----------------|
| Primary Job Type ABANDONMENT P&A | Like Kind Area |
|-------------------------------------|----------------|

Objective

- 1) Isolate the tubing with slickline.
- 2) Pull the existing completion.
- 3) Set a composite bridge plug on e-line to isolate producing zones.
- 4) Run a USIT log on e-line.
- 5) If casing integrity is good, remediate as follows:
 - a) Perforate production casing and establish a circulation/injection rate.
 - b) Circulate/squeeze cement.
 - c) Drill out cement.
 - d) Confirm zonal isolation with CBL.
 - e) Drill out the bridge plug.
 - f) Re-perforate the Aldeberan formation.
 - g) Run the new completion.
- If severe casing corrosion or leak point(s) exist, proceed as follows:
 - a) Decision to be made on how to achieve zonal isolation and whether to remediate or P&A.
 - b) Execute the above decision.
- 6) Rig down move out.

| | |
|-------------------|-------------|
| Contractor TDC | Rig No 4 |
|-------------------|-------------|

| | | | |
|-------------------------|--------------------------------|-------------------------|-------------------------------|
| Daily Operations | | | |
| AFE No. | AFE + Sup Amount 740,700.00 | Daily Cost 47,459.34 | Cumulative Cost 562,926.56 |

| | | | | |
|-----------------------|--------------|--|------------------------------|------------------------------|
| Weather Heavy Rain | T (°C) 33 | Road Condition Wet roads unable to access lease | Tubing Pressure (psi) 0.0 | Casing Pressure (psi) 0.0 |
|-----------------------|--------------|--|------------------------------|------------------------------|

Operations @ Morning Report
Wait on rain wet roads to clear up

Last 24hr Summary

- Wait on MOC for cutting tubing.
- R/U Vause and RIH with CCL and 2.3 gauge ring. Tag cement inside tbg @ 238 mRT.
- RIH with tbg cutter and and cut tbg @ 230 mRT.
- R/D Vause.P.U tbg 1 meter to ensure cut.
- R/U Halliburton pump balanced cement plug from 230mRt to 175 mRT.
- POOH slowly to above cement, back wash and POOH w/ remaining tbg.
- Pressure up on csg to 135 psi. It dropped to 129 psi after 15 min and stabilized.

24hr Forecast
Inspect roads and begin operations. Wireline perforate 164m. Injectivity and squeeze cement. Tag cement and perforate 143m.

HSE Summary
0 incidents, 7 hazards

General Remarks
0:00 SBWC - shut down heavy rain no access to lease roads. 6:00 Inspect roads for re-entry onto location.

| Supervisor | Title | Mobile |
|---------------------------------|-----------------|--------------|
| MIKE PETERS, DAY DRLG SUPV | DAY DRLG SUPV | 0438 120 737 |
| DEAN COOPER, NIGHT DRLG SUPV | NIGHT DRLG SUPV | 0438 120 737 |
| MICHAEL BAGLEY, NIGHT DRLG SUPV | NIGHT DRLG SUPV | 0438 120 737 |

| Time Log | | | | | | |
|------------|----------|-----------|--------|---------|------------|---|
| Start Time | End Time | Dur (hrs) | Phase | Op Code | Time P-T-X | Operation |
| 00:00 | 00:15 | 0.25 | SURPRD | PLUG | P | Pre-tour meeting, and open work permits. Crew handover and end of tour debrief. Issue permits. |
| 00:15 | 11:15 | 11.00 | SURPRD | PLUG | X | Cont to wait on MOC for cutting tbg. Source and deliver E-line tools from Roma |
| 11:15 | 12:00 | 0.75 | SURPRD | PLUG | X | Wait on E-line tools to arrive from Roma |
| 12:00 | 12:15 | 0.25 | SURPRD | PLUG | P | Pre-tour meeting, and open work permits. Crew handover and end of tour debrief. Issue permits. |
| 12:15 | 13:00 | 0.75 | SURPRD | PLUG | X | PJSM with all workers then pull 2klbs over string weight on tbg. R/U Vause to top of 2-7/8" tbg. |
| 13:00 | 14:00 | 1.00 | SURPRD | PLUG | X | P/U lubricator and 2.3" gauge ring then connect to adaptor. P-test lubricator to 500 psi. |
| 14:00 | 14:30 | 0.50 | SURPRD | PLUG | X | RIH w/ CCL- gauge ring and tag cement inside tbg @ 238.2 mRT. POOH with gauge ring and L/D. |
| 14:30 | 15:00 | 0.50 | SURPRD | PLUG | X | Check location for radio silence then arm cutter and RIH. Cut end of tubing at 230 mRT. POOH and confirm explosive cutter fired. NOTE: Unable to cut tbg @ 225 due to collar at that depth. |
| 15:00 | 15:30 | 0.50 | SURPRD | PLUG | X | R/d Vause wireline |
| 15:30 | 15:45 | 0.25 | SURPRD | PLUG | P | R/u Halliburton cement unit to tubing. |



Daily Completion and Workover

SPRINGVALE 1

Report # 10, Report Date: 11/12/2013

| Time Log | | | | | | |
|------------|----------|-----------|--------|---------|------------|--|
| Start Time | End Time | Dur (hrs) | Phase | Op Code | Time P-T-X | Operation |
| 15:45 | 16:45 | 1.00 | SURPRD | PLUG | P | Pump 5 bbls fresh water and P/test lines to 3000 psi for 5 mins. Mix and pump 4.4 bbl of 15.6 ppg cement and displace with 2.2 bbl (1 bbl underdisplaced) to place top of cement at 175 mRT. POOH above cement top, reverse circulate tubing clean and POOH back to surface. |
| 16:45 | 17:00 | 0.25 | SURPRD | PLUG | P | Pressure up on cement plug to 135 psi for 15 mins. Pressure bled off to 129 psi in 15 min then stabilized. |
| 17:00 | 00:00 | 7.00 | SURPRD | PLUG | T | SBWC - shut down for heavy rain. Location and access road black soil. |

| Report Fluids Summary | | | | |
|-----------------------|---------------|-----------------|----------------|------------------|
| Fluid | To well (bbl) | From well (bbl) | To lease (bbl) | From lease (bbl) |
| Fresh Water | 21.2 | 21.2 | 0.0 | 0.0 |
| KCl 2% | 0.0 | 0.0 | 0.0 | 0.0 |

| Last BOP Drill | | | | |
|----------------|------------|------------|------------------------------|------------------------------|
| Type | Last Date | Next Date | Days Since Last Check (days) | Days Until Next Check (days) |
| BOP Drill | 10/12/2013 | 11/12/2013 | 1 | 0 |

| Safety Meetings / Operational Checks | | | |
|--------------------------------------|-------------------------------------|------------------|---------------------------------------|
| Time | Description | Type | Comment |
| 00:05 | Pre tour meeting with incoming crew | Pre-Tour Meeting | Review program, SOP and issue permits |
| 00:10 | PTW 13483 Hot work | Permit to Work | Loader and gennie |
| 12:00 | PTW 13486 Pressure systems | Permit to Work | Supply water to rig |
| 12:00 | PTW 13485 Working at height | Permit to Work | Fuel dips |
| 12:00 | PTW 13484 Hot work | Permit to Work | Loader and gennie |
| 12:00 | Pre tour meeting with incoming crew | Pre-Tour Meeting | Review program, SOP and issue permits |
| 12:00 | PTW 13487 Explosives | Permit to Work | Vause tubing cut |
| 14:40 | PTW 13488 Pressure systems | Permit to Work | Halliburton cementing |

| Logs | | | | |
|------|------|-----------------|--------------------|--------|
| Date | Type | Depth Top (mKB) | Depth Bottom (mKB) | Cased? |
| | | | | No |

| Perforations | | | | |
|--------------|------|-----------|-----------|----------------|
| Date | Zone | Top (mKB) | Btm (mKB) | Current Status |
| | | | | |

| Date | Zone | Type | Stim Treat Company |
|------|------|------|--------------------|
| | | | |

| Stg No. | Stage Type | Top (mKB) | Btm (mKB) | V clean (bbl) |
|---------|------------|-----------|-----------|---------------|
| | | | | |

| Other In Hole | | | | |
|---------------|----------|---------|-----------|-----------|
| Description | Run Date | OD (in) | Top (mKB) | Btm (mKB) |
| | | | | |

| Cement | | |
|--------------------------------|------------------|-----------------------------|
| Description | Start Date | Cement Comp |
| Cement Plug 230 - 175 | 11/12/2013 16:00 | Halliburton Energy Services |
| Cement squeeze 210 - 213 perms | 11/12/2013 16:45 | Halliburton Energy Services |



Daily Completion and Workover

SPRINGVALE 1

Report # 11, Report Date: 12/12/2013

| | | | | | | | | | |
|---|--------------------|---|------------------|---|--------------------------------|---|-------------------------------------|--|-------------------------------------|
| State QUEENSLAND | | District | | Basin | | Lease PL 44 | | Well Configuration Type VERTICAL | |
| Ground Elevation (m) 0.00 | | Original KB/RT Elevation (m) 4.47 | | KB-Ground Distance (m) 4.47 | | KB-Casing Flange Distance (m) 4.47 | | KB-Tubing Hanger Distance (m) 3.77 | |
| Primary Job Type ABANDONMENT P&A | | | | | | Like Kind Area | | | |
| Objective 1) Isolate the tubing with slickline. 2) Pull the existing completion. 3) Set a composite bridge plug on e-line to isolate producing zones. 4) Run a USIT log on e-line. 5) If casing integrity is good, remediate as follows: a) Perforate production casing and establish a circulation/injection rate. b) Circulate/squeeze cement. c) Drill out cement. d) Confirm zonal isolation with CBL. e) Drill out the bridge plug. f) Re-perforate the Aldeberan formation. g) Run the new completion. If severe casing corrosion or leak point(s) exist, proceed as follows: a) Decision to be made on how to achieve zonal isolation and whether to remediate or P&A. b) Execute the above decision. 6) Rig down move out. | | | | | | | | | |
| Contractor TDC | | | | | | Rig No 4 | | | |
| Daily Operations | | | | | | | | | |
| AFE No. | | AFE + Sup Amount 740,700.00 | | | Daily Cost 44,248.34 | | | Cumulative Cost 607,174.90 | |
| Weather Moderate Rain | | T (°C) 27 | | Road Condition Wet roads unable to access lease | | | Tubing Pressure (psi) 0.0 | | Casing Pressure (psi) 0.0 |
| Operations @ Morning Report Wait on rain wet roads to clear up | | | | | | | | | |
| Last 24hr Summary Wait on rain wet roads to clear up | | | | | | | | | |
| 24hr Forecast Inspect roads and begin operations. Wireline perforate 164m. Injectivity and squeeze cement. Tag cement and perforate 143m. | | | | | | | | | |
| HSE Summary 0 incidents, 0 hazards | | | | | | | | | |
| General Remarks 0:00 SBWC - shut down heavy rain no access to lease roads. 6:00 Inspect roads for re-entry onto location. | | | | | | | | | |
| Supervisor | | | Title | | | | Mobile | | |
| MIKE PETERS, DAY DRLG SUPV | | | DAY DRLG SUPV | | | | 0438 120 737 | | |
| DEAN COOPER, NIGHT DRLG SUPV | | | NIGHT DRLG SUPV | | | | 0438 120 737 | | |
| Time Log | | | | | | | | | |
| Start Time | End Time | Dur (hrs) | Phase | Op Code | Time P-T-X | Operation | | | |
| 00:00 | 00:00 | 24.00 | SURPRD | PLUG | T | SBWC - shut down for heavy rain. Location and access road black soil. | | | |
| Report Fluids Summary | | | | | | | | | |
| Fluid | | To well (bbl) | | From well (bbl) | | To lease (bbl) | | From lease (bbl) | |
| Fresh Water | | 0.0 | | 0.0 | | 0.0 | | 0.0 | |
| KCl 2% | | 0.0 | | 0.0 | | 0.0 | | 0.0 | |
| Last BOP Drill | | | | | | | | | |
| Type | | | Last Date | | Next Date | | Days Since Last Check (days) | | Days Until Next Check (days) |
| BOP Drill | | | 10/12/2013 | | 11/12/2013 | | 2 | | -1 |
| Safety Meetings / Operational Checks | | | | | | | | | |
| Time | Description | | | | Type | | Comment | | |
| | | | | | | | | | |
| Logs | | | | | | | | | |
| Date | | Type | | | Depth Top (mKB) | | Depth Bottom (mKB) | | Cased? |
| | | | | | | | | | No |
| Perforations | | | | | | | | | |
| Date | | Zone | | Top (mKB) | | Btm (mKB) | | Current Status | |
| | | | | | | | | | |
| Date | | Zone | | | Type | | | Stim Treat Company | |
| | | | | | | | | | |
| Stg No. | Stage Type | | | Top (mKB) | | Btm (mKB) | | V clean (bbl) | |
| | | | | | | | | | |



Daily Completion and Workover

SPRINGVALE 1

Report # 11, Report Date: 12/12/2013

Other In Hole

| Description | Run Date | OD (in) | Top (mKB) | Btm (mKB) |
|-------------|----------|---------|-----------|-----------|
| | | | | |

Cement

| Description | Start Date | Cement Comp |
|--------------------------------|------------------|-----------------------------|
| Cement Plug 190 - 150 | 12/12/2013 19:45 | Halliburton Energy Services |
| Cement squeeze 164 - 167 perfs | 12/12/2013 21:00 | Halliburton Energy Services |



Daily Completion and Workover

SPRINGVALE 1

Report # 12, Report Date: 13/12/2013

| | | | | |
|------------------------------|--------------------------------------|--------------------------------|---------------------------------------|---------------------------------------|
| State QUEENSLAND | District | Basin | Lease PL 44 | Well Configuration Type VERTICAL |
| Ground Elevation (m) 0.00 | Original KB/RT Elevation (m) 4.47 | KB-Ground Distance (m) 4.47 | KB-Casing Flange Distance (m) 4.47 | KB-Tubing Hanger Distance (m) 3.77 |

| | |
|-------------------------------------|----------------|
| Primary Job Type ABANDONMENT P&A | Like Kind Area |
|-------------------------------------|----------------|

Objective

- 1) Isolate the tubing with slickline.
- 2) Pull the existing completion.
- 3) Set a composite bridge plug on e-line to isolate producing zones.
- 4) Run a USIT log on e-line.
- 5) If casing integrity is good, remediate as follows:
 - a) Perforate production casing and establish a circulation/injection rate.
 - b) Circulate/squeeze cement.
 - c) Drill out cement.
 - d) Confirm zonal isolation with CBL.
 - e) Drill out the bridge plug.
 - f) Re-perforate the Aldeberan formation.
 - g) Run the new completion.
- If severe casing corrosion or leak point(s) exist, proceed as follows:
 - a) Decision to be made on how to achieve zonal isolation and whether to remediate or P&A.
 - b) Execute the above decision.
- 6) Rig down move out.

| | |
|-------------------|-------------|
| Contractor TDC | Rig No 4 |
|-------------------|-------------|

| | | | | | |
|-------------------------|--------------------------------|--------------------------|-------------------------------|------------------------------|--|
| Daily Operations | | | | | |
| AFE No. | AFE + Sup Amount 740,700.00 | Daily Cost 115,917.94 | Cumulative Cost 723,092.84 | | |
| Weather Fine | T (°C) 27 | Road Condition Good | Tubing Pressure (psi) 0.0 | Casing Pressure (psi) 0.0 | |

Operations @ Morning Report
Cement from 150 m to surface.

Last 24hr Summary

- SBWC - Wait on roads to dry up
- PTM and PJSM with Vause
- RIH and perforate 164 - 167 mRT
- Injectivity test at 135 psi, bled down to 124 psi in 15 mins
- RIH and tag top of cement at 190.48 mRT
- Spaceout EOT at 189.48 mRT
- R/u Halliburton and P/test
- Pump 5 bbl spacer of fresh water, 3.1 bbl of 5.6 ppg cement and 1.4 bbl water (1 bbl underdisplaced)
- POOH to above cement top and reverse flush. POOH remaining tubing
- Apply squeeze pressure 135 psi for 30 mins
- Continue to wait on cement 6 hrs
- RIH and tag top of cement at 168.8 mRT
- POOH work string and N/u Vause adaptor flange
- RIH and perforate 143 - 146 mRT
- Injectivity test perforations 120 psi

24hr Forecast
Circulate cement from 150 m to surface

HSE Summary
0 incidents, 9 hazards

General Remarks
0:00 Pre tour meeting. 0:15 Continue to wait on cement. 1:15 RIH 2-7/8" work string. 2:00 Tag cement and POOH work string. 2:30 Move pipe racks, N/d Circ head and N/u Vause adaptor flange. 3:30 P/test adaptor flange to 1000 psi 5 mins. 3:45 RIH with 3.0 m of 3-3/8" guns and correlate on depth. 4:15 Perforate 143 - 146 mRT and POOH. 4:30 R/d Vause

| | | |
|------------------------------|-----------------|--------------|
| Supervisor | Title | Mobile |
| MIKE PETERS, DAY DRLG SUPV | DAY DRLG SUPV | 0438 120 737 |
| DEAN COOPER, NIGHT DRLG SUPV | NIGHT DRLG SUPV | 0438 120 737 |

| Time Log | | | | | | |
|------------|----------|-----------|--------|---------|------------|---|
| Start Time | End Time | Dur (hrs) | Phase | Op Code | Time P-T-X | Operation |
| 00:00 | 13:00 | 13.00 | SURPRD | PLUG | T | SBWC - shut down waiting on access roads and location to dry. NOTE: Roads and location inspected @ 07:00 Hrs and still too wet too start ops. |
| 13:00 | 14:00 | 1.00 | SURPRD | PLUG | T | Inspect roads and location. Able to resume ops. |
| 14:00 | 15:00 | 1.00 | SURPRD | PLUG | P | Rig Rate: Mobilize rig crew and wire liners to location. |
| 15:00 | 15:30 | 0.50 | SURPRD | PLUG | P | Conduct SSI and PTM with incoming crew. Conduct PJSM with Vause and review procedures ad hazards. Open relevant work permits. |
| 15:30 | 15:45 | 0.25 | SURPRD | PLUG | P | Record surface csg pressure of 82 psi. Bleed off and monitor build up. It built to 56 psi in 15 min and stabilized. |



Daily Completion and Workover

SPRINGVALE 1

Report # 12, Report Date: 13/12/2013

| Time Log | | | | | | |
|------------|----------|-----------|--------|---------|------------|--|
| Start Time | End Time | Dur (hrs) | Phase | Op Code | Time P-T-X | Operation |
| 15:45 | 16:15 | 0.50 | SURPRD | PLUG | P | N/D circ head and N/U Vause adaptor flange. Hang sheaves then prepare lubricator and 3-3/8" x 3 meter gun. |
| 16:15 | 16:30 | 0.25 | SURPRD | PLUG | P | Check location for radio silence then arm gun. P/U lubricator and connect to adaptor flange. Pressure test to 500 psi. |
| 16:30 | 17:30 | 1.00 | SURPRD | PLUG | P | RIH with gun, correlate on depth to Schlumberger GR-CCL log. Perforate 164 mRT to 167 mRT. POOH and L/D gun. All shots fired. R/D Vause. |
| 17:30 | 18:00 | 0.50 | SURPRD | PLUG | P | Line up to pump down csg valve and return up surface casing. Fill hole w/ 1 bbls water and pressure up to 135 psi. Monitor bleed off. It bled down to 124 psi in 15 min. |
| 18:00 | 18:45 | 0.75 | SURPRD | PLUG | P | RIH w/ 20 jts, 2-7/8" tbg and tag cement top @ 190.48 mRT. P/U 1 meter and R/U Halliburton hard lines to tubing. |
| 18:45 | 19:00 | 0.25 | SURPRD | PLUG | P | Conduct TBM with Halliburton. |
| 19:00 | 19:15 | 0.25 | SURPRD | PLUG | P | R/u hard lines to take returns to flare pit. Change tong over to break out. |
| 19:15 | 19:45 | 0.50 | SURPRD | PLUG | P | Pump 5 bl spacer of fresh water. P/test Halliburton lines to 3000 psi 5 mins. Mix and pump 3.1 bbl of 15.6 ppg cement. Displace with 1.4 bbl water (underdisplaced by 1 bbl) |
| 19:45 | 20:30 | 0.75 | SURPRD | PLUG | P | R/d Halliburton and clean cement unit. POOH back to jt #13 at 122.7 mRT and reverse circulate 10 bbls to clean tubing. Note: less than 0.5 bbl cement in returns. POOH remaining tubing. |
| 20:30 | 21:00 | 0.50 | SURPRD | PLUG | P | Fill hole with water and apply squeeze pressure of 135 psi for 30 mins. |
| 21:00 | 00:00 | 3.00 | SURPRD | PLUG | P | Wait on cement 6 hours until 02:00. Note: crew not doing any preventative maintenance or upcoming job prep. |

| Report Fluids Summary | | | | |
|-----------------------|---------------|-----------------|----------------|------------------|
| Fluid | To well (bbl) | From well (bbl) | To lease (bbl) | From lease (bbl) |
| Fresh Water | 21.0 | 21.0 | 0.0 | 0.0 |
| KCl 2% | 0.0 | 0.0 | 0.0 | 0.0 |

| Last BOP Drill | | | | |
|----------------|------------|------------|------------------------------|------------------------------|
| Type | Last Date | Next Date | Days Since Last Check (days) | Days Until Next Check (days) |
| BOP Drill | 10/12/2013 | 11/12/2013 | 3 | -2 |

| Safety Meetings / Operational Checks | | | |
|--------------------------------------|-------------------------------------|------------------|---------------------------------------|
| Time | Description | Type | Comment |
| 14:00 | Pre tour meeting with incoming crew | Pre-Tour Meeting | Review program, SOP and issue permits |
| 14:10 | PTW 13489 Explosive | Permit to Work | Vause perforating |
| 15:30 | PTW 13491 Pressure systems | Permit to Work | Halliburton cementing |

| Logs | | | | |
|------|------|-----------------|--------------------|--------|
| Date | Type | Depth Top (mKB) | Depth Bottom (mKB) | Cased? |
| | | | | No |

| Perforations | | | | |
|--------------|------|-----------|-----------|----------------|
| Date | Zone | Top (mKB) | Btm (mKB) | Current Status |
| 13/12/2013 | | 164.00 | 167.00 | Squeezed |

| Date | Zone | Type | Stim Treat Company |
|---------|------------|-----------|--------------------|
| Stg No. | Stage Type | Top (mKB) | Btm (mKB) |
| | | | V clean (bbl) |

| Other In Hole | | | | |
|---------------|----------|---------|-----------|-----------|
| Description | Run Date | OD (in) | Top (mKB) | Btm (mKB) |
| | | | | |

| Cement | | |
|-------------|------------|-------------|
| Description | Start Date | Cement Comp |
| | | |



Daily Completion and Workover

SPRINGVALE 1

Report # 13, Report Date: 14/12/2013

| | | | | |
|------------------------------|--------------------------------------|--------------------------------|---------------------------------------|---------------------------------------|
| State QUEENSLAND | District | Basin | Lease PL 44 | Well Configuration Type VERTICAL |
| Ground Elevation (m) 0.00 | Original KB/RT Elevation (m) 4.47 | KB-Ground Distance (m) 4.47 | KB-Casing Flange Distance (m) 4.47 | KB-Tubing Hanger Distance (m) 3.77 |

| | |
|-------------------------------------|----------------|
| Primary Job Type ABANDONMENT P&A | Like Kind Area |
|-------------------------------------|----------------|

Objective

- 1) Isolate the tubing with slickline.
- 2) Pull the existing completion.
- 3) Set a composite bridge plug on e-line to isolate producing zones.
- 4) Run a USIT log on e-line.
- 5) If casing integrity is good, remediate as follows:
 - a) Perforate production casing and establish a circulation/injection rate.
 - b) Circulate/squeeze cement.
 - c) Drill out cement.
 - d) Confirm zonal isolation with CBL.
 - e) Drill out the bridge plug.
 - f) Re-perforate the Aldeberan formation.
 - g) Run the new completion.
- If severe casing corrosion or leak point(s) exist, proceed as follows:
 - a) Decision to be made on how to achieve zonal isolation and whether to remediate or P&A.
 - b) Execute the above decision.
- 6) Rig down move out.

| | |
|-------------------|-------------|
| Contractor TDC | Rig No 4 |
|-------------------|-------------|

| | | | |
|-------------------------|--------------------------------|-------------------------|-------------------------------|
| Daily Operations | | | |
| AFE No. | AFE + Sup Amount 740,700.00 | Daily Cost 91,797.64 | Cumulative Cost 814,890.48 |
| Weather Fine | T (°C) 32 | Road Condition Good | Tubing Pressure (psi) 0.0 |
| | | | Casing Pressure (psi) 0.0 |

Operations @ Morning Report
Rig down for rig move to Roma laydown yard.

Last 24hr Summary

- WOC
- RIH and tag cement top @ 168 mRT
- R/U Vause and Perforate 143 mRt -146 mRT
- Conduct injectivity test. Start pressure 120psi, end pressure 80 psi over 15 min.
- Wait on MOC
- Mobilize perf guns from Vause Roma
- R/U Vause and Perforate 125 mRT to 128 mRT
- Conduct injectivity test. Start pressure 120psi, end pressure 26 psi over 15 min.
- RH and perforate 73 mRt to 76 mRT.
- Conduct injectivity test. Begin pumping @ 2 bpm until pressure reached 120 psi.. Slow pump rate to 0.5 bpm and pump 22 bbls water @ 100 psi with no returns from the surface csg. Monitor bleed off for 10 min. 0 psi.
- RIH and tag cement at 164.5 mRT. Spaceout end of tubing at 163.9 mRT
- R/u Halliburton, pump 5 bbl spacer and P/test 3000 psi. Mix and pump 10.8 bbl of 15.6 ppg cement. Displace lines with 0.3 bbl
- Unseat tubing hanger and POOH work string
- Apply squeeze pressure 125 psi for 1 hour. Total 0.2 bbls squeezed.
- Wait on cement 6 hours.
- RIH and tag cement at 50.9 mRT. Spaceout end of tubing at 49.4 mRT
- R/u Halliburton, pump 5 bbl spacer and P/test 3000 psi. Mix and pump 7 bbl of 15.6 ppg cement to surface. Displace lines with 0.2 bbl
- Unseat tubing hanger and POOH work string
- Top up hole with 15.6 ppg cement from 15 m to GL.
- Clean surface lines and surface equipment.

24hr Forecast
Rig move to Injune, wasdown and rig move to Roma laydown yard. Crew rest and begin rig move to Combabula 46 and camp move to Combabula 140.

HSE Summary
0 incidents, 8 hazards

General Remarks
0:00 Pre tour meeting. 2:30 RIH and tag cement 3.3 m in on jt #6 at 50.9 mRT. Spaceout with EOT at 49.3 mRT, land hanger engaged to 60 mm, and N/u Halliburton hard lines to tubing. 3:00 TBM with Halliburton. Pump 5 bbl spacer and 7 bbl of 15.6 ppg cement taking returns to flare pit. 3:30 Unseat tubing hanger, POOH and cleanout surface lines. Top up hole to GL with 0.6 bbl of 15.6 ppg cement 5:15 Clean surface equipment.

| Supervisor | Title | Mobile |
|------------------------------|-----------------|--------------|
| MIKE PETERS, DAY DRLG SUPV | DAY DRLG SUPV | 0438 120 737 |
| DEAN COOPER, NIGHT DRLG SUPV | NIGHT DRLG SUPV | 0438 120 737 |

| Time Log | | | | | | |
|-----------------|----------|-----------|--------|---------|------------|--|
| Start Time | End Time | Dur (hrs) | Phase | Op Code | Time P-T-X | Operation |
| 00:00 | 00:15 | 0.25 | SURPRD | PLUG | P | Pre-tour meeting, and open work permits. Crew handover and end of tour debrief. Issue permits. |



Daily Completion and Workover

SPRINGVALE 1

Report # 13, Report Date: 14/12/2013

| Time Log | | | | | | |
|------------|----------|-----------|--------|---------|------------|--|
| Start Time | End Time | Dur (hrs) | Phase | Op Code | Time P-T-X | Operation |
| 00:15 | 01:30 | 1.25 | SURPRD | PLUG | P | Continue to wait on cement. Crew N/d blooie line and pack up blocks. |
| 01:30 | 02:30 | 1.00 | SURPRD | PLUG | P | RIH w/ 5 jts, 2-7/8" tbg and tag cement top @ 168 mRT. POOH w/ 18 jts, 2-7/8" tbg. |
| 02:30 | 03:30 | 1.00 | SURPRD | PLUG | P | Move pipe racks, N/d Circ head and N/u Vause adaptor flange. |
| 03:30 | 03:45 | 0.25 | SURPRD | PLUG | P | P/test adaptor flange to 1000 psi 5 mins. |
| 03:45 | 04:30 | 0.75 | SURPRD | PLUG | P | RIH with 3.0 m of 3-3/8" guns and correlate on depth. Perforate 143 - 146 mRT and POOH. L/D gun and confirm all shots fired. R/D Vause |
| 04:30 | 05:30 | 1.00 | SURPRD | PLUG | P | Line up to pump down csg valve and return up surface csg vent. Pressure up to 120 psi and monitor bleed off over 15 min. It bled down to 80 psi. Bleed off remaining pressure. |
| 05:30 | 06:30 | 1.00 | SURPRD | PLUG | T | Wait on MOC. |
| 06:30 | 07:15 | 0.75 | SURPRD | PLUG | P | Read and record surface csg shut in pressure (56 psi). Bleed off to zero through flare line then close valve and momnitor build up over 15 minutes. Pressure built up to 0.4 psi. Re-do build up test and confirm build up pressure. Gas test conducted and results were 14%LEL and 4 ppm CO2. |
| 07:15 | 10:30 | 3.25 | SURPRD | PLUG | T | Mobilize perf guns from Roma base. Guns arrived on location, then charges installed. |
| 10:30 | 12:00 | 1.50 | SURPRD | PLUG | P | Wait on Vause rest hours. ETA 13:30 Hrs. Crew packing up un-needed equipment and washing muddy vehicles. |
| 12:00 | 12:15 | 0.25 | SURPRD | PLUG | P | Pre-tour meeting, and open work permits. Crew handover and end of tour debrief. Issue permits. |
| 12:15 | 13:30 | 1.25 | SURPRD | PLUG | P | Wait on Vause rest hours. ETA 13:30 Hrs. Crew packing up un-needed equipment and washing muddy vehicles. |
| 13:30 | 14:00 | 0.50 | SURPRD | PLUG | P | PJSM with all wrokers. Review Vause procedures and hazards. Open explosives work permit. |
| 14:00 | 15:00 | 1.00 | SURPRD | PLUG | P | R/U Vause then arm gun. P/U lubricator and connect to adaptor flange. P-test to 500 psi. RIH correlate on depth using Schlumberger GR-CCL. Perforate from 125 mRT to 128 mRT. POOH and L/D guns. Ensure all shots fired. R/D Vause wireline. |
| 15:00 | 15:30 | 0.50 | SURPRD | PLUG | P | Line up to csg valve and pressure up on well to 120 psi. It bled off to 80 psi in 1 minute. Cont bumping pressure from 80 psi to 120 psi for 5 min. We squeezed 0.4 bbls water through the perms. Monitor bleed off for 10 min. The remaining pressure was 26 psi. Discuss with engineer and decision amde to perforate higher. |
| 15:30 | 17:00 | 1.50 | SURPRD | PLUG | P | Install charges in 2nd gun then hold PJSM. Confirm radio silence the then arm gun. RIH correlate on depth and perforate from 73 mRT to 76 mRT. POOH, L/D gun and confirm all shots fired. R/D Vause. |
| 17:00 | 18:00 | 1.00 | SURPRD | PLUG | P | Line up to csg valve and begin pumping @ 2 bpm. The csg gradually pressured up to 120 psi (10 bbls pumped) Shut down pump. Very quick bleed down. Engage pump @ 0.5 bpm and monitor pressure We pumped 22 bbls water and pressure gradually increased to 100 psi with no returns from the surface csg. Monitor bleed off for 10 min. -0.2 psi. Discuss injection test with engineer. |
| 18:00 | 18:30 | 0.50 | SURPRD | PLUG | P | RIH and tag top of cement 3.6 m in on joint #18 at 164.5 mRT. |
| 18:30 | 19:00 | 0.50 | SURPRD | PLUG | P | Lay down jt #18 and makeup tubing hanger with landing joint. Land hanger with EOT at 163.9 mRT (0.6 m off bottom). Engage lock screws to 60 mm engaged. |
| 19:00 | 19:30 | 0.50 | SURPRD | PLUG | P | N/u Halliburton hard lines to tubing. R/u to take returns from B-section to flare line. |
| 19:30 | 20:00 | 0.50 | SURPRD | PLUG | P | Review cement program with Halliburton. Conduct TBM with crew. |
| 20:00 | 21:00 | 1.00 | SURPRD | PLUG | P | Pump 5 bbl spacer of fresh water (NOTE: no fluid to surface, hole wasn't full after 5 bbls.) Mix and pump 10.8 bbls of 15.6 ppg cement. Note: Fluid to surface after 1 bbl of cement (6 bbls to fill hole after injection testing). Displace lines with 0.3 bbl of water. Disconnect Halliburton and flush hard lines. |
| 21:00 | 21:30 | 0.50 | SURPRD | PLUG | P | Unseat tubing hanger and POOH. NOTE: 20k lb overpull required for first 3 metres. Break out tubing hanger. Continue to POOH and 20klb overpull cleared up after 6 metres total distance. POOH back to surface easily. |
| 21:30 | 22:30 | 1.00 | SURPRD | PLUG | P | Fill hole with 1.2 bbl fresh water. Squeeze cement with 120 psi for 1 hour. Note: Pressure would bleed down from 125 psi to 75 psi, so bumped pressure with 1 stroke of mud pump each time. Total of 9 strokes (0.2 bbl) pumped maintaining 125 psi for 1 hour. Pressure bled down to 50 psi over 15 mins. NOTE: Shut in surface csg vent after squeezing |
| 22:30 | 00:00 | 1.50 | SURPRD | PLUG | P | Pack up equipment onto trailers while waiting on cement until 3:00. |

Report Fluids Summary

| Fluid | To well (bbl) | From well (bbl) | To lease (bbl) | From lease (bbl) |
|-------------|---------------|-----------------|----------------|------------------|
| FRESH WATER | 41.0 | 16.3 | 160.0 | 160.0 |
| KCl 2% | 0.0 | 0.0 | 0.0 | 0.0 |



Daily Completion and Workover

SPRINGVALE 1

Report # 13, Report Date: 14/12/2013

Last BOP Drill

| Type | Last Date | Next Date | Days Since Last Check (days) | Days Until Next Check (days) |
|-----------|------------|------------|------------------------------|------------------------------|
| BOP Drill | 10/12/2013 | 11/12/2013 | 4 | -3 |

Safety Meetings / Operational Checks

| Time | Description | Type | Comment |
|-------|-------------------------------------|------------------|---------------------------------------|
| 00:05 | Pre tour meeting with incoming crew | Pre-Tour Meeting | Review program, SOP and issue permits |
| 00:10 | PTW 13493 Hot work | Permit to Work | Loader and gernie |
| 00:10 | PTW 13495 Pressure systems | Permit to Work | Supply water to rig |
| 00:10 | PTW 13494 Working at height | Permit to Work | Fuel dips |
| 03:00 | PTW 13496 Explosive | Permit to Work | Vause perforating |
| 19:45 | PTW 13492 Pressure systems | Permit to Work | Supply water to rig |

Logs

| Date | Type | Depth Top (mKB) | Depth Bottom (mKB) | Cased? |
|------|------|-----------------|--------------------|--------|
| | | | | No |

Perforations

| Date | Zone | Top (mKB) | Btm (mKB) | Current Status |
|------------|------|-----------|-----------|----------------|
| 14/12/2013 | | 73.00 | 76.00 | Squeezed |
| 14/12/2013 | | 125.00 | 128.00 | Squeezed |
| 14/12/2013 | | 143.00 | 146.00 | Squeezed |

| Date | Zone | Type | Stim Treat Company |
|------|------|------|--------------------|
| | | | |

| Stg No. | Stage Type | Top (mKB) | Btm (mKB) | V clean (bbl) |
|---------|------------|-----------|-----------|---------------|
| | | | | |

Other In Hole

| Description | Run Date | OD (in) | Top (mKB) | Btm (mKB) |
|-------------|----------|---------|-----------|-----------|
| | | | | |

Cement

| Description | Start Date | Cement Comp |
|----------------------------------|------------------|-----------------------------|
| Cement Plug 150 - 28 m | 14/12/2013 20:00 | Halliburton Energy Services |
| Cement squeeze 73 - 76 m perfs | 14/12/2013 21:30 | Halliburton Energy Services |
| Cement squeeze 143 - 146 m perfs | 14/12/2013 21:30 | Halliburton Energy Services |
| Cement squeeze 125 - 128 m perfs | 14/12/2013 21:30 | Halliburton Energy Services |



Daily Completion and Workover

SPRINGVALE 1

Report # 14, Report Date: 15/12/2013

| | | | | |
|------------------------------|--------------------------------------|--------------------------------|---------------------------------------|---------------------------------------|
| State QUEENSLAND | District | Basin | Lease PL 44 | Well Configuration Type VERTICAL |
| Ground Elevation (m) 0.00 | Original KB/RT Elevation (m) 4.47 | KB-Ground Distance (m) 4.47 | KB-Casing Flange Distance (m) 4.47 | KB-Tubing Hanger Distance (m) 3.77 |

| | |
|-------------------------------------|----------------|
| Primary Job Type ABANDONMENT P&A | Like Kind Area |
|-------------------------------------|----------------|

Objective

- 1) Isolate the tubing with slickline.
- 2) Pull the existing completion.
- 3) Set a composite bridge plug on e-line to isolate producing zones.
- 4) Run a USIT log on e-line.
- 5) If casing integrity is good, remediate as follows:
 - a) Perforate production casing and establish a circulation/injection rate.
 - b) Circulate/squeeze cement.
 - c) Drill out cement.
 - d) Confirm zonal isolation with CBL.
 - e) Drill out the bridge plug.
 - f) Re-perforate the Aldeberan formation.
 - g) Run the new completion.
- If severe casing corrosion or leak point(s) exist, proceed as follows:
 - a) Decision to be made on how to achieve zonal isolation and whether to remediate or P&A.
 - b) Execute the above decision.
- 6) Rig down move out.

| | |
|-------------------|-------------|
| Contractor TDC | Rig No 4 |
|-------------------|-------------|

| | | | |
|-------------------------|--------------------------------|--------------------------|-------------------------------|
| Daily Operations | | | |
| AFE No. | AFE + Sup Amount 740,700.00 | Daily Cost 116,489.34 | Cumulative Cost 931,379.82 |
| Weather Clear | T (°C) 31 | Road Condition Good | Tubing Pressure (psi) 0.0 |
| | | | Casing Pressure (psi) 0.0 |

Operations @ Morning Report
Rig Released. See Combabula 46 report.

Last 24hr Summary

- WOC
- RIH and tag cement top @ 50.90 mRT.
- R/U Halliburton and pump 15.6 ppg x 7 bbl cement top up plug.
- POOH with tbg.
- Top up production csg to surface with 15.6 ppg cement
- R/D workfloor and N/D Bops.
- Check surface csg shut in pressure after 9.75 hour shut in. 0 psi.
- N/U Wellhead.
- Lay derrick over then rig release @ 11:30 Hrs.

24hr Forecast
Move rig to Roma, crews shut down waiting on camp move in AM.

HSE Summary
0 incidents, 3 hazards

General Remarks
N/A

| Supervisor | Title | Mobile |
|------------------------------|-----------------|--------------|
| MIKE PETERS, DAY DRLG SUPV | DAY DRLG SUPV | 0438 120 737 |
| DEAN COOPER, NIGHT DRLG SUPV | NIGHT DRLG SUPV | 0438 120 737 |

| Time Log | | | | | | |
|-----------------|----------|-----------|--------|---------|------------|--|
| Start Time | End Time | Dur (hrs) | Phase | Op Code | Time P-T-X | Operation |
| 00:00 | 00:30 | 0.50 | SURPRD | PLUG | P | Pre-tour meeting, and open work permits. Crew handover and end of tour debrief. Issue permits. |
| 00:30 | 01:00 | 0.50 | SURPRD | PLUG | P | RIH and tag cement 3.3 m in on jt #6 at 50.9 mRT. Spaceout with EOT at 49.3 mRT, land hanger and engage lockscrews to 60 mm. |
| 01:00 | 01:30 | 0.50 | SURPRD | PLUG | P | TBM with Halliburton. N/u Halliburton hard lines to tubing. Pump 5 bbl spacer and 7 bbl of 15.6 ppg cement taking returns to flare pit. |
| 01:30 | 03:15 | 1.75 | SURPRD | PLUG | P | Disengage lock screws then unseat tubing hanger, POOH and L/D 6 jts tbg. Clean out surface lines, tongs and rig floor. Top up hole to GL with 0.6 bbl of 15.6 ppg cement |
| 03:15 | 05:15 | 2.00 | SURPRD | PLUG | P | Flush cement equipment then clean rig floor slips and power tongs. R/D Halliburton |
| 05:15 | 07:30 | 2.25 | SURPRD | PLUG | P | R/D pipe handler and blooie line. R/D pipe handling equipment and workfloor. Remove rig floor from carrier for extended move. |
| 07:30 | 08:45 | 1.25 | SURPRD | PLUG | P | Bleed off Koomey, disconnect hyd lines and N/D BOPS. NOTE: BOPs and valves checked to ensure free of cement. |



Daily Completion and Workover

SPRINGVALE 1

Report # 14, Report Date: 15/12/2013

| Time Log | | | | | | |
|------------|----------|-----------|--------|---------|------------|--|
| Start Time | End Time | Dur (hrs) | Phase | Op Code | Time P-T-X | Operation |
| 08:45 | 09:00 | 0.25 | SURPRD | PLUG | P | Tie in crystal gauge to surface csg vent. After 9.75 hr shut in there was no pressure build up on the surface csg. Confirmed sealed. |
| 09:00 | 10:30 | 1.50 | SURPRD | PLUG | P | N/U master valve to wellhead and stack all remaining production piping beside flowline riser. |
| 10:30 | 11:30 | 1.00 | SURPRD | PLUG | P | Lay derrick over and secure well. Rig Released @ 11:30 Hrs. |

| Report Fluids Summary | | | | | |
|-----------------------|---------------|-----------------|----------------|------------------|--|
| Fluid | To well (bbl) | From well (bbl) | To lease (bbl) | From lease (bbl) | |
| Fresh Water | 12.7 | 12.2 | 0.0 | 0.0 | |
| KCl 2% | 0.0 | 0.0 | 0.0 | 0.0 | |
| Produced Water | | | 0.0 | 480.0 | |

| Last BOP Drill | | | | |
|----------------|------------|------------|------------------------------|------------------------------|
| Type | Last Date | Next Date | Days Since Last Check (days) | Days Until Next Check (days) |
| BOP Drill | 10/12/2013 | 12/12/2013 | 4 | -3 |

| Safety Meetings / Operational Checks | | | |
|--------------------------------------|-------------------------------------|------------------------|---------------------------------------|
| Time | Description | Type | Comment |
| 00:01 | PTW 14254 Pressre Systems | Permit to Work | Supply water to rig |
| 00:01 | PTW 14253 Working At Heights | Permit to Work | Fuel Dips / R/D Wrokfloor |
| 00:01 | Pre tour meeting with incoming crew | Pre-Tour Meeting | Review program, SOP and issue permits |
| 00:01 | PTW 14255 Cement Job | Permit to Work | Plugs to surface |
| 00:01 | PTW 14252 Hot Work | Permit to Work | Loader and gernie |
| 03:00 | Halliburton cement plug | Pre-Job Safety Meeting | Review job procedures and hazards |

| Logs | | | | |
|------|------|-----------------|--------------------|--------|
| Date | Type | Depth Top (mKB) | Depth Bottom (mKB) | Cased? |
| | | | | No |

| Perforations | | | | |
|--------------|------|-----------|-----------|----------------|
| Date | Zone | Top (mKB) | Btm (mKB) | Current Status |
| | | | | |


| Date | Zone | Type | Stim Treat Company |
|------|------|------|--------------------|
| | | | |

| Stg No. | Stage Type | Top (mKB) | Btm (mKB) | V clean (bbl) |
|---------|------------|-----------|-----------|---------------|
| | | | | |

| Other In Hole | | | | |
|---------------|----------|---------|-----------|-----------|
| Description | Run Date | OD (in) | Top (mKB) | Btm (mKB) |
| | | | | |

| Cement | | |
|-------------|------------|-------------|
| Description | Start Date | Cement Comp |
| | | |

APPENDIX 3 – BOWEN BASIN STRATIGRAPHY



APPENDIX 4 – CEMENTING SERVICE REPORTS

Origin Energy

Level 1, 144 Montague Road
West End QLD 4101

Springvale 1

TDC4

Plug Squeeze Cement Program

Prepared for Joe Weir/Lachlan McKay

11th December, 2013

Revision: 2

Submitted by Hui San Yap

Halliburton Australia Pty. Ltd.

Level 17, 444 Queen St, Brisbane QLD, 4000

Ph: +61 7 3015 6114

Email: HuiSan.Yap@Halliburton.com

HALLIBURTON



11th December, 2013

TO: Origin Energy
ATT: Joe Weir/Lachlan McKay
RE: Springvale 1 – Plug Squeeze Cement Program Rev.2

Dear Joe/Lachlan,

Please find attached the Plug Squeeze Cement Program for Springvale 1.

Wellbore Geometry

- 9 5/8" Surface Casing to 148m
- 5 1/2" Production Casing (5.012" ID) to 938m
- Top of Bridge Plug inside production casing at 700m

Following previous Plug Squeeze Cement Program Rev.1 dated 10th December, the top of cement plug was tagged at 254m, with top of tubing left in hole at 225m.

Plug Squeeze #2: from 225m to 175m

- Rig to establish injectivity through perforation at 210-213m
- Place Cement Plug from 225m to 175m (i.e. 35m above top of perforations, it is planned to leave at least 25m of cement inside casing which is also 10m or 1 bbls above top perforations after squeeze)
- Attempt to squeeze away cement as required
- 15.6 ppg SqueezeCemTM slurry, with dispersant CFR-3 and fluid loss additive Halad-413
- Minimum volume to batch mix on cement unit is 4 bbls
- WOC and tag top of cement

Plug Squeeze #3: from 175m to 150m

- Rig to establish injectivity through perforation at 164-167m
- Place Cement Plug from 175 to 150m (i.e. 7m above top of perforations)
- Attempt to squeeze away cement as required
- **If more than 2 bbls of cement is squeezed away, batch-mix another 4 bbls to repeat operations**
- 15.6 ppg SqueezeCemTM slurry, with dispersant CFR-3 and fluid loss additive Halad-413
- Minimum volume to batch mix on cement unit is 4 bbls
- WOC and tag top of cement

Cement workstring is 2 7/8" 6.5ppf tubing (2.441" ID)

Our services for the requested work will be coordinated through Halliburton Roma. Point of contact is Todd Bradshaw or Doug Stansbie on 07 4622 4588. Should you require any additional information regarding slurry design please do not hesitate to contact the Brisbane office on 07 3811 6017.

Regards,

Hui San Yap
Technical Professional
Cementing

cc: William Farrelly Halliburton Brisbane
Stuart Campbell Halliburton Brisbane
Bill Nixon Halliburton Roma
Anton Trinchini Halliburton Roma

Revision History

Rev. 0 Initial Program
Rev. 1 Additional Squeeze Plugs 2 and 3, and Surface Cement Plug
Rev. 2 Revised Squeeze Plugs 2 and 3. Cementing plan going forward will depend on results from these two squeezes

Table of Contents

1.0 *Plug Cementing Work Methods*..... 1

2.0 *Plug Squeeze #2: from 225m to 175m*..... 3

3.0 *Plug Squeeze #2: Job Procedure* 5

4.0 *Plug Squeeze #3: from 175m to 150m*..... 7

5.0 *Plug Squeeze #3: Job Procedure* 9

1.0 Plug Cementing Work Methods

- 1. Cement Volume:**

Pumping insufficient volume is one of the biggest causes of plug failures. In open hole it is quite typical to pump up to 50% excess to account for washouts. Kick-Off plugs should be taken 200ft back above the planned sidetrack depth to ensure good cement at this point. For plugs in cased hole an additional 10bbls excess should be pumped to account for contamination by mud/spacer.
- 2. Firm Base:**

In order to prevent the plug slumping downhole it should be set on a firm base. This base can be provided through the use of a fluid base such as a Viscous Reactive Pill (VRP) or a mechanical base such as a Cement Support Tool (CST), EZ-SV or Fas-Drill Packer.
- 3. Mud Removal & Displacement:**

Wash over the plug interval when RIH with the workstring. Rotate (+/-15rpm) and reciprocate down over the entire interval at maximum pump rate, dependent on well conditions. Minimise any shutdowns, to keep the mud in a fluidized condition.
- 4. Redirect Flow:**

Use a side-port diverter tool on the bottom of the cementing stinger to change the flow direction from downwards to outwards thus minimizing any intermixing and optimizing hole cleaning. If none available, one can be made by cutting off the tool joint and blanking off the end of the bottom tubing joint on the stinger. Cut 8 x 1in diameter holes radially in the bottom eight feet of this joint.
- 5. Slim Stinger:**

A reduced OD stinger will help minimise stripping the plug when POOH. We recommend that 2-7/8in tubing is used for holes of 6in or smaller and 3-1/2in tubing for holes of 12-1/4in or smaller. Sufficient stinger should be available to allow for 1.5 x plug length.
- 6. Plug Length:**

Increasing the length of the plug increases the risk of cementing-in the stinger due to the extra time taken to pull slowly out of the plug. It is normal practice to limit plugs to 500ft in length in order to minimise this risk. If longer plugs are set the appropriate risks should be assessed and taken account of in the job design.
- 7. Spacer System:**

To provide fluid separation and hole cleaning, sufficient volume of a suitable spacer should be pumped ahead to provide 500ft-1,000ft of annular fill or a 10min contact time. The spacer volume behind should be based on the volume to balance.
- 8. Pump Rates:**

Pump spacer, cement and displacement at maximum possible rates, slowing rate down to 1-2bpm at 5-10 bbls before end of calculated displacement.
- 9. Displacement Volumes:**

Drill pipe and stinger should be drifted for accurate displacement. A latch-down indicator sub (ball catcher) can be used to help achieve accurate displacement.

- 10. Under Displacement:**
Under-displacement by a small volume, allowing the cement to U-tube into position, can help ensure the plug balances out and the pipe does not pull wet. Typically under displacement of 5-10bbls is adequate, however this is dependent on hole size and cement volumes.
- 11. Pulling Out:**
After plug is in place POOH slowly (30-50ft/min) and break connections carefully to avoid stripping plug. Avoid any delays as usually the slurry is designed with a short pump time to improve strength development.
- 12. Circulate String Clean:**
Do not circulate directly on top of plug; wait until a minimum of 500ft above. Break circulation slowly so as to minimise disturbance of plug. Never reverse circulate when setting an open hole plug. If available pump a wiper ball after every cement plug.
- 13. Waiting on Cement:**
Prior to testing a plug (tagging or pressure testing), time should be allowed for it to develop sufficient compressive strength. This should be at least the time for the plug to reach 500psi or 3,000psi for a kick-off plug.

2.0 Plug Squeeze #2: from 225m to 175m

Plug Details - 5 1/2in casing

JOB PARAMETERS

| | | | |
|-------------------------|------|-----------------------|------------|
| Plug bottom MD: | 225m | BHST temperature: | 35°C |
| Plug bottom TVD: | 225m | BHCT temperature: | 28°C |
| Plug top MD: | 175m | Drilling mud type: | Freshwater |
| Plug length: | 50m | Drilling mud density: | 8.33ppg |
| Plug length with DP in: | 55m | | |

WELLBORE

Workstring

0-225m 2 7/8in 6.85ppf tubing

Annulus

0-225m 5 1/2in 14ppf casing (5.012in ID)

SPACERS

Spacer - Freshwater at 8.34ppg

| | | |
|------------|---------------|--|
| Freshwater | 42.00 gal/bbl | 5.0bbl ahead and 1.8bbl behind to balance (93m annular fill / 1min contact time) Estimated Pv: 1cP |
|------------|---------------|--|

Contact times are based on the displacement rate.

CEMENT SLURRY - SqueezeCem™

Composition

| | |
|--------------------|------------------|
| Standard Cement SL | |
| CFR-3 | 0.30 %BWOC |
| Halad-413 | 0.70 %BWOC |
| Freshwater | 5.20 gal/sk |
| NF-6 | 0.25 gal/10bbIMF |

Properties

| | |
|--------------------------|---------------------|
| Surface density: | 15.60 ppg |
| Surface yield: | 1.18 ft³/sk |
| Total mixing fluid: | 5.29 gal/sk |
| Thickening time (70 Bc): | 3:00+ |
| Free water vert at 27°C: | 0.0 % |
| Fluid loss at 27°C: | <50 cc/30min |
| Comp strength at 35°C | 500 psi in 6 hrs |
| Comp strength at 35°C | 1,700 psi in 12 hrs |
| Comp strength at 35°C | 3,100 psi in 24 hrs |
| Lab report no: | 296263-1 |

Note that %BWOC are based on a 94 lb sack

VOLUME CALCULATIONS

Cement

5 1/2in casing volume 50 m x 0.0801 bbl/m 4.0 bbl
Slurry volume =4.0 bbl

Quantity of cement 4.0 bbl x 5.6146 / 1.18 ft³/sk 19 sacks

Quantity of mix fluid 19 sacks x 5.29 gal/sk 2.4 bbl

Displacement

2 7/8in tubing volume 77 m x 0.0190 bbl/m 1.5 bbl

Total displacement volume =1.5 bbl

The final job calculations are to be completed on location by cementer, based on actual well parameters. All calculations from slurry volumes to additive dosages & requirements must be verified by the independent calculations of the drilling rep.

PUMPING SCHEDULE & TIMES

| | Volume (bbl) | Rate (bbl/min) | Time (min) | |
|---------------------------------|-------------------------|---------------------------|-----------------------|--|
| Make up lines & pressure test: | N/A | N/A | 30 | |
| Circulate 1 x bottoms up: | 12.1 | 6.0 | 2 | |
| Pump spacers ahead: | 5.0 | 4.0 | 1 | |
| Mix & pump cement: | 4.0 | 4.0 | 1 | |
| Pump spacers behind: | 1.8 | 4.0 | 0 | |
| Pump displacement: | 1.5 | 4.0 | 0 | |
| Pull workstring 27 m above TOC: | 77m | 9.1m/min | 8 | |
| Drop wiper ball: | N/A | N/A | 5 | |
| Circulate workstring clean: | 3.0 | 4.0 | 1 | |
| | | | | Total job time (including circulation): 48 min 0hr 48min |
| | | | | Minimum cement thickening time (with 1hr safety factor): 75 min 1hr 15min |

MINIMUM MATERIAL REQUIREMENTS

Spacer - Freshwater

Freshwater 6.8 bbl

Cement

Standard Cement SL 19 sacks

CFR-3 5 lbs

Halad-413 13 lbs

Freshwater 2.4 bbl

NF-6 1 gals

These are estimates calculated on the information given. Calculations should be confirmed on the job site well in advance.

3.0 Plug Squeeze #2: Job Procedure

JOB PROCEDURE

1. **Rig to establish circulation and injection rate.**
2. Pre-job safety meeting and review JSA's.
3. Rig up surface lines for Cement Unit.
4. RIH with 2 7/8" 6.5ppf tubing (ID 2.441") to 225m.
5. Set Cement Unit pressure kick-outs at **3000 psi**.
6. Pump **1.0 – 2.0 bbls** of freshwater for pressure testing.
7. Pressure test surface lines to **3000 psi**.
8. Pump **5.0 bbls** of Freshwater Spacer ahead.
9. Mix and pump **4.0 bbls** (19 sacks) of SqueezeCem™ single slurry at **15.60 ppg**.

| | | |
|--------------------------|---|-------------------------------|
| <i>Density</i> | = | <i>15.60 ppg</i> |
| <i>Yield</i> | = | <i>1.18 ft³/sk</i> |
| <i>Water Requirement</i> | = | <i>5.29 gal/sk</i> |

NOTE: CFR-3 and Halad-413 to be mixed in the mix water


10. Displace with a total of **2.3 bbls*** of Displacement fluid (Under-displaced by **1.0 bbl** to prevent U-Tubing) to balance position.

***Actual Displacement Volumes are to be calculated based on Tubing Tally.**

11. Pull back carefully to 3 joints/27m above top of plug to minimize disturbing the plug. Circulate workstring clean.
12. Shut in annular. Attempt to squeeze away cement as per Origin procedures.

NOTE: Do not squeeze more than 2 bbls. Leave 2 bbls of cement inside casing, i.e. at least 10m above top perforation.

13. WOC. The surface cement sample should give good indication when the cement is set downhole. Based on compressive strength test WOC is 6 ± 3 hours (safety factor to account for contamination).
14. Displace surface lines with freshwater.
15. End job and rig down.



4.0 Plug Squeeze #3: from 175m to 150m

Plug Details - 5 1/2in casing

JOB PARAMETERS

| | | | |
|-------------------------|------|-----------------------|------------|
| Plug bottom MD: | 175m | BHST temperature: | 33°C |
| Plug bottom TVD: | 175m | BHCT temperature: | 27°C |
| Plug top MD: | 150m | Drilling mud type: | Freshwater |
| Plug length: | 25m | Drilling mud density: | 8.33ppg |
| Plug length with DP in: | 27m | | |

WELLBORE

Workstring

0-175m 2 7/8in 6.85ppf tubing

Annulus

0-175m 5 1/2in 14ppf casing (5.012in ID)

SPACERS

Spacer - Freshwater at 8.34ppg

| | | |
|------------|---------------|--|
| Freshwater | 42.00 gal/bbl | 5.0bbl ahead and 1.8bbl behind to balance (93m annular fill / 1min contact time) Estimated Pv: 1cP |
|------------|---------------|--|

Contact times are based on the displacement rate.

CEMENT SLURRY - SqueezeCem™

Composition

| | |
|--------------------|------------------|
| Standard Cement SL | |
| CFR-3 | 0.30 %BWOC |
| Halad-413 | 0.70 %BWOC |
| Freshwater | 5.20 gal/sk |
| NF-6 | 0.25 gal/10bblMF |

Properties

| | |
|--------------------------|---------------------|
| Surface density: | 15.60 ppg |
| Surface yield: | 1.18 ft³/sk |
| Total mixing fluid: | 5.29 gal/sk |
| Thickening time (70 Bc): | 3:00+ |
| Free water vert at 27°C: | 0.0 % |
| Fluid loss at 27°C: | <50 cc/30min |
| Comp strength at 35°C | 500 psi in 6 hrs |
| Comp strength at 35°C | 1,700 psi in 12 hrs |
| Comp strength at 35°C | 3,100 psi in 24 hrs |
| Lab report no: | 296263-1 |

Note that %BWOC are based on a 94 lb sack

VOLUME CALCULATIONS

Cement

| | | |
|---|---------------------|-------------------------------|
| 5 1/2in casing volume | 25 m x 0.0801 bbl/m | 2.0 bbl |
| Additional 2 bbls cement (min. volume to mix is 4 bbls) | | 2.0 bbl |
| | | Slurry volume =4.0 bbl |

| | | |
|-----------------------|---|----------|
| Quantity of cement | 4.0 bbl x 5.6146 / 1.18 ft ³ /sk | 19 sacks |
| Quantity of mix fluid | 19 sacks x 5.29 gal/sk | 2.4 bbl |

Displacement

| | | |
|-----------------------|---------------------|---|
| 2 7/8in tubing volume | 54 m x 0.0190 bbl/m | 1.0 bbl |
| | | Total displacement volume =1.0 bbl |

The final job calculations are to be completed on location by cementer, based on actual well parameters. All calculations from slurry volumes to additive dosages & requirements must be verified by the independent calculations of the drilling rep.

PUMPING SCHEDULE & TIMES

| | Volume (bbl) | Rate (bbl/min) | Time (min) |
|---------------------------------|-------------------------|---|------------------------------|
| Make up lines & pressure test: | N/A | N/A | 30 |
| Circulate 1 x bottoms up: | 9.4 | 6.0 | 2 |
| Pump spacers ahead: | 5.0 | 4.0 | 1 |
| Mix & pump cement: | 2.0 | 4.0 | 1 |
| Pump spacers behind: | 1.8 | 4.0 | 0 |
| Pump displacement: | 1.0 | 4.0 | 0 |
| Pull workstring 27 m above TOC: | 52m | 9.1m/min | 6 |
| Drop wiper ball: | N/A | N/A | 5 |
| Circulate workstring clean: | 2.0 | 4.0 | 1 |
| | | Total job time (including circulation): | 46 min 0hr 46min |
| | | Minimum cement thickening time (with 1hr safety factor): | 73 min 1hr 13min |

MINIMUM MATERIAL REQUIREMENTS

Spacer - Freshwater

| | |
|------------|---------|
| Freshwater | 6.8 bbl |
|------------|---------|

Cement

| | |
|--------------------|----------|
| Standard Cement SL | 19 sacks |
| CFR-3 | 5 lbs |
| Halad-413 | 13 lbs |
| Freshwater | 2.4 bbl |
| NF-6 | 1 gals |

These are estimates calculated on the information given. Calculations should be confirmed on the job site well in advance.

5.0 Plug Squeeze #3: Job Procedure

JOB PROCEDURE

Please note that squeeze volumes will be determined from injectivity test. If more than 2 bbls of cement slurry is squeezed away, batch mix another 4 bbls to repeat operations.

1. **Rig to establish circulation and injection rate.**
2. Pre-job safety meeting and review JSA's.
3. Rig up surface lines for Cement Unit.
4. RIH with 2 7/8" 6.5ppf tubing (ID 2.441") to 175m.
5. Set Cement Unit pressure kick-outs at **3000 psi**.
6. Pump **1.0 – 2.0 bbls** of freshwater for pressure testing.
7. Pressure test surface lines to **3000 psi**.
8. Pump **5.0 bbls** of Freshwater Spacer ahead.
9. Mix **4.0 bbls** (19 sacks) of SqueezeCem™ single slurry at **15.60 ppg**.

| | | |
|--------------------------|---|--------------------------|
| <i>Density</i> | = | 15.60 ppg |
| <i>Yield</i> | = | 1.18 ft ³ /sk |
| <i>Water Requirement</i> | = | 5.29 gal/sk |

NOTE: CFR-3 and Halad-413 to be mixed in the mix water


10. Pump **2.0 bbls** of SqueezeCem™ single slurry at **15.60 ppg**.
11. Displace with a total of **1.8 bbls*** of Displacement fluid (Under-displaced by **1.0 bbl** to prevent U-Tubing) to balance position.

***Actual Displacement Volumes are to be calculated based on Tubing Tally.**

12. Pull back carefully to 3 joints/27m above top of plug to minimize disturbing the plug. Circulate workstring clean.
13. Shut in annular. Attempt to squeeze away cement as per Origin procedures.

NOTE: If more than 2 bbls of cement slurry is squeezed away, batch mix another 4 bbls to repeat operations.

14. WOC. The surface cement sample should give good indication when the cement is set downhole. Based on compressive strength test WOC is 6 ± 3 hours (safety factor to account for contamination).
15. Displace surface lines with freshwater.
16. End job and rig down.



Origin Energy

POST JOB REPORTS
CEMENTING/PUMPING

Well Name : Springvale 1

Rig: TDC 4

CEMENT PLUG BACK / SQUEEZE 7530

Prepared for Mike Peters

15/12/2013

Prepared by Alex McGlashan

HALLIBURTON

The Future is Working Together.

Notice: Although the information contained in this report is based on sound engineering practices, the copyright owner(s) does (do) not accept any responsibility whatsoever, in negligence or otherwise, for any loss or damage arising from the use of the information given in this report

HALLIBURTON

| | | |
|---------------|-----------------|------------|
| CUSTOMER | SALES ORDER No. | DATE |
| Origin Energy | 900719680 | 15/12/2013 |

CEMENT/PUMPING JOB SUMMARY

| | | | | | |
|-------------------|---------------------|---------------------------------|----------------|--------------|-----------|
| WELL | LOCATION/FIELD NAME | COUNTRY | HES REP | CUSTOMER REP | WELL TYPE |
| Springvale 1 | Springvale | Australia | Alex McGlashan | Mike Peters | Gas Dev |
| JOB TYPE | BOD NUMBER | JOB PURPOSE CODE | | BDA | RIG |
| P&A Plugs/Squeeze | 0 | CEMENT PLUG BACK / SQUEEZE 7630 | | Brisbane | TDC 4 |

KEY PERFORMANCE INDICATORS

| | | | |
|--|--|---|--|
| TYPE OF JOB (Cementing or Non-Cementing): <i>Select the job type (Cementing or Non-Cementing)</i> | <input type="text" value="Cementing"/> | WAS THIS A PRIMARY CEMENT JOB (YES / NO) | <input type="text" value="NO"/> |
| TOTAL OPERATING TIME (hrs) <i>Rig up/ Pumping/ Rig Down</i> | <input type="text" value="16.0 hrs"/> | Primary cement job = Casing job, Liner Job, tie back | <input type="text" value="None"/> |
| HSE INCIDENT, ACCIDENT, INJURY: <i>This should be recordable incidents only</i> | <input type="text" value="NO"/> | DID WE RUN WIPER PLUGS? | <input type="text" value="Plug Job"/> |
| WAS THE JOB DELIVERED CORRECTLY AS PERJOB DESIGN? <i>This will be dictated by the customer</i> | <input type="text" value="YES"/> | WAS THIS A PLUG OR SQUEEZE JOB? | <input type="text" value="Primary"/> |
| TOTAL TIME PUMPING (hrs) <i>Total number of hours pumping fluid on this job</i> | <input type="text" value="4.0 hrs"/> | WAS THIS A PRIMARY OR REMEDIAL JOB? | <input type="text" value="100%"/> |
| NON -PRODUCTIVE RIG TIME: <i>As a result of Halliburton cementing PSL</i> | <input type="text" value="0.0 hrs"/> | Remedial = Repeated attempts or corrections of initial cement job | <input type="text" value="100%"/> |
| NUMBER OF JSA'S PERFORMED: | <input type="text" value="24"/> | MIXING DENSITY OF JOB STAYED IN DESIGNED RANGE <i>Density defined as +/- 0.2ppg. Calculation: Total bbls cement mixed at designed density divided by total bbls of cement multiplied by 100</i> | <input type="text" value="YES"/> |
| NUMBER OF UNPLANNED SHUTDOWNS (After starting to pump) | <input type="text" value="0"/> | WAS AUTOMATED DENSITY CONTROL USED | <input type="text" value="YES"/> |
| TYPE OF RIG(CLASSIFICATION) JOB WAS PERFORMED ON: | <input type="text" value="LAND"/> | JOB WAS PUMPED AT DESIGNED PUMP RATE <i>Pump rate ranged defined as +/- bpm. Calculation : total bbls of fluid pumped at the designed rate divided by total bbls of fluid pumped multiplied by 100</i> | <input type="text" value="100%"/> |
| REASON FOR UNPLANNED SHUTDOWNS (After starting to pump) <i>Add details in job logs</i> | | NUMBER OF REMEDIAL SQUEEZE JOBS REQUIRED - HES <i>Number of remedial squeeze jobs required after primary job performed by HES</i> | <input type="text" value="0"/> |
| REASON FOR NON-PRODUCTIVE RIG TIME (Cementing PSL responsibility): <i>Add details in job logs</i> | | NUMBER OF REMEDIAL SQUEEZE JOBS REQUIRED - COMPETITION <i>Number of remedial squeeze jobs required after primary job performed by competition</i> | <input type="text" value="0"/> |
| DENSITY RECORDED WITH PRESSURISED MUD BALANCE? | <input type="text" value="YES"/> <input type="text" value="15.6"/> ppg | NUMBER OF REMEDIAL PLUG JOBS REQUIRED - HES <i>Number of remedial plug jobs required after primary plug pumped by HES</i> | <input type="text" value="0"/> |
| | | DID CEMENT RETURN TO SURFACE? | <input type="text" value="NA"/> <input type="text" value="0"/> bbls into displacement <input type="text" value="0"/> bbls returned to surface |

CUSTOMER SATISFACTION SURVEY

Dear Customer,

We hope that you were satisfied with the service delivery of this job performed by Halliburton. It is the aim of our management and service personnel to deliver equipment and service of a standard unmatched in the service sector of the energy industry.

Please take the time to let us know if our performance met with your satisfaction. Please be as critical as possible to ensure we constantly improve our service. Your comments are of great value to us and are intended for the exclusive use of Halliburton.

| CATEGORY | CUSTOMER SATISFACTION RATING (Please circle yes or no) |
|-------------------------|---|
| Survey Conducted Date | The date the survey was conducted 15/12/13 |
| Survey Interviewer | The survey interviewer is the person who initiated the survey. Mike Peters |
| Customer Participation | Did the customer participate in this survey? (Y/N) Yes |
| Customer Representative | Enter the Customer representative name Mike Peters |
| HSE | Was our HSE performance satisfactory? Circle Y or N Y |
| Equipment | Were you satisfied with our Equipment? Circle Y or N Y |
| Personnel | Were you satisfied with our people? Circle Y or N Y |
| Customer Comment | |

Customer and Halliburton Representative agree on the data input into the cementing report

CUSTOMER SIGNATURE 

HALLIBURTON SIGNATURE



HALLIBURTON

| | | |
|---------------|-----------------|------------|
| CUSTOMER | SALES ORDER No. | DATE |
| Origin Energy | 900719680 | 15/12/2013 |

CEMENT/PUMPING JOB SUMMARY

| | | | | | |
|-------------------|---------------------|---------------------------------|----------------|--------------|-----------|
| WELL: | LOCATION/FIELD NAME | COUNTRY | HES REP | CUSTOMER REP | WELL TYPE |
| Springvale 1 | Springvale | Australia | Alex McGlashan | Mike Peters | Gas Dev |
| JOB TYPE | BOD NUMBER | JOB PURPOSE CODE | | BDA | RIG |
| P&A Plugs/Squeeze | 0 | CEMENT PLUG BACK / SQUEEZE 7530 | | Brisbane | TDC 4 |

PERSONELL

| PERSONNEL / EXPOSURE | hrs | PERSONNEL / EXPOSURE | hrs | PERSONNEL / EXPOSURE | hrs | PERSONNEL / EXPOSURE | hrs |
|----------------------|-----|----------------------|-----|---------------------------|-----|----------------------|-----|
| #N/A Alex McGlashan | 96 | #N/A Steve Piz | 96 | #N/A William Forgan-Smith | 96 | | |

EQUIPMENT

| SAP# | PUMPING / MIXING | HOURS | SAP# | BULK SUPPLY / TANKS | HOURS |
|----------|--|-------|----------|----------------------------|-------|
| #N/A | CEMENT UNIT ELITE #12132363 | 96 | 10047249 | BULKER #10047249 (218-QEY) | 96 |
| SAP# | VEHICLES / TRAILERS | HOURS | SAP# | OTHER EQUIPMENT | HOURS |
| #N/A | KENWORTH T659 TRUCK #12240453 (SB88GR) | 96 | | | |
| 12028328 | DOLLY #12028328 (SY-18-DI) | 96 | | | |
| #N/A | LANDCRUISER UTE #1220271 (S818-AWF) | 96 | | | |

WELL PROFILE

| | | |
|---|------------------------------------|--|
| NEW CASING | OPEN HOLE + EXCESS OR CALIPER DATA | PREVIOUS CASINGS |
| | | 5.5in, 14ppf, 0m to 938m 9.625in, 38ppf, 0m to 148m |
| FOR PLUG AND LINER JOBS PLEASE INDICATE WORKSTRING 2.875in ppf Drill Pipe with No Stinger | | |

CEMENT DESIGN

| Plug | SLURRY ID | 296461-2 | Plug | SLURRY ID | 296461-2 | Plug | SLURRY ID | 296461-2 | | | |
|-------------------|----------------------------|------------|-------------------|----------------------------|--------------|-------------------|----------------------------|------------|--------------|-----------|-------------|
| DENSITY | 15.6 ppg | WATER | 5.26 gal/sk | DENSITY | 15.6 ppg | WATER | 5.26 gal/sk | DENSITY | 15.6 ppg | WATER | 5.26 gal/sk |
| YIELD | 1.18 cuft/sk | MIX FLUID | 5.5 bbl | YIELD | 1.18 cuft/sk | MIX FLUID | 5.5 bbl | YIELD | 1.18 cuft/sk | MIX FLUID | 5.5 bbl |
| WATER SOURCE | Water Truck | | WATER SOURCE | Day Tank | | WATER SOURCE | Water Truck | | | | |
| CEMENT TYPE | Standard Cement at 94lb/sk | | CEMENT TYPE | Standard Cement at 94lb/sk | | CEMENT TYPE | Standard Cement at 94lb/sk | | | | |
| Total Cement Used | 44 sks | | Total Cement Used | 44 sks | | Total Cement Used | 40 sks | | | | |
| Estimated TOC | 585 m | | Estimated TOC | 470 m | | Estimated TOC | 385 m | | | | |
| Additive | Concentration | Total Used | Additive | Concentration | Total Used | Additive | Concentration | Total Used | | | |
| CFR-3 | 0.3 %BWOC | 12lbs | CFR-3 | 0.3 %BWOC | 12lbs | CFR-3 | 0.3 %BWOC | 11lbs | | | |
| NF-6 | 0.25 gal/10bbl | 1gals | NF-6 | 0.25 gal/10bbl | 1gals | NF-6 | 0.25 gal/10bbl | 1gals | | | |
| Squeeze Slurry | SLURRY ID | 296263-1 | Squeeze Slurry | SLURRY ID | 296263-1 | Squeeze Slurry | SLURRY ID | 296263-1 | | | |
| DENSITY | 15.6 ppg | WATER | 5.29 gal/sk | DENSITY | 15.6 ppg | WATER | 5.29 gal/sk | DENSITY | 15.6 ppg | WATER | 5.29 gal/sk |
| YIELD | 1.18 cuft/sk | MIX FLUID | 6.1 bbl | YIELD | 1.18 cuft/sk | MIX FLUID | 2.8 bbl | YIELD | 1.18 cuft/sk | MIX FLUID | 1 bbl |
| WATER SOURCE | Water Truck | | WATER SOURCE | Water Truck | | WATER SOURCE | Water Truck | | | | |
| CEMENT TYPE | Standard Cement at 94lb/sk | | CEMENT TYPE | Standard Cement at 94lb/sk | | CEMENT TYPE | Standard Cement at 94lb/sk | | | | |
| Total Cement Used | 48 sks | | Total Cement Used | 30sks | | Total Cement Used | 7.6sks | | | | |
| Estimated TOC | 210 m | | Estimated TOC | 175m | | Estimated TOC | 150m | | | | |
| Additive | Concentration | Total Used | Additive | Concentration | Total Used | Additive | Concentration | Total Used | | | |
| CFR-3 | 0.3 %BWOC | 14lbs | CFR-3 | 0.3 %BWOC | 8lbs | CFR-3 | 0.3 %BWOC | 3lbs | | | |
| Halad 413 | 0.7 %BWOC | 32lbs | Halad 413 | 0.7 %BWOC | 20lbs | Halad 413 | 0.7 %BWOC | 5lbs | | | |
| NF-6 | 0.25 gal/10bbl | 1gals | NF-6 | 0.25 gal/10bbl | 1gals | NF-6 | 0.25 gal/10bbl | 1gals | | | |
| Squeeze Slurry | SLURRY ID | 296263-1 | Plug | SLURRY ID | 296461-2 | 0 | SLURRY ID | 0 | | | |
| DENSITY | 15.6 ppg | WATER | 5.29 gal/sk | DENSITY | 15.6 ppg | WATER | 5.26 gal/sk | | | | |
| YIELD | 1.18 cuft/sk | MIX FLUID | 6.5 bbl | YIELD | 1.18 cuft/sk | MIX FLUID | 7.1 bbl | | | | |
| WATER SOURCE | Water Truck | | WATER SOURCE | Water Truck | | | | | | | |
| CEMENT TYPE | Standard Cement at 94lb/sk | | CEMENT TYPE | Standard Cement at 94lb/sk | | | | | | | |
| Total Cement Used | 51.3sks | | Total Cement Used | 57sks | | | | | | | |
| Estimated TOC | 38m | | Estimated TOC | 0m | | | | | | | |
| Additive | Concentration | Total Used | Additive | Concentration | Total Used | | | | | | |
| CFR-3 | 0.3 %BWOC | 15lbs | CFR-3 | 0.3 %BWOC | 18lbs | | | | | | |
| Halad 413 | 0.7 %BWOC | 34lbs | NF-6 | 0.25 gal/10bbl | 1gals | | | | | | |
| NF-6 | 0.25 gal/10bbl | 1gals | | | | | | | | | |

Conflicted Exits
ENTERED
 MLM 17-12-13
 DATE
 525774762


JOB LOGS

| DATE | TIME | VOLUME | PRESSURE (psi) | RATE | JOB DESCRIPTION |
|------------|---------|--------|----------------|------|-----------------|
| DAY-MTH-YR | HRS:MIN | (BBLS) | HIGH | LOW | BPM |
| 09-Dec-13 | 10:00 | | | | Pre Mob Huddle |
| | 10:30 | | | | Leave For Rig |
| | 16:00 | | | | Arrive At Rig |

CEMENT/PUMPING JOB SUMMARY


| WELL | LOCATION/FIELD NAME | COUNTRY | HES REP | CUSTOMER REP | WELL TYPE |
|-------------------|---------------------|---------------------------------|----------------|--------------|-------------------------------|
| Springvale 1 | Springvale | Australia | Alex McGlashan | Mike Peters | Gas Dev |
| JOB TYPE | BOD NUMBER | JOB PURPOSE CODE | | BDA | RIG |
| P&A Plugs/Squeeze | 0 | CEMENT PLUG BACK / SQUEEZE 7530 | | Brisbane | TDC 4 |
| | 16:30 | | | | Head Back To Camp To Rest |
| 10-Dec-13 | 2:20 | | | | Call Out To Rig |
| | 3:30 | | | | Arrive At Rig |
| | 4:00 | | | | Spot Gear |
| | 4:45 | | | | Rig Up |
| | 5:05 | | | | Run Up |
| | 5:25 | | | | Mix Up Chemical |
| | 6:19 | 5 | | | Pump Fresh Water Spacer |
| | 6:29 | | 3000 | | Pressure Test Surface Lines |
| | 6:36 | | | | Mix Up 15.6 ppg Slurry |
| | 6:41 | 9.2 | | | Pump Plug #1 |
| | 6:47 | 9 | | | Displace Cement Slurry |
| | 7:55 | 5 | | | Pump Fresh Water Spacer |
| | 8:03 | | | | Mix Up 15.6 ppg Slurry |
| | 8:10 | 9.2 | | | Pump Plug #2 |
| | 8:15 | 7 | | | Displace Cement Slurry |
| | 9:09 | 5 | | | Pump Fresh Water Spacer |
| | 9:15 | | | | Mix Up 15.6 ppg Slurry |
| | 9:21 | 8.4 | | | Pump Plug #3 |
| | 9:26 | 5 | | | Displace Cement Slurry |
| | 10:30 | | | | Head Back To Camp To Rest |
| | 19:00 | | | | Leave For Rig |
| | 19:45 | | | | Arrive At Rig |
| | 20:10 | 5 | | | Pump Fresh Water Spacer |
| | 20:23 | | | | Mix Up 15.6 ppg Slurry |
| | 20:29 | 12.4 | | | Pump Squeeze #1 |
| | 20:36 | 1.9 | | | Displace Cement Slurry |
| | 21:30 | | | | Head Back To Camp To Rest |
| 11-Dec-13 | 13:30 | | | | Leave For Rig |
| | 14:20 | | | | Arrive At Rig |
| | 15:10 | 5 | | | Pump Fresh Water Spacer |
| | 15:28 | | | | Mix Up 15.6 ppg Slurry |
| | 15:34 | 2.9 | | | Pump Squeeze #2 |
| | 15:37 | 1.1 | | | Displace Cement Slurry |
| | 16:00 | | | | Head Back To Camp To Rest |
| 12-Dec-13 | | | | | Shutdown Due To Precipitation |
| 13-Dec-13 | 15:00 | | | | Leave For Rig |
| | 15:50 | | | | Arrive At Rig |
| | 19:20 | 5 | | | Pump Fresh Water Spacer |
| | 19:32 | | | | Mix Up 15.6 ppg Slurry |
| | 19:38 | 1.6 | | | Pump Squeeze #3 |
| | 19:40 | 0.8 | | | Displace Cement Slurry |
| 14-Dec-13 | 16:30 | | | | Call Out To Rig |
| | 17:20 | | | | Arrive At Rig |
| | 20:19 | 5 | | | Pump Fresh Water Spacer |
| | 20:31 | | | | Mix Up 15.6 ppg Slurry |
| | 20:37 | | | | Pump Squeeze #4 |
| | 20:43 | 0.25 | | | Displace Cement Slurry |
| 15-Dec-13 | 2:30 | | | | Call Out To Rig |
| | 3:15 | | | | Arrive At Rig |
| | 3:50 | 5 | | | Pump Fresh Water Spacer |
| | 4:00 | | | | Mix Up 15.6 ppg Slurry |
| | 4:07 | | | | Pump Plug #4 |
| | 4:12 | | | | Rig Down/Wash Up |
| | 8:00 | | | | Head Back To Roma |

Springvale 1 - Plug #1 - Origin




| | | |
|-------------------------------------|--------------------|------------------------------------|
| Customer: Halliburton | Job Date: 12/09/13 | Ticket #: 06:20:48 |
| Well Desc: Technology #RTD Stg GOLD | UWI: | Control ver 4.20, Display ver 4.20 |

Springvale 1 - Plug #2 - Origin




| | | |
|-------------------------------------|--------------------|------------------------------------|
| Customer: Halliburton | Job Date: 12/09/13 | Ticket #: 06:20:48 |
| Well Desc: Technology #RTD Stg GOLD | UWI: | Control ver 4.20, Display ver 4.20 |

Springvale 1 - Plug #3 - Origin




| | | |
|-------------------------------------|--------------------|------------------------------------|
| Customer: Halliburton | Job Date: 12/09/13 | Ticket #: 06:20:48 |
| Well Desc: Technology #RTD Stg GOLD | UWI: | Control ver 4.20, Display ver 4.20 |

Springvale 1 - Squeeze #1 - Origin




Customer: Halliburton
 Well Desc: Technology #RTD Stg GOLD
 Job Date: 12/09/13
 UWI:
 Ticket #: 20:03:28
 Control ver 4.20, Display ver 4.20

Springvale 1 - Squeeze #2 - Origin




| | | |
|-------------------------------------|--------------------|------------------------------------|
| Customer: Halliburton | Job Date: 12/11/13 | Ticket #: 15:14:33 |
| Well Desc: Technology #RTD Stg GOLD | UWI: | Control ver 4.20, Display ver 4.20 |

Springvale 1 - Squeeze #3 - Origin




| | | |
|-------------------------------------|--------------------|------------------------------------|
| Customer: Halliburton | Job Date: 12/13/13 | Ticket #: 19:19:35 |
| Well Desc: Technology #RTD Stg GOLD | UWI: | Control ver 4.20, Display ver 4.20 |

Springvale 1 - Squeeze #4 - Origin



| | | | |
|-------------------------------------|--------------------|------------------------------------|-------------------|
| Customer: Halliburton | Job Date: 12/14/13 | Ticket #: 20:19:28 | TG Version G3.4.1 |
| Well Desc: Technology #RTD Stg GOLD | UWI: | Control ver 4.20, Display ver 4.20 | 15-Dec-13 06:18 |

Springvale 1 - Plug #4 - Origin



Customer: Halliburton
 Well Desc: Technology #RTD Stg GOLD
 Job Date: 12/15/13
 UWI:
 Ticket #: 03:49:48
 Control ver 4.20, Display ver 4.20

APPENDIX 5 – WIRELINE LOGS

Isolation Scanner Log

IBC-CBL-GR-CCL

1:200, 1:500 Scale

Schlumberger

Company: Origin Energy Ltd.

Well: Springvale 1

Field: Springvale

Rig Name: TDC-4

State: Queensland

Country: Australia

Latitude: 25° 19' 2" S

Longitude: 148° 17' 47.5" E

UWID:

Rig Name:

Rig Type:

TDC-4
Land

FL1: Springvale

FL1: SP 620 L 82-E210


FL2:

Log Measured From: - Kelly Bushing: 576.10 m

Drill Floor: 575.90 m

Ground Level: 571.80 m

Permanent Datum: - Mean Sea Level



Acquisition Dates: 07-Dec-2013 -- 08-Dec-2013

Other Services:

Log Interval: 10.82(m) -- 890.50(m)

Bridge Plug

Index Types: Measured Depth

Index Scales: 1:500, 1:200

Depth Source: Wireline Depth

Depth Sensor: IDW

Print Type: Field



Disclaimer

THE USE OF AND RELIANCE UPON THIS RECORDED-DATA BY THE HEREIN NAMED COMPANY (AND ANY OF ITS AFFILIATES, PARTNERS, REPRESENTATIVES, AGENTS, CONSULTANTS AND EMPLOYEES) IS SUBJECT TO THE TERMS AND CONDITIONS AGREED UPON BETWEEN SCHLUMBERGER AND THE COMPANY, INCLUDING: (a) RESTRICTIONS ON USE OF THE RECORDED-DATA; (b) DISCLAIMERS AND WAIVERS OF WARRANTIES AND REPRESENTATIONS REGARDING COMPANY'S USE AND RELIANCE UPON THE RECORDED-DATA; AND (c) CUSTOMER'S FULL AND SOLE RESPONSIBILITY FOR ANY INFERENCE DRAWN OR DECISION MADE IN CONNECTION WITH THE USE OF THIS RECORDED-DATA.

Contents

1. Header
2. Disclaimer
3. Contents
4. Well Sketch
5. Borehole Size/Casing/Tubing Record
6. Operational Run Summary
7. Remarks and Equipment Summary
8. Depth Summary
9. GR-CCL Correlation Log - GR-CCL
 - 9.1 Integration Summary
 - 9.2 Composite Summary
 - 9.3 Log (EDTCB GR)
 - 9.4 Parameter Listing
10. Plug Plug Setting: Shooting Pass
 - 10.1 Integration Summary
 - 10.2 Composite Summary
 - 10.3 Log (Perfo Depth Log)
11. Integration Summary
12. Composite Summary
- 12.1 Integration Summary
- 12.2 Composite Summary
- 12.3 Log (MAST_CE_DCBL_3545)
- 12.4 Parameter Listing
13. IBC-CBL
 - 13.1 Composite Summary
 - 13.2 Log (MAST_CE_DCBL_3545 RA)
14. IBC-CBL Main Pass: IBC SLG Composite
 - 14.1 Integration Summary
 - 14.2 Composite Summary
 - 14.3 Log (USI IBC SLG Composite)
 - 14.4 Parameter Listing
15. IBC-CBL Main Pass: IBC - CBL- VDL
 - 15.1 Integration Summary
 - 15.2 Composite Summary
 - 15.3 Log (USI IBC CBL VDL)
 - 15.4 Parameter Listing

10.4 Parameter Listing

16. Calibration Report

11. Plug Plug Setting: Correlation Pass

17. Tail

11.1 Integration Summary


11.2 Composite Summary

11.3 Log (Perfo Depth Log)

11.4 Parameter Listing

12. IBC-CBL Main Pass: CBL with VDL

Well Sketch



938.00 m

1100.00 m

Open Hole 7.875in

Borehole Size/Casing/Tubing Record

| | | | | | |
|-----------------------|-------|-------|-------|--|--|
| Bit | | | | | |
| Bit Size (in) | 12.25 | 8.5 | 7.875 | | |
| Top Driller (m) | 0 | 152 | 318 | | |
| Top Logger (m) | 0 | 152 | 318 | | |
| Bottom Driller (m) | 152 | 318 | 1100 | | |
| Bottom Logger (m) | 152 | 318 | 1100 | | |
| Casing | | | | | |
| Size (in) | 9.625 | 5.5 | | | |
| Weight (lbf/ft) | 36 | 14 | | | |
| Inner Diameter (in) | 8.921 | 5.012 | | | |
| Grade | K55 | K55 | | | |
| Top Driller (m) | 0 | 0 | | | |
| Top Logger (m) | 0 | 0 | | | |
| Bottom Driller (m) | 147.8 | 938 | | | |
| Bottom Logger (m) | 147.8 | 938 | | | |

Operational Run Summary




| | | | | | |
|----------------------------------|------------------------------|-----------------|-----------------------------|--|--|
| Parameter (unit) | GR-CCL | Plug | IBC-CBL | | |
| Date Log Started | 07-Dec-2013 | 07-Dec-2013 | 08-Dec-2013 | | |
| Time Log Started | 07:32:16 | 11:37:07 | 05:29:23 | | |
| Date Log Finished | 07-Dec-2013 | 08-Dec-2013 | 08-Dec-2013 | | |
| Time Log Finished | 10:05:47 | 00:35:12 | 13:49:05 | | |
| Top Log Interval (m) | 10.00 | 696.54 | 16.00 | | |
| Bottom Log Interval (m) | 889.00 | 700.00 | 695.00 | | |
| Total Depth (m) | 703.00 | 703.00 | 703.00 | | |
| Max Hole Deviation (deg) | 0.00 | 0.00 | 0.00 | | |
| Azimuth of Max Deviation (deg) | 0.00 | 0.00 | 0.00 | | |
| Bit Size (in) | 7.875 | 7.875 | 7.875 | | |
| Logging Unit Number | R5885 | R5885 | R5885 | | |
| Logging Unit Location | AURM | AURM | AURM | | |
| Recorded By | D. Krishnamurthy/A. Apoteker | D.Krishnamurthy | A.Apoteker/D.Kri shnamurthy | | |
| Witnessed By | Mike Peters | Deep Cooper | Mike Peters | | |

| | | | | | | |
|----------------------|-------------|-------------|-------------|--|--|--|
| Witnessed By | Mike Peters | Dean Cooper | Mike Peters | | | |
| Service Order Number | CCHA-00059 | CCHA-00059 | CCHA-00059 | | | |

Remarks and Equipment Summary

| GR-CCL: Remarks | Plug: Remarks | IBC-CBL: Remarks |
|---|---|--|
| Toolstring ran as per toolsketch | Objective: To set bridge plug above perforation zone to isolate the perforations. | Log Objective: To perform Isolation Scanner Log |
| GR-CCL logged to PBTD at 889.89m | Toolstring ran as per toolsketch | Toolstring ran as per toolsketch. |
| GR Peaks at 635m, 825m, 784m, 565m, 490m and 645m used for correlation with OH log. | Plug set with middle of plug element at 700mKB at the request of OCR | PBTD at 700m not tagged to avoid damage to rotating sub. |
| | CCL to Plug element = 3.46m | Corrosion and Cement Evaluation Pass conducted between 695m and surface. |
| | CCL Stop depth = 696.54m | Log conducted with resolution of 5 deg and 1.5" at 420ft/hr. |
| | | Casing was pressurised to 200psi from surface to conduct a pressure pass. |
| | | Well Fluid information obtained from Client representative. |
| | | Well fluid is salt based water, has 2% KCL and has a density of 8.26ppg at 42 deg C. |
| | | DCS to process data and deliver to client. |

| GR-CCL: Toolstring | Plug: Toolstring | IBC-CBL: Toolstring | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|--------------------|------------------|--|------------|--------|---------|--------|-----------|-------|--|--|----|--|--|--|-------------|--|--|--|------|--|--|--|-----------|-------|--|--|----|--|--|--|-------------|--|-----|-------|------|--|--|--|-----------|------|--|--|----|--|--|--|------------|--|--|--|---|--|--|--|--------|--|--|--|------------|--|------|-------|---|--|------|------|--|--|----|------|--|--|---------|-------|--|--|----|--|--|--|-----------|-------|------|--|--|--|-----------|-------|--|--|----|--|--|--|------------|--|--|--|---|--|--|--|------------|--|--|--|----|--|--|--|------------|--|--|--|----|--|--|--|
| | | <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Equip name</th> <th style="text-align: left;">Length</th> <th style="text-align: left;">MP name</th> <th style="text-align: left;">Offset</th> </tr> </thead> <tbody> <tr> <td>LEH-QT:21</td> <td>15.45</td> <td></td> <td></td> </tr> <tr> <td>21</td> <td></td> <td></td> <td></td> </tr> <tr> <td>LEH-QT:2121</td> <td></td> <td></td> <td></td> </tr> <tr> <td> </td> <td></td> <td></td> <td></td> </tr> <tr> <td>CAL-YA:13</td> <td>14.56</td> <td></td> <td></td> </tr> <tr> <td>30</td> <td></td> <td></td> <td></td> </tr> <tr> <td>CAL-YA:1330</td> <td></td> <td>CCL</td> <td>14.32</td> </tr> <tr> <td> </td> <td></td> <td></td> <td></td> </tr> <tr> <td>EDTC-B:91</td> <td>13.5</td> <td></td> <td></td> </tr> <tr> <td>62</td> <td></td> <td></td> <td></td> </tr> <tr> <td>EDTH-B:921</td> <td></td> <td></td> <td></td> </tr> <tr> <td>9</td> <td></td> <td></td> <td></td> </tr> <tr> <td>EDTG-A</td> <td></td> <td></td> <td></td> </tr> <tr> <td>EDTC-B:916</td> <td></td> <td>CTEM</td> <td>12.43</td> </tr> <tr> <td>2</td> <td></td> <td>ACCZ</td> <td>0.00</td> </tr> <tr> <td></td> <td></td> <td>HV</td> <td>0.00</td> </tr> <tr> <td></td> <td></td> <td>Gamma R</td> <td>11.86</td> </tr> <tr> <td></td> <td></td> <td>ay</td> <td></td> </tr> <tr> <td></td> <td></td> <td>TelStatus</td> <td>11.52</td> </tr> <tr> <td> </td> <td></td> <td></td> <td></td> </tr> <tr> <td>MAST-B:82</td> <td>11.52</td> <td></td> <td></td> </tr> <tr> <td>62</td> <td></td> <td></td> <td></td> </tr> <tr> <td>ECH-SF:825</td> <td></td> <td></td> <td></td> </tr> <tr> <td>7</td> <td></td> <td></td> <td></td> </tr> <tr> <td>MAPC-BA:82</td> <td></td> <td></td> <td></td> </tr> <tr> <td>65</td> <td></td> <td></td> <td></td> </tr> <tr> <td>MAMS-BA:82</td> <td></td> <td></td> <td></td> </tr> <tr> <td>62</td> <td></td> <td></td> <td></td> </tr> </tbody> </table> | Equip name | Length | MP name | Offset | LEH-QT:21 | 15.45 | | | 21 | | | | LEH-QT:2121 | | | | | | | | CAL-YA:13 | 14.56 | | | 30 | | | | CAL-YA:1330 | | CCL | 14.32 | | | | | EDTC-B:91 | 13.5 | | | 62 | | | | EDTH-B:921 | | | | 9 | | | | EDTG-A | | | | EDTC-B:916 | | CTEM | 12.43 | 2 | | ACCZ | 0.00 | | | HV | 0.00 | | | Gamma R | 11.86 | | | ay | | | | TelStatus | 11.52 | | | | | MAST-B:82 | 11.52 | | | 62 | | | | ECH-SF:825 | | | | 7 | | | | MAPC-BA:82 | | | | 65 | | | | MAMS-BA:82 | | | | 62 | | | |
| Equip name | Length | MP name | Offset | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| LEH-QT:21 | 15.45 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 21 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| LEH-QT:2121 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CAL-YA:13 | 14.56 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 30 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CAL-YA:1330 | | CCL | 14.32 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EDTC-B:91 | 13.5 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 62 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EDTH-B:921 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 9 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EDTG-A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EDTC-B:916 | | CTEM | 12.43 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2 | | ACCZ | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | HV | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | Gamma R | 11.86 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | ay | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | TelStatus | 11.52 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| MAST-B:82 | 11.52 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 62 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ECH-SF:825 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| MAPC-BA:82 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 65 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| MAMS-BA:82 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 62 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |



Depth Summary

| Depth Control Parameters | GR-CCL | Plug | IBC-CBL |
|--------------------------|--|--|--|
| Conveyance Type | Wireline | Wireline | Wireline |
| Log Sequence | Subsequent Trip in hole | Subsequent run in hole procedures followed. | Subsequent run in hole |
| Reference Log Date | 23-Jan-1983 | 23-Jan-1983 | 23-Jan-1983 |
| Reference Log Name | BHC G Springvale 1 | BHC G Springvale 1 | BHC G Springvale 1 |
| Reference Log Run Number | 1 | 1 | 1 |
| Rig Type | Land | Land | Land |
| Depth Remark Parameters | GR-CCL | Plug | IBC-CBL |
| Depth Remark 1 | All Schlumberger depth control procedures and guidelines followed. | All Schlumberger depth control procedures and guidelines followed. | All Schlumberger depth control procedures and guidelines followed. |
| Depth Remark 2 | IDW used as primary depth control device. | IDW used as primary depth control device. | IDW used as primary depth control device. |
| Depth Remark 3 | Z-Chart used as secondary depth control device. | Z-Chart used as secondary depth control device. | Z-Chart used as secondary depth control device. |
| Depth Remark 4 | Log correlated to BHC G Springvale 1 log by Schlumberger dated 23-Jan-1983 | Log correlated to BHC G Springvale 1 log by Schlumberger dated 23-Jan-1983 | Log correlated to BHC G Springvale 1 log by Schlumberger dated 23-Jan-1983 |
| Depth Remark 5 | Subsequent Trip in hole procedure followed. | | Subsequent run in hole procedure followed. |
| Depth Measuring Device | GR-CCL | Plug | IBC-CBL |
| Type | IDW-B | IDWC-C | IDWC-C |
| Serial Number | 2001AURM | 2001AURM | 2001AURM |
| Calibration Date | 29-Nov-2013 | 29-Nov-2013 | 29-Nov-2013 |
| Calibrator Serial Number | 30 | 30 | 30 |
| Calibration Cable Type | IDWC-C | 7-46ZV-XS | 7-46 ZV-XS |

| | | | |
|----------------------------|---------------|-------------|----------------|
| Wheel Correction 1 | -6 | -6 | -6 |
| Wheel Correction 2 | -5 | -5 | -5 |
| Tension Device | GR-CCL | Plug | IBC-CBL |
| Type | CMTD-B/A | CMTD-B/A | CMTD-B/A |
| Serial Number | 8309 | 8309 | 8309 |
| Calibration Date | 19-Nov-2013 | 19-Nov-2013 | 19-Nov-2013 |
| Calibrator Serial Number | 1322 | 1322 | 1322 |
| Calibration Points | 10 | 10 | 10 |
| Calibration RMS | 26 | 26 | 26 |
| Calibration Peak Error | 58 | 58 | 58 |
| Logging Cable | GR-CCL | Plug | IBC-CBL |
| Type | 7-46ZV-XS | 7-46ZV-XS | 7-46ZV-XS |
| Serial Number | F709205 | F709205 | F709205 |
| Logging Cable Length (m) | 6025.00 | 6025.00 | 6025.00 |

GR-CCL

Correlation Log - GR-CCL

Integration Summary

| Output Channel(s) | Output Description | Input Parameter | Output Value | Unit |
|-------------------|--------------------|-----------------|--------------|------|
|-------------------|--------------------|-----------------|--------------|------|

Pass Summary

| Run Name | Pass Objective | Direction | Top | Bottom | Start | Stop | Depth Shift | Include Parallel Data |
|----------|----------------|-----------|---------|----------|------------------------|-------------------------|-------------|-----------------------|
| GR-CCL | Log[4]:Up | Up | 10.82 m | 890.50 m | 07-Dec-2013 9:05:37 AM | 07-Dec-2013 10:05:02 AM | 0.20 m | |


All depths are referenced to toolstring zero



Log


GR-CCL: Log[4]:Up



Description: DEPTH Domain Log for EDTCB GR channels Format: Log (EDTCB GR) Index Scale: 1:500 Index Unit: m Index Type: Measured Depth
 Creation Date: 08-Dec-2013 13:54:32



TIME_1900 - Time Marked every 60.00 (s)


















| | | |
|--|----------------------|-----------------------|
| Calibrated Gamma Ray (GR_CAL) EDTC-B | Cable Tension (TENS) | Gamma Ray (GR) EDTC-B |
| 0 gAPI 150 | 500 lbf 1000 | 0 gAPI 150 |
| Casing Collar Locator Amplitude (CCL) CAL-YA | | |
| -19 1 | | |

TIME_1900 - Time Marked every 60.00 (s)

Description: DEPTH Domain Log for EDTCB GR channels Format: Log (EDTCB GR) Index Scale: 1:500 Index Unit: m Index Type: Measured Depth
 Creation Date: 08-Dec-2013 13:54:32

Channel Processing Parameters

| Parameter | Description | Tool | Value | Unit |
|----------------|--|-----------|-------------|---------|
| BARI | Barite Mud Presence Flag | Borehole | No | |
| BHS | Borehole Status (Open or Cased Hole) | Borehole | Cased | |
| BS | Bit Size | WLSESSION | Depth Zoned | in |
| CBLO | Casing Bottom (Logger) | WLSESSION | 938 | m |
| CCL_MULTIPLIER | Casing Collar Locator Multiplier | CAL-YA | 1 | |
| CDEN | Cement Density | EDTC-B | 2 | g/cm3 |
| DFD | Drilling Fluid Density | Borehole | 10 | lbm/gal |
| GCSE_DOWN_PASS | Generalized Caliper Selection for WL Log Down Passes | Borehole | BS | |
| GCSE_UP_PASS | Generalized Caliper Selection for WL Log Up Passes | Borehole | BS | |

Depth Zone Parameters

| Parameter | Value | Start (m) | Stop (m) |
|-----------|-------|-------------|------------|
| BS | 12.25 | 7.9 | 152 |
| BS | 8.5 | 152 | 318 |
| BS | 7.875 | 318 | 890.47 |

All depth are actual.

Tool Control Parameters

| Parameter | Description | Tool | Value | Unit |
|---------------|----------------------------------|-----------|-------|------|
| MAX_LOG_SPEED | Toolstring Maximum Logging Speed | WLSESSION | 0 | ft/h |

Plug

Plug Setting: Shooting Pass

Integration Summary

| Output Channel(s) | Output Description | Input Parameter | Output Value | Unit |
|-------------------|--------------------|-----------------|--------------|------|
|-------------------|--------------------|-----------------|--------------|------|

Pass Summary

| Run Name | Pass Objective | Direction | Top | Bottom | Start | Stop | Depth Shift | Include Parallel Data |
|----------|----------------|-----------|----------|----------|-------------------------|-------------------------|-------------|-----------------------|
| Plug | Log[5]:Up | Up | 601.72 m | 699.96 m | 08-Dec-2013 12:09:26 AM | 08-Dec-2013 12:25:06 AM | 0.00 m | |

All depths are referenced to toolstring zero


Log Plug: Log[5]:Up

Description: Perfo Depth Log Format Format: Log (Perfo Depth Log) Index Scale: 1:500 Index Unit: m Index Type: Measured Depth Creation Date: 08-Dec-2013 13:54:33

- FCCL - Casing Collar Pip CAL-B

TIME_1900 - Time Marked every 60.00 (s)

| Casing Collar Locator Amplitude (CCL) CAL-B | Shifted Casing Collar Locator (SCCL) | Cable Tension (TENS) |
|---|--------------------------------------|----------------------|
| -19 1 | -10 10 | 10000 lbf 0 |
| | SCCL | TENS |



TIME_1900 - Time Marked every 60.00 (s)

FCCL - Casing Collar Pip CAL-B

Description: Perfo Depth Log Format Format: Log (Perfo Depth Log) Index Scale: 1:500 Index Unit: m Index Type: Measured Depth Creation Date: 08-Dec-2013 13:54:33

Channel Processing Parameters

| Parameter | Description | Tool | Value | Unit |
|----------------|----------------------------------|-------|-------|------|
| CCL_MULTIPLIER | Casing Collar Locator Multiplier | CAL-B | 1 | |

Tool Control Parameters

| Parameter | Description | Tool | Value | Unit |
|-----------|---|----------------|------------|------|
| GAIN_SCOF | Gain for Shifted Casing Collar Locator (CCL) offset | PerfoSharedEns | Time Zoned | |

Time Zone Parameters

| Parameter | Value | Start Time | Stop Time | Start Depth (m) | Stop Depth (m) |
|-----------|-------|----------------------|----------------------|-------------------|------------------|
| GAIN_SCOF | 1 | 08-Dec-2013 00:09:26 | 08-Dec-2013 00:14:16 | 699.96 | 696.52 |

| | | | | | |
|-----------|----|----------------------|----------------------|--------|--------|
| GAIN_SCOF | -1 | 08-Dec-2013 00:14:16 | 08-Dec-2013 00:25:06 | 696.52 | 601.72 |
|-----------|----|----------------------|----------------------|--------|--------|

All depth are at tool zero.

Plug

Plug Setting: Correlation Pass

Integration Summary

| Output Channel(s) | Output Description | Input Parameter | Output Value | Unit |
|-------------------|--------------------|-----------------|--------------|------|
|-------------------|--------------------|-----------------|--------------|------|

Pass Summary

| Run Name | Pass Objective | Direction | Top | Bottom | Start | Stop | Depth Shift | Include Parallel Data |
|----------|----------------|-----------|----------|----------|-------------------------|-------------------------|-------------|-----------------------|
| Plug | Log[4]:Up | Up | 667.29 m | 699.58 m | 08-Dec-2013 12:04:18 AM | 08-Dec-2013 12:08:29 AM | 0.00 m | |

All depths are referenced to toolstring zero


Log

Plug: Log[4]:Up

Description: Perfo Depth Log Format Format: Log (Perfo Depth Log) Index Scale: 1:500 Index Unit: m Index Type: Measured Depth Creation Date: 08-Dec-2013 13:54:34

— FCCL - Casing Collar Pip CAL-B

TIME_1900 - Time Marked every 60.00 (s)



TIME_1900 - Time Marked every 60.00 (s)

— FCCL - Casing Collar Pip CAL-B

Description: Perfo Depth Log Format Format: Log (Perfo Depth Log) Index Scale: 1:500 Index Unit: m Index Type: Measured Depth Creation Date: 08-Dec-2013 13:54:34

Channel Processing Parameters

| Parameter | Description | Tool | Value | Unit |
|----------------|----------------------------------|-------|-------|------|
| CCL_MULTIPLIER | Casing Collar Locator Multiplier | CAL-B | 1 | |

Tool Control Parameters

| Parameter | Description | Tool | Value | Unit |
|-----------|---|----------------|-------|------|
| GAIN_SCOF | Gain for Shifted Casing Collar Locator (CCL) offset | PerfoSharedEns | 1 | |

Main Pass: CBL with VDL

Integration Summary

| Output Channel(s) | Output Description | Input Parameter | Output Value | Unit |
|-------------------|--------------------|-----------------|--------------|------|
|-------------------|--------------------|-----------------|--------------|------|

Pass Summary

| Run Name | Pass Objective | Direction | Top | Bottom | Start | Stop | Depth Shift | Include Parallel Data |
|----------|----------------|-----------|---------|----------|------------------------|-------------------------|-------------|-----------------------|
| IBC-CBL | Log[4]:Up | Up | 16.44 m | 695.38 m | 08-Dec-2013 6:33:03 AM | 08-Dec-2013 11:48:27 AM | 0.32 m | |


All depths are referenced to toolstring zero




Log


IBC-CBL: Log[4]:Up




Description: MAST_CE_DCBL_3545 Format: Log (MAST_CE_DCBL_3545) Index Scale: 1:200 Index Unit: m Index Type: Measured Depth Creation Date: 08-Dec-2013 13:54:39




TIME_1900 - Time Marked every 60.00 (s)






































| | | |
|--|----|-----|
| 400 | us | 200 |
| Casing Collar Locator Amplitude (CCL) CAL-YA | | |
| -19 | | 1 |

| | | |
|-------------------------|----|----|
| (DCBL) MAST-B | | |
| 0 | mV | 10 |
| Good Bond (GOBO) MAST-B | | |
| 0 | mV | 10 |
| Good Bond | | |

TIME_1900 - Time Marked every 60.00 (s)

Description: MAST_CE_DCBL_3545 Format: Log (MAST_CE_DCBL_3545) Index Scale: 1:200 Index Unit: m Index Type: Measured Depth Creation Date: 08-Dec-2013 13:54:39

| Channel Processing Parameters | | | | |
|-------------------------------|--|-----------------|-------------------|---------|
| Parameter | Description | Tool | Value | Unit |
| BARI | Barite Mud Presence Flag | Borehole | No | |
| BHS | Borehole Status (Open or Cased Hole) | Borehole | Cased | |
| BS | Bit Size | WLSESSION | Depth Zoned | in |
| CBLO | Casing Bottom (Logger) | WLSESSION | 938 | m |
| CBRA | CBL LQC Reference Amplitude in Free Pipe | MAST-B | Depth Zoned | mV |
| CCL_MULTIPLIER | Casing Collar Locator Multiplier | CAL-YA | 1 | |
| CDEN.1 | Cement Density | EDTC-B | 2 | g/cm3 |
| CDEN.2 | Cement Density | USIT-E | 0 | g/cm3 |
| CMTY | Cement Type | USIT-E | Regular Cement | |
| CTHILGR | Nominal Casing Thickness - Zoned along logger depths | WLSESSION | Depth Zoned | in |
| DC_MODE | Depth Correction Mode | DepthCorrection | Real-time | |
| DCBLCTL | Discriminated Cement Bond Log Processing Control Flag | MAST-B | On | |
| DFD | Drilling Fluid Density | Borehole | 8.26 | lbm/gal |
| DTF | Delta-T Fluid | Borehole | 189 | us/ft |
| FMDCTL_MLH | First Motion Detection Processing Control Flag for Monopole Lower Transmitter High Frequency Firing | MAST-B | On | |
| FMDCTL_MUH | First Motion Detection Processing Control Flag for Monopole Upper Transmitter High Frequency Firing | MAST-B | On | |
| GCSE_DOWN_PASS | Generalized Caliper Selection for WL Log Down Passes | Borehole | BS | |
| GCSE_UP_PASS | Generalized Caliper Selection for WL Log Up Passes | Borehole | BS | |
| GOBO | Good Bond | MAST-B | Depth Zoned | mV |
| IBC_FSOD | USIT IBC Fluid Slowness Fits Casing Outer Diameter | USIT-E | 5_UFSL_N_ZMUD | |
| IMAR | Image Rotation | USIT-E | Off | |
| MATT | Maximum Attenuation | MAST-B | Depth Zoned | dB/m |
| MODALCTL_MUH | Modal Decomposition Processing Control Flag for Monopole Upper Transmitter High Frequency Firing | MAST-B | On | |
| OCDI | Outer Casing Diameter | USIT-E | 0 | in |
| OCSH | Outer Casing Shoe | USIT-E | 0 | m |
| OCWE | Outer Casing Weight | USIT-E | 0 | lbm/ft |
| RCTH | Reference Calibrator Thickness | USIT-E | 0.217 | in |
| SSCCTL_MLH | Sensor Sensitivity Correction Processing Control Flag for Monopole Lower Transmitter High Frequency Firing | MAST-B | On | |
| SSCCTL_MUH | Sensor Sensitivity Correction Processing Control Flag for Monopole Upper Transmitter High Frequency Firing | MAST-B | On | |
| TCUB | T^3 Processing Level | USIT-E | Loop | |
| THDH | Maximum Search Thickness (percentage of nominal) | USIT-E | 130 | % |
| THDL | Minimum Search Thickness (percentage of nominal) | USIT-E | 70 | % |
| UDFSZ | Drilling Fluid Specific Acoustic Impedance | USIT-E | 0 | Mrayl |
| UFAO | SIT Flexural Attenuation Offset | USIT-E | 5 | dB/m |
| UFGDE | Fiberglass Density | USIT-E | 1.95 | g/cm3 |
| UFGPS | Fiberglass Processing Selection | USIT-E | No | |
| UFGVL | Fiberglass Velocity | USIT-E | 2950 | m/s |
| UIAP | IBC Answer Product Enabled | USIT-E | SolidLiquidGasMap | |

| | | | | |
|------------|--|--------|-------------|-------|
| UTHDP | Thickness Detection Policy | USIT-E | Fundamental | |
| VCAS | Ultrasonic Transversal Velocity in Casing | USIT-E | 51.4 | us/ft |
| VDLCTL_MUH | Variable Density Log Processing Control Flag for Monopole Upper High Frequency Waveforms | MAST-B | On | |
| VDLSELCTL | Variable Density Log Selection Processing Control Flag | MAST-B | On | |
| WLEN | T ³ Processing Length | USIT-E | 14.62 | us |
| ZCAS | Acoustic Impedance of Casing | USIT-E | 46.25 | Mrayl |

Depth Zone Parameters

| Parameter | Value | Start (m) | Stop (m) |
|-----------|-------|-------------|------------|
| BS | 12.25 | 2.13 | 152 |
| BS | 8.5 | 152 | 318 |
| BS | 7.875 | 318 | 695.38 |
| CBRA | 70 | 2.13 | 695.38 |
| CBRA | 0 | 695.38 | 695.38 |
| CTHILGR | 0.352 | 2.13 | 147.8 |
| CTHILGR | 0.244 | 2.13 | 695.38 |
| GOBO | 1.1 | 2.13 | 695.38 |
| GOBO | 0 | 695.38 | 695.38 |
| MATT | 55.66 | 2.13 | 695.38 |
| MATT | 0 | 695.38 | 695.38 |

All depth are actual.

Tool Control Parameters

| Parameter | Description | Tool | Value | Unit |
|----------------|--|-----------|------------------------|-------|
| ACQ_DOMAIN | Custom Acquisition Domain Name | MAST-B | [UMHF, LMHF] | |
| CBOOTSTA_MAPC | MAMS Controller Boot Status | MAST-B | 1 | |
| CFWREV_MAPC | MAPC Firmware Revision of Controller Electronics | MAST-B | 1840 | |
| COMPCTL | Data Compression Control | MAST-B | [MZIPA, MZIPA] | |
| DHMODALCTL | Downhole/Surface Modal Computation Control | MAST-B | [OFF, OFF] | |
| DIGDEL | Waveform Digitizing Delay | MAST-B | [0, 0] | us |
| DIGDT | Sonic Waveform Digitizing Slowness | MAST-B | [0, 0] | us/ft |
| DIGTIME | Digitizing Time | MAST-B | [1200, 1200] | us |
| DIIN_WF_CHN | Dipole Inline Component Waveform Data Channel Name | MAST-B | [.] | |
| DIIN_WFN_CHN | Dipole Inline Component Waveform Normalization Data Channel Name | MAST-B | [.] | |
| DIOF_WF_CHN | Dipole Offline Component Waveform Data Channel Name | MAST-B | [.] | |
| DIOF_WFN_CHN | Dipole Offline Component Waveform Normalization Data Channel Name | MAST-B | [.] | |
| GNINT | Automatic Gain Selection Time Interval | MAST-B | [1200, 1200] | us |
| MAX_LOG_SPEED | Toolstring Maximum Logging Speed | WLSESSION | 563 | ft/h |
| MAX_TOOL_SPEED | Maximum service speed allowed for, or attained by, a logging tool. | MAST-B | Time Zoned | ft/h |
| MONO_WF_CHN | Monopole Component Waveform Data Channel Name | MAST-B | [RSWMLH_M, RSWMLH_M] | |
| MONO_WFN_CHN | Monopole Component Waveform Normalization Data Channel Name | MAST-B | [RSWMLHN_M, RSWMLHN_M] | |
| MSMT_LIST | Measurement List | MAST-B | [MUH, MLH] | |
| NUMMSMT | Number of active measurements | MAST-B | 2 | |
| PROD_CLASS | MAST Product Class Selection | MAST-B | CBL | |
| R10FWREV_MAPC | MAPC Firmware Revision of Sensor Electronics Station #10 | MAST-B | 1057 | |
| R11FWREV_MAPC | MAPC Firmware Revision of Sensor Electronics Station #11 | MAST-B | 1057 | |
| R12FWREV_MAPC | MAPC Firmware Revision of Sensor Electronics Station #12 | MAST-B | 1057 | |
| R13FWREV_MAPC | MAPC Firmware Revision of Sensor Electronics Station #13 | MAST-B | 1057 | |
| R1FWREV_MAPC | MAPC Firmware Revision of Sensor Electronics Station #1 | MAST-B | 1057 | |
| R2FWREV_MAPC | MAPC Firmware Revision of Sensor Electronics Station #2 | MAST-B | 1057 | |

| | | | | |
|---------------|---|--------|--|----|
| R3FWREV_MAPC | MAPC Firmware Revision of Sensor Electronics Station #3 | MAST-B | 1057 | |
| R4FWREV_MAPC | MAPC Firmware Revision of Sensor Electronics Station #4 | MAST-B | 1057 | |
| R5FWREV_MAPC | MAPC Firmware Revision of Sensor Electronics Station #5 | MAST-B | 1057 | |
| R6FWREV_MAPC | MAPC Firmware Revision of Sensor Electronics Station #6 | MAST-B | 1057 | |
| R7FWREV_MAPC | MAPC Firmware Revision of Sensor Electronics Station #7 | MAST-B | 1057 | |
| R8FWREV_MAPC | MAPC Firmware Revision of Sensor Electronics Station #8 | MAST-B | 1057 | |
| R9FWREV_MAPC | MAPC Firmware Revision of Sensor Electronics Station #9 | MAST-B | 1057 | |
| RBOOTSTA_MAPC | MAMS Receiver Boot Status | MAST-B | 1 | |
| RXSEL | Receiver Station Select | MAST-B | [[Off, Off], [Off, Off], [Off, Off], [Off, Off], [On, On], [On, On], [On, On], [On, On], [On, On], [On, On], [On, On], [Off, Off], [Off, Off], [Off, Off], [Off, Off]] | |
| SAMINT | Sonic Waveform Sampling Interval | MAST-B | [10, 10] | |
| SERVICE_LIST | Service Selection List | MAST-B | [DCBLVDL] | |
| SNSR_WF_CHN | Sensor Waveforms Data Channel Name | MAST-B | [RSWMUH, RSWMLH] | |
| SNSR_WFN_CHN | Sensor Waveforms Normalization Factor Channel Name | MAST-B | [SWMUHN, SWMLHN] | |
| SNSRSEL | Sensor Element Select | MAST-B | [[On, On], [On, On], [On, On], [On, On], [On, On], [On, On], [On, On], [On, On], [On, On], [On, On]] | |
| TX_AMP | Transmitter Amplitude Factor | MAST-B | [FULL, FULL] | |
| TXSEL | Transmitter Drive Selection | MAST-B | [UM, LM] | |
| UFWB | Far Receiver Window Begin Time | USIT-E | 139 | us |
| UFWE | Far Receiver Window End Time | USIT-E | 179 | us |
| ULOG | Logging Objective | USIT-E | MEASUREMENT | |
| UMFR | Modulation Frequency | USIT-E | 500000 | Hz |
| UNWB | Near Receiver Window Begin Time | USIT-E | 108 | us |
| UNWE | Near Receiver Window End Time | USIT-E | 148 | us |
| USI_UPAT | USIT Emission Pattern | USIT-E | Pattern 600 KHz | |
| USI_UWKM | USIT Working Mode | USIT-E | 5 deg at 1.5 in HF | |
| USIT_DEPTHLOG | Starting Depth Log for Ultrasonics | USIT-E | 696 | m |
| UTAN | Transducer Angles | USIT-E | 33_DEG | |
| VRES | Vertical Resolution | USIT-E | 1.5 in | |
| WF_CR_CHN | Waveform Compression Rate Channel Name | MAST-B | [WCRMUH, WCRMLH] | |
| WF_DEPTH_CHN | Waveform Depth Channel Name | MAST-B | [WDMUH, WDMMLH] | |
| WF_QI_CHN | Waveform Quality Indicator Channel Name | MAST-B | [WQMUH, WQMLH] | |
| WFSEL | Transmitter Drive Waveform Selection | MAST-B | [mp_hf_d, mp_hf_d] | |
| WINB | Window Begin Time | USIT-E | 35.13 | us |
| WINE | Window End Time | USIT-E | 75.13 | us |

Time Zone Parameters

| Parameter | Value | Start Time | Stop Time | Start Depth (m) | Stop Depth (m) |
|----------------|-------|----------------------|----------------------|-------------------|------------------|
| MAX_TOOL_SPEED | 2100 | 08-Dec-2013 06:33:03 | 08-Dec-2013 07:06:12 | 695.38 | 624.17 |
| MAX_TOOL_SPEED | 2240 | 08-Dec-2013 07:06:12 | 08-Dec-2013 07:12:14 | 624.17 | 611.22 |
| MAX_TOOL_SPEED | 2100 | 08-Dec-2013 07:12:14 | 08-Dec-2013 07:14:15 | 611.22 | 606.91 |
| MAX_TOOL_SPEED | 2229 | 08-Dec-2013 07:14:15 | 08-Dec-2013 07:24:19 | 606.91 | 585.25 |
| MAX_TOOL_SPEED | 2115 | 08-Dec-2013 07:24:19 | 08-Dec-2013 08:15:39 | 585.25 | 473.26 |
| MAX_TOOL_SPEED | 2228 | 08-Dec-2013 08:15:39 | 08-Dec-2013 08:23:42 | 473.26 | 455.72 |
| MAX_TOOL_SPEED | 2104 | 08-Dec-2013 08:23:42 | 08-Dec-2013 08:45:51 | 455.72 | 408.58 |
| MAX_TOOL_SPEED | 2231 | 08-Dec-2013 08:45:51 | 08-Dec-2013 08:50:52 | 408.58 | 397.92 |
| MAX_TOOL_SPEED | 2100 | 08-Dec-2013 08:50:52 | 08-Dec-2013 10:45:37 | 397.92 | 149.28 |
| MAX_TOOL_SPEED | 1993 | 08-Dec-2013 10:45:37 | 08-Dec-2013 11:42:00 | 149.28 | 25.72 |
| MAX_TOOL_SPEED | 2100 | 08-Dec-2013 11:42:00 | 08-Dec-2013 11:46:02 | 25.72 | 21.34 |

| | | | | | |
|----------------|------|----------------------|----------------------|-------|-------|
| MAX_TOOL_SPEED | 1980 | 08-Dec-2013 11:46:02 | 08-Dec-2013 11:48:27 | 21.34 | 16.44 |
|----------------|------|----------------------|----------------------|-------|-------|

All depth are at tool zero.

IBC-CBL

Pass Summary

| Run Name | Pass Objective | Direction | Top | Bottom | Start | Stop | Depth Shift | Include Parallel Data |
|----------|----------------|-----------|---------|----------|-------------------------|-------------------------|-------------|-----------------------|
| IBC-CBL | Log[4]:Up | Up | 16.44 m | 695.38 m | 08-Dec-2013 6:33:03 AM | 08-Dec-2013 11:48:27 AM | 0.32 m | |
| IBC-CBL | Repeat[5]:Up | Up | 99.04 m | 210.38 m | 08-Dec-2013 12:01:55 PM | 08-Dec-2013 1:02:19 PM | 0.32 m | true |

All depths are referenced to toolstring zero







Log IBC-CBL: Repeat[5]:Up

Description: MAST_CE_DCBL_3545 Format: Log (MAST_CE_DCBL_3545 RA) Index Scale: 1:200 Index Unit: m Index Type: Measured Depth
 Creation Date: 08-Dec-2013 13:54:45




TIME_1900 - Time Marked every 60.00 (s)



| |
|--|
| Main To Repeat |
| Repeat To Main |
| Casing Collar Locator Amplitude (CCL) CAL-YA |
| -19 1 |
| Main To Repeat |
| Repeat To Main |
| Transit Time 3.5 ft Average from Monopole Upper High Frequency Waveform (TT3_5F_AVE_MUH) MAST-B |
| 400 us 200 |
| Main To Repeat |
| Repeat To Main |
| Detection Minimum Slowness from Monopole Lower Transmitter High Frequency Firing (DT_MIN_MLH) MAST-B |
| 40 us/ft 140 |
| Main To Repeat |
| Repeat To Main |
| Cable Speed (CS) |
| 0 ft/h 2000 |
| Main To Repeat |
| Repeat To Main |
| Gamma Ray (GR) EDTC-B |
| 0 gAPI 150 |
| Main To Repeat |

| |
|---|
| Main To Repeat |
| Repeat To Main |
| Synthetic CBL from Discriminated Attenuation (DCBI) MAST-B |



GR FDET_LEN_MLH FDET_STRT_MLH DCBL GOBO TENS






| |
|--|
| Main To Repeat |
| Repeat To Main |
| Casing Collar Locator Amplitude (CCL) CAL-YA |
| -19 1 |

| |
|----------------------|
| Main To Repeat |
| Repeat To Main |
| Cable Tension (TENS) |
| 0 lbf 3000 |

| |
|--|
| Main To Repeat |
| Repeat To Main |
| Synthetic CBL from Discriminated Attenuation (DCBL) MAST-B |
| 0 mV 50 |



| |
|---|
| Main To Repeat |
| Repeat To Main |
| Transit Time 3.5 ft Average from Monopole Upper High Frequency Waveform (TT3_5F_AVE_MUH) MAST-B |
| 400 us 200 |

| |
|--|
| Main To Repeat |
| Repeat To Main |
| Synthetic CBL from Discriminated Attenuation (DCBL) MAST-B |
| 0 mV 10 |

| |
|--|
| Main To Repeat |
| Repeat To Main |
| Detection Minimum Slowness from Monopole Lower Transmitter High Frequency Firing (DT_MIN_MLH) MAST-B |
| 40 us/ft 140 |

| |
|-------------------------|
| Main To Repeat |
| Repeat To Main |
| Good Bond (GOBO) MAST-B |
| 0 mV 10 |

| |
|------------------|
| Main To Repeat |
| Repeat To Main |
| Cable Speed (CS) |
| 0 ft/h 2000 |

| |
|-----------------------|
| Main To Repeat |
| Repeat To Main |
| Gamma Ray (GR) EDTC-B |
| 0 gAPI 150 |

| |
|--|
| Main To Repeat |
| Repeat To Main |
| Fixed Detection Length for from Monopole Lower Transmitter High Frequency Firing (FDET_LEN_MLH) MAST-B |
| 40 us 240 |

| |
|--|
| Main To Repeat |
| Repeat To Main |
| Fixed Detection Start from Monopole Lower Transmitter High Frequency Firing (FDET_STRT_MLH) MAST-B |
| 100 us 300 |

IBC-CBL

Main Pass: IBC SLG Composite

Integration Summary

| Output Channel(s) | Output Description | Input Parameter | Output Value | Unit |
|-------------------|--------------------|-----------------|--------------|------|
|-------------------|--------------------|-----------------|--------------|------|

Pass Summary


| Run Name | Pass Objective | Direction | Top | Bottom | Start | Stop | Depth Shift | Include Parallel Data |
|----------|----------------|-----------|---------|----------|------------------------|-------------------------|-------------|-----------------------|
| IBC-CBL | Log[4]:Up | Up | 16.44 m | 695.38 m | 08-Dec-2013 6:33:03 AM | 08-Dec-2013 11:48:27 AM | 0.32 m | |


All depths are referenced to toolstring zero

Log IBC-CBL: Log[4]:Up

USIT Processing Flags (UFLG[0]) USIT-E

- 1 - UFLG 1 Value within [0.0 - 1.5] - : UTIM Error
- 2 - UFLG 2 Value within [1.5 - 2.5] - : Pulse Origin Not Detected
- 3 - UFLG 3 Value within [2.5 - 3.5] - : WINLEN Error
- 4 - UFLG 4 UFLG 5 UFLG 6 Value within [3.5 - 6.5] - : Casing Thickness Error
- 5 - UFLG 7 UFLG 8 UFLG 9 Value within [6.5 - 10] - : Loop Processing Error





USIT-E
6 c/s 7.5
Ultrasonic Azimuth (UCAZ) USIT-E
0 deg 360
Stuck Tool Indicator, Total (STIT)
0 m 20

Explicit Normalization
USIT - UFLG USIT-E
USIT Processing Flags (UFLG[0]) USIT-E
1 5

Amplitude of Wave Average (AWAV) USIT-E
0 dB 75

Internal Radius Maximum Value (IRMX) USIT-E
3 in 1.9

Internal Radius Minimum Value (IRMN) USIT-E
1.9 in 3

Explicit Normalization
USIT - IRBK USIT-E
(in)


Thickness Average Value (THAV) USIT-E
0.1 in 0.6


Explicit Normalization
USIT - THBK USIT-E
(in)


USIT-E (Mrayl)
3.090 5.054 7.018
Custom Normalization
USIT - AIBK_INT_SC USIT-E
(Mrayl)


Custom Normalization
USIT - UFAK USIT-E
(dB/m)


Explicit Normalization
USIT - USLP USIT-E
































| | | | |
|--|---|-----|-----|
| Motor Revolution Speed (RSAV) USIT-E | 6 | c/s | 7.5 |
| Ultrasonic Azimuth (UCAZ) USIT-E | 0 | deg | 360 |
| Stuck Tool Indicator, Total (STIT) | 0 | m | 20 |

USIT-E
0 dB 75

USIT Processing Flags (UFLG[0]) USIT-E

- 1 - UFLG 1 Value within [0.0 - 1.5] - : UTIM Error
- 2 - UFLG 2 Value within [1.5 - 2.5] - : Pulse Origin Not Detected
- 3 - UFLG 3 Value within [2.5 - 3.5] - : WINLEN Error
- 4 - UFLG 4 UFLG 5 UFLG 6 Value within [3.5 - 6.5] - : Casing Thickness Error
- 5 - UFLG 7 UFLG 8 UFLG 9 Value within [6.5 - 10] - : Loop Processing Error

TIME_1900 - Time Marked every 60.00 (s)

Description: USI IBC SLG Composite Format: Log (USI IBC SLG Composite) Index Scale: 1:200 Index Unit: m Index Type: Measured Depth Creation Date: 08-Dec-2013 13:54:52

Channel Processing Parameters

| Parameter | Description | Tool | Value | Unit |
|----------------|--|-----------------|----------------|---------|
| BARI | Barite Mud Presence Flag | Borehole | No | |
| BHS | Borehole Status (Open or Cased Hole) | Borehole | Cased | |
| BS | Bit Size | WLSESSION | Depth Zoned | in |
| CBLO | Casing Bottom (Logger) | WLSESSION | 938 | m |
| CDEN.1 | Cement Density | USIT-E | 0 | g/cm3 |
| CDEN.2 | Cement Density | EDTC-B | 2 | g/cm3 |
| CMTY | Cement Type | USIT-E | Regular Cement | |
| CTHILGR | Nominal Casing Thickness - Zoned along logger depths | WLSESSION | Depth Zoned | in |
| DC_MODE | Depth Correction Mode | DepthCorrection | Real-time | |
| DFD | Drilling Fluid Density | Borehole | 8.26 | lbm/gal |
| DTMD | Borehole Fluid Slowness | Borehole | 211.09 | us/ft |
| FDII | FPM Data Interpolation Interval | USIT-E | 0 | m |
| GCSE_DOWN_PASS | Generalized Caliper Selection for WL Log Down Passes | Borehole | BS | |
| GCSE_UP_PASS | Generalized Caliper Selection for WL Log Up Passes | Borehole | BS | |
| IBC_FSOD | USIT IBC Fluid Slowness Fits Casing Outer Diameter | USIT-E | 5_UFSL_N_ZMUD | |
| IMAR | Image Rotation | USIT-E | Off | |
| OCDI | Outer Casing Diameter | USIT-E | 0 | in |
| OCSH | Outer Casing Shoe | USIT-E | 0 | m |
| OCWE | Outer Casing Weight | USIT-E | 0 | lbm/ft |
| RCTH | Reference Calibrator Thickness | USIT-E | 0.217 | in |
| TCUB | T^3 Processing Level | USIT-E | Loop | |
| TD | Total Measured Depth | Borehole | 703 | m |
| THDH | Maximum Search Thickness (percentage of nominal) | USIT-E | 130 | % |
| THDL | Minimum Search Thickness (percentage of nominal) | USIT-E | 70 | % |
| UDFSZ | Drilling Fluid Specific Acoustic Impedance | USIT-E | 0 | Mrayl |

| | | | | |
|-------|---|----------|-------------------|-------|
| UFAO | SIT Flexural Attenuation Offset | USIT-E | 5 | dB/m |
| UFGDE | Fiberglass Density | USIT-E | 1.95 | g/cm3 |
| UFGPS | Fiberglass Processing Selection | USIT-E | No | |
| UFGVL | Fiberglass Velocity | USIT-E | 2950 | m/s |
| UIAP | IBC Answer Product Enabled | USIT-E | SolidLiquidGasMap | |
| UTHDP | Thickness Detection Policy | USIT-E | Fundamental | |
| VCAS | Ultrasonic Transversal Velocity in Casing | USIT-E | 51.4 | us/ft |
| WLEN | T*3 Processing Length | USIT-E | 14.62 | us |
| ZCAS | Acoustic Impedance of Casing | USIT-E | 46.25 | Mrayl |
| ZMUD | Acoustic Impedance of Mud | Borehole | 1.44 | Mrayl |

Depth Zone Parameters

| Parameter | Value | Start (m) | Stop (m) |
|-----------|-------|-------------|------------|
| BS | 12.25 | 4.72 | 152 |
| BS | 8.5 | 152 | 318 |
| BS | 7.875 | 318 | 695.25 |
| CTHILGR | 0.352 | 4.72 | 147.8 |
| CTHILGR | 0.244 | 4.72 | 695.25 |

All depth are actual.

Tool Control Parameters

| Parameter | Description | Tool | Value | Unit |
|---------------|--|-----------|--------------------|------|
| AGMN | Minimum Gain of Cartridge | USIT-E | -12 | dB |
| AGMX | Maximum Gain of Cartridge | USIT-E | 18 | dB |
| DDT5 | USIC Downhole Decimation for T5 only (SPOOF) | USIT-E | 0_NONE | |
| EMXV | EMEX Voltage | USIT-E | Time Zoned | V |
| HRES | Horizontal Resolution | USIT-E | 5 deg | |
| MAX_LOG_SPEED | Toolstring Maximum Logging Speed | WLSESSION | 563 | ft/h |
| TMUC | Type of Mud | USIT-E | BRI | |
| UFWB | Far Receiver Window Begin Time | USIT-E | 139 | us |
| UFWE | Far Receiver Window End Time | USIT-E | 179 | us |
| ULOG | Logging Objective | USIT-E | MEASUREMENT | |
| UMFR | Modulation Frequency | USIT-E | 500000 | Hz |
| UNWB | Near Receiver Window Begin Time | USIT-E | 108 | us |
| UNWE | Near Receiver Window End Time | USIT-E | 148 | us |
| USI_UPAT | USIT Emission Pattern | USIT-E | Pattern 600 KHz | |
| USI_UWKM | USIT Working Mode | USIT-E | 5 deg at 1.5 in HF | |
| USIT_DEPTHLOG | Starting Depth Log for Ultrasonics | USIT-E | 696 | m |
| UTAN | Transducer Angles | USIT-E | 33_DEG | |
| VRES | Vertical Resolution | USIT-E | 1.5 in | |
| WINB | Window Begin Time | USIT-E | 35.13 | us |
| WINE | Window End Time | USIT-E | 75.13 | us |

Time Zone Parameters

| Parameter | Value | Start Time | Stop Time | Start Depth (m) | Stop Depth (m) |
|-----------|-------|----------------------|----------------------|-------------------|------------------|
| EMXV | 100 | 08-Dec-2013 06:33:03 | 08-Dec-2013 06:35:22 | 695.38 | 691.58 |
| EMXV | 60 | 08-Dec-2013 06:35:22 | 08-Dec-2013 06:35:36 | 691.58 | 691.09 |
| EMXV | 40 | 08-Dec-2013 06:35:36 | 08-Dec-2013 06:36:06 | 691.09 | 690.04 |
| EMXV | 60 | 08-Dec-2013 06:36:06 | 08-Dec-2013 06:56:09 | 690.04 | 646.31 |
| EMXV | 80 | 08-Dec-2013 06:56:09 | 08-Dec-2013 11:48:27 | 646.31 | 16.44 |

IBC-CBL

Main Pass: IBC - CBL- VDL

Integration Summary

| Output Channel(s) | Output Description | Input Parameter | Output Value | Unit |
|-------------------|--------------------|-----------------|--------------|------|
|-------------------|--------------------|-----------------|--------------|------|

Pass Summary

| Run Name | Pass Objective | Direction | Top | Bottom | Start | Stop | Depth Shift | Include Parallel Data |
|----------|----------------|-----------|---------|----------|------------------------|-------------------------|-------------|-----------------------|
| IBC-CBL | Log[4]:Up | Up | 16.44 m | 695.38 m | 08-Dec-2013 6:33:03 AM | 08-Dec-2013 11:48:27 AM | 0.32 m | |

All depths are referenced to toolstring zero


Log


IBC-CBL: Log[4]:Up


Description: USI IBC CBL VDL Format: Log (USI IBC CBL VDL) Index Scale: 1:200 Index Unit: m Index Type: Measured Depth Creation Date:


08-Dec-2013 13:55:11


TIME_1900 - Time Marked every 60.00 (s)






































TIME_1900 - Time Marked every 60.00 (s)

Description: USI IBC CBL VDL Format: Log (USI IBC CBL VDL) Index Scale: 1:200 Index Unit: m Index Type: Measured Depth Creation Date: 08-Dec-2013 13:55:11

| Channel Processing Parameters | | | | |
|-------------------------------|--|-----------------|----------------|---------|
| Parameter | Description | Tool | Value | Unit |
| BARI | Barite Mud Presence Flag | Borehole | No | |
| BHS | Borehole Status (Open or Cased Hole) | Borehole | Cased | |
| BS | Bit Size | WLSESSION | Depth Zoned | in |
| CBLO | Casing Bottom (Logger) | WLSESSION | 938 | m |
| CDEN.1 | Cement Density | USIT-E | 0 | g/cm3 |
| CDEN.2 | Cement Density | EDTC-B | 2 | g/cm3 |
| CMTY | Cement Type | USIT-E | Regular Cement | |
| CTHILGR | Nominal Casing Thickness - Zoned along logger depths | WLSESSION | Depth Zoned | in |
| DC_MODE | Depth Correction Mode | DepthCorrection | Real-time | |
| DFD | Drilling Fluid Density | Borehole | 8.26 | lbm/gal |
| DTMD | Borehole Fluid Slowness | Borehole | 211.09 | us/ft |
| FDII | FPM Data Interpolation Interval | USIT-E | 0 | m |
| GCSE_DOWN_PASS | Generalized Caliper Selection for WL Log Down Passes | Borehole | BS | |
| GCSE_UP_PASS | Generalized Caliper Selection for WL Log Up Passes | Borehole | BS | |
| IBC_FSOD | USIT IBC Fluid Slowness Fits Casing Outer Diameter | USIT-E | 5_UFSL_N_ZMUD | |
| IMAR | Image Rotation | USIT-E | Off | |
| MODALCTL_MUH | Modal Decomposition Processing Control Flag for Monopole Upper Transmitter High Frequency Firing | MAST-B | On | |
| OCDI | Outer Casing Diameter | USIT-E | 0 | in |
| OCSH | Outer Casing Shoe | USIT-E | 0 | m |
| OCWE | Outer Casing Weight | USIT-E | 0 | lbm/ft |
| RCTH | Reference Calibrator Thickness | USIT-E | 0.217 | in |
| SSCCTL_MUH | Sensor Sensitivity Correction Processing Control Flag for Monopole Upper Transmitter High Frequency Firing | MAST-B | On | |
| TCUB | T^3 Processing Level | USIT-E | Loop | |
| TD | Total Measured Depth | Borehole | 703 | m |
| THDH | Maximum Search Thickness (percentage of nominal) | USIT-E | 130 | % |
| THDL | Minimum Search Thickness (percentage of nominal) | USIT-E | 70 | % |
| UDFSZ | Drilling Fluid Specific Acoustic Impedance | USIT-E | 0 | Mrayl |
| UFAO | SIT Flexural Attenuation Offset | USIT-E | 5 | dB/m |
| UFGDF | Fiberglass Density | USIT-E | 1.95 | g/cm3 |

| | | | | |
|------------|--|----------|-------------------|-------------------|
| UFGDE | Fiberglass Density | USIT-E | 1.00 | g/cm ³ |
| UFGPS | Fiberglass Processing Selection | USIT-E | No | |
| UFGVL | Fiberglass Velocity | USIT-E | 2950 | m/s |
| UIAP | IBC Answer Product Enabled | USIT-E | SolidLiquidGasMap | |
| UTHDP | Thickness Detection Policy | USIT-E | Fundamental | |
| VCAS | Ultrasonic Transversal Velocity in Casing | USIT-E | 51.4 | us/ft |
| VDLCTL_MUH | Variable Density Log Processing Control Flag for Monopole Upper High Frequency Waveforms | MAST-B | On | |
| VDLSELECTL | Variable Density Log Selection Processing Control Flag | MAST-B | On | |
| WLEN | T ³ Processing Length | USIT-E | 14.62 | us |
| ZCAS | Acoustic Impedance of Casing | USIT-E | 46.25 | Mrayl |
| ZMUD | Acoustic Impedance of Mud | Borehole | 1.44 | Mrayl |

Depth Zone Parameters

| Parameter | Value | Start (m) | Stop (m) |
|-----------|-------|-------------|------------|
| BS | 12.25 | 4.72 | 152 |
| BS | 8.5 | 152 | 318 |
| BS | 7.875 | 318 | 695.25 |
| CTHILGR | 0.352 | 4.72 | 147.8 |
| CTHILGR | 0.244 | 4.72 | 695.25 |

All depth are actual.

Tool Control Parameters

| Parameter | Description | Tool | Value | Unit |
|----------------|--|-----------|------------------------|-------|
| ACQ_DOMAIN | Custom Acquisition Domain Name | MAST-B | [UMHF, LMHF] | |
| AGMN | Minimum Gain of Cartridge | USIT-E | -12 | dB |
| AGMX | Maximum Gain of Cartridge | USIT-E | 18 | dB |
| CBOOTSTA_MAPC | MAMS Controller Boot Status | MAST-B | 1 | |
| CFWREV_MAPC | MAPC Firmware Revision of Controller Electronics | MAST-B | 1840 | |
| COMPCTL | Data Compression Control | MAST-B | [MZIPA, MZIPA] | |
| DDT5 | USIC Downhole Decimation for T5 only (SPOOF) | USIT-E | 0_NONE | |
| DHMODALCTL | Downhole/Surface Modal Computation Control | MAST-B | [OFF, OFF] | |
| DIGDEL | Waveform Digitizing Delay | MAST-B | [0, 0] | us |
| DIGDT | Sonic Waveform Digitizing Slowness | MAST-B | [0, 0] | us/ft |
| DIGTIME | Digitizing Time | MAST-B | [1200, 1200] | us |
| DIIN_WF_CHN | Dipole Inline Component Waveform Data Channel Name | MAST-B | [,] | |
| DIIN_WFN_CHN | Dipole Inline Component Waveform Normalization Data Channel Name | MAST-B | [,] | |
| DIOF_WF_CHN | Dipole Offline Component Waveform Data Channel Name | MAST-B | [,] | |
| DIOF_WFN_CHN | Dipole Offline Component Waveform Normalization Data Channel Name | MAST-B | [,] | |
| EMXV | EMEX Voltage | USIT-E | Time Zoned | V |
| GNINT | Automatic Gain Selection Time Interval | MAST-B | [1200, 1200] | us |
| HRES | Horizontal Resolution | USIT-E | 5 deg | |
| MAX_LOG_SPEED | Toolstring Maximum Logging Speed | WLSESSION | 563 | ft/h |
| MAX_TOOL_SPEED | Maximum service speed allowed for, or attained by, a logging tool. | MAST-B | Time Zoned | ft/h |
| MONO_WF_CHN | Monopole Component Waveform Data Channel Name | MAST-B | [RSWUMH_M, RSWMLH_M] | |
| MONO_WFN_CHN | Monopole Component Waveform Normalization Data Channel Name | MAST-B | [RSWUMHN_M, RSWMLHN_M] | |
| MSMT_LIST | Measurement List | MAST-B | [MUH, MLH] | |
| NUMMSMT | Number of active measurements | MAST-B | 2 | |
| PROD_CLASS | MAST Product Class Selection | MAST-B | CBL | |
| R10FWREV_MAPC | MAPC Firmware Revision of Sensor Electronics Station #10 | MAST-B | 1057 | |
| R11FWREV_MAPC | MAPC Firmware Revision of Sensor Electronics Station #11 | MAST-B | 1057 | |
| R12FWREV_MAPC | MAPC Firmware Revision of Sensor Electronics Station #12 | MAST-B | 1057 | |

| | | | | |
|---------------|--|--------|--|----|
| R13FWREV_MAPC | MAPC Firmware Revision of Sensor Electronics Station #13 | MAST-B | 1057 | |
| R1FWREV_MAPC | MAPC Firmware Revision of Sensor Electronics Station #1 | MAST-B | 1057 | |
| R2FWREV_MAPC | MAPC Firmware Revision of Sensor Electronics Station #2 | MAST-B | 1057 | |
| R3FWREV_MAPC | MAPC Firmware Revision of Sensor Electronics Station #3 | MAST-B | 1057 | |
| R4FWREV_MAPC | MAPC Firmware Revision of Sensor Electronics Station #4 | MAST-B | 1057 | |
| R5FWREV_MAPC | MAPC Firmware Revision of Sensor Electronics Station #5 | MAST-B | 1057 | |
| R6FWREV_MAPC | MAPC Firmware Revision of Sensor Electronics Station #6 | MAST-B | 1057 | |
| R7FWREV_MAPC | MAPC Firmware Revision of Sensor Electronics Station #7 | MAST-B | 1057 | |
| R8FWREV_MAPC | MAPC Firmware Revision of Sensor Electronics Station #8 | MAST-B | 1057 | |
| R9FWREV_MAPC | MAPC Firmware Revision of Sensor Electronics Station #9 | MAST-B | 1057 | |
| RBOOTSTA_MAPC | MAMS Receiver Boot Status | MAST-B | 1 | |
| RXSEL | Receiver Station Select | MAST-B | [[Off, Off], [Off, Off], [Off, Off], [Off, Off], [On, On], [On, On], [On, On], [On, On], [On, On], [On, On], [On, On], [On, On], [Off, Off], [Off, Off], [Off, Off], [Off, Off]] | |
| SAMINT | Sonic Waveform Sampling Interval | MAST-B | [10, 10] | |
| SERVICE_LIST | Service Selection List | MAST-B | [DCBLVDL] | |
| SNSR_WF_CHN | Sensor Waveforms Data Channel Name | MAST-B | [RSWMUH, RSWMLH] | |
| SNSR_WFN_CHN | Sensor Waveforms Normalization Factor Channel Name | MAST-B | [SWMUHN, SWMLHN] | |
| SNSRSEL | Sensor Element Select | MAST-B | [[On, On], [On, On], [On, On], [On, On], [On, On], [On, On], [On, On], [On, On], [On, On], [On, On]] | |
| TMUC | Type of Mud | USIT-E | BRI | |
| TX_AMP | Transmitter Amplitude Factor | MAST-B | [FULL, FULL] | |
| TXSEL | Transmitter Drive Selection | MAST-B | [UM, LM] | |
| UFWB | Far Receiver Window Begin Time | USIT-E | 139 | us |
| UFWE | Far Receiver Window End Time | USIT-E | 179 | us |
| ULOG | Logging Objective | USIT-E | MEASUREMENT | |
| UMFR | Modulation Frequency | USIT-E | 500000 | Hz |
| UNWB | Near Receiver Window Begin Time | USIT-E | 108 | us |
| UNWE | Near Receiver Window End Time | USIT-E | 148 | us |
| USI_UPAT | USIT Emission Pattern | USIT-E | Pattern 600 KHz | |
| USI_UWKM | USIT Working Mode | USIT-E | 5 deg at 1.5 in HF | |
| USIT_DEPTHLOG | Starting Depth Log for Ultrasonics | USIT-E | 696 | m |
| UTAN | Transducer Angles | USIT-E | 33_DEG | |
| VRES | Vertical Resolution | USIT-E | 1.5 in | |
| WF_CR_CHN | Waveform Compression Rate Channel Name | MAST-B | [WCRMUH, WCRMLH] | |
| WF_DEPTH_CHN | Waveform Depth Channel Name | MAST-B | [WDMUH, WDMLH] | |
| WF_QI_CHN | Waveform Quality Indicator Channel Name | MAST-B | [WQMUH, WQMLH] | |
| WFSEL | Transmitter Drive Waveform Selection | MAST-B | [mp_hf_d, mp_hf_d] | |
| WINB | Window Begin Time | USIT-E | 35.13 | us |
| WINE | Window End Time | USIT-E | 75.13 | us |

Time Zone Parameters

| Parameter | Value | Start Time | Stop Time | Start Depth (m) | Stop Depth (m) |
|----------------|-------|----------------------|----------------------|-------------------|------------------|
| EMXV | 100 | 08-Dec-2013 06:33:03 | 08-Dec-2013 06:35:22 | 695.38 | 691.58 |
| EMXV | 60 | 08-Dec-2013 06:35:22 | 08-Dec-2013 06:35:36 | 691.58 | 691.09 |
| EMXV | 40 | 08-Dec-2013 06:35:36 | 08-Dec-2013 06:36:06 | 691.09 | 690.04 |
| EMXV | 60 | 08-Dec-2013 06:36:06 | 08-Dec-2013 06:56:09 | 690.04 | 646.31 |
| EMXV | 80 | 08-Dec-2013 06:56:09 | 08-Dec-2013 11:48:27 | 646.31 | 16.44 |
| MAX_TOOL_SPEED | 2100 | 08-Dec-2013 06:33:03 | 08-Dec-2013 07:06:12 | 695.38 | 624.17 |
| MAX_TOOL_SPEED | 2240 | 08-Dec-2013 07:06:12 | 08-Dec-2013 07:12:14 | 624.17 | 611.22 |

| | | | | | |
|----------------|------|----------------------|----------------------|--------|--------|
| MAX_TOOL_SPEED | 2100 | 08-Dec-2013 07:12:14 | 08-Dec-2013 07:14:15 | 611.22 | 606.91 |
| MAX_TOOL_SPEED | 2229 | 08-Dec-2013 07:14:15 | 08-Dec-2013 07:24:19 | 606.91 | 585.25 |
| MAX_TOOL_SPEED | 2115 | 08-Dec-2013 07:24:19 | 08-Dec-2013 08:15:39 | 585.25 | 473.26 |
| MAX_TOOL_SPEED | 2228 | 08-Dec-2013 08:15:39 | 08-Dec-2013 08:23:42 | 473.26 | 455.72 |
| MAX_TOOL_SPEED | 2104 | 08-Dec-2013 08:23:42 | 08-Dec-2013 08:45:51 | 455.72 | 408.58 |
| MAX_TOOL_SPEED | 2231 | 08-Dec-2013 08:45:51 | 08-Dec-2013 08:50:52 | 408.58 | 397.92 |
| MAX_TOOL_SPEED | 2100 | 08-Dec-2013 08:50:52 | 08-Dec-2013 10:45:37 | 397.92 | 149.28 |
| MAX_TOOL_SPEED | 1993 | 08-Dec-2013 10:45:37 | 08-Dec-2013 11:42:00 | 149.28 | 25.72 |
| MAX_TOOL_SPEED | 2100 | 08-Dec-2013 11:42:00 | 08-Dec-2013 11:46:02 | 25.72 | 21.34 |
| MAX_TOOL_SPEED | 1980 | 08-Dec-2013 11:46:02 | 08-Dec-2013 11:48:27 | 21.34 | 16.44 |

All depth are at tool zero.

Calibration Report

EDTC-B (Enhanced Digital Telemetry Cartridge - Version B) Calibration - Run GR-CCL

Primary Equipment :
Enhanced Digital Telemetry Cartridge - B
EDTC-B
9162

Calibration Parameter :
Plus Reference (Jig minus background reference)
160

EDTC-B Accelerometer Calibration - EDTC-B Accelerometer Calibration

Before (Measured): 07:33:17 07-Dec-2013

| Measurement | Unit | Phase | Nominal | Low Limit | Actual | High Limit | |
|-------------------------|------|--------|---------|-----------|--------|------------|---|
| AZ Vertical Measurement | m/s2 | Before | 9.810 | 9.610 | 9.816 | 10.010 | <div style="width: 100%; height: 10px; background: linear-gradient(to right, black 25%, white 25% 50%, white 50% 75%, black 75%);"></div> |

EDTC-B Memory Data - EDTC-B Memory Data

Master (EEPROM): 07:33:06 07-Dec-2013

| Measurement | Unit | Phase | Nominal | Low Limit | Actual | High Limit | |
|----------------------------------|------|--------|---------|-----------|----------|------------|---|
| Initial PMT HV | V | Master | | | 1600.000 | | <div style="width: 100%; height: 10px; background: linear-gradient(to right, black 25%, white 25% 50%, white 50% 75%, black 75%);"></div> |
| Accelerometer Serial Number | | Master | | | 1379 | | <div style="width: 100%; height: 10px; background: linear-gradient(to right, black 25%, white 25% 50%, white 50% 75%, black 75%);"></div> |
| Accelerometer Coefficients - 0 | | Master | ---- | ---- | 2.959 | ---- | <div style="width: 100%; height: 10px; background: linear-gradient(to right, black 25%, white 25% 50%, white 50% 75%, black 75%);"></div> |
| Accelerometer Coefficients - 1 | | Master | ---- | ---- | 0.000 | ---- | <div style="width: 100%; height: 10px; background: linear-gradient(to right, black 25%, white 25% 50%, white 50% 75%, black 75%);"></div> |
| Accelerometer Coefficients - 2 | | Master | ---- | ---- | 0.000 | ---- | <div style="width: 100%; height: 10px; background: linear-gradient(to right, black 25%, white 25% 50%, white 50% 75%, black 75%);"></div> |
| Accelerometer Coefficients - 3 | | Master | ---- | ---- | 0.000 | ---- | <div style="width: 100%; height: 10px; background: linear-gradient(to right, black 25%, white 25% 50%, white 50% 75%, black 75%);"></div> |
| Accelerometer Coefficients - 4 | | Master | ---- | ---- | 0.000 | ---- | <div style="width: 100%; height: 10px; background: linear-gradient(to right, black 25%, white 25% 50%, white 50% 75%, black 75%);"></div> |
| Accelerometer Coefficients - 5 | | Master | ---- | ---- | 0.000 | ---- | <div style="width: 100%; height: 10px; background: linear-gradient(to right, black 25%, white 25% 50%, white 50% 75%, black 75%);"></div> |
| Accelerometer Coefficients - 6 | | Master | ---- | ---- | 0.000 | ---- | <div style="width: 100%; height: 10px; background: linear-gradient(to right, black 25%, white 25% 50%, white 50% 75%, black 75%);"></div> |
| Accelerometer Coefficients - 7 | | Master | ---- | ---- | -0.009 | ---- | <div style="width: 100%; height: 10px; background: linear-gradient(to right, black 25%, white 25% 50%, white 50% 75%, black 75%);"></div> |
| Accelerometer Coefficients - 8 | | Master | ---- | ---- | 0.000 | ---- | <div style="width: 100%; height: 10px; background: linear-gradient(to right, black 25%, white 25% 50%, white 50% 75%, black 75%);"></div> |
| Accelerometer Coefficients - 9 | | Master | ---- | ---- | 0.000 | ---- | <div style="width: 100%; height: 10px; background: linear-gradient(to right, black 25%, white 25% 50%, white 50% 75%, black 75%);"></div> |
| Accelerometer Coefficients - 10 | | Master | ---- | ---- | 0.000 | ---- | <div style="width: 100%; height: 10px; background: linear-gradient(to right, black 25%, white 25% 50%, white 50% 75%, black 75%);"></div> |
| Accelerometer Coefficients - 11 | | Master | ---- | ---- | 0.000 | ---- | <div style="width: 100%; height: 10px; background: linear-gradient(to right, black 25%, white 25% 50%, white 50% 75%, black 75%);"></div> |
| Gamma-Ray Detector Serial Number | | Master | | | 79356 | | <div style="width: 100%; height: 10px; background: linear-gradient(to right, black 25%, white 25% 50%, white 50% 75%, black 75%);"></div> |

EDTC-B Gamma-Ray Calibration - Gamma Ray Coefficients

Before (Measured): 07:41:51 07-Dec-2013 After:

| Measurement | Unit | Phase | Nominal | Low Limit | Actual | High Limit | |
|----------------|------|--------------|---------|-----------|--------|------------|---|
| Gamma Ray Gain | | Before | 1.000 | 0.900 | 0.930 | 1.100 | <div style="width: 100%; height: 10px; background: linear-gradient(to right, black 25%, white 25% 50%, white 50% 75%, black 75%);"></div> |
| | | After | ---- | ---- | ---- | ---- | <div style="width: 100%; height: 10px; background: linear-gradient(to right, black 25%, white 25% 50%, white 50% 75%, black 75%);"></div> |
| | | After-Before | ---- | ---- | ---- | ---- | <div style="width: 100%; height: 10px; background: linear-gradient(to right, black 25%, white 25% 50%, white 50% 75%, black 75%);"></div> |

EDTC-B Gamma-Ray Calibration - Gamma Ray Accumulations

Before (Measured): 07:41:51 07-Dec-2013 After:

| Measurement | Unit | Phase | Nominal | Low Limit | Actual | High Limit | |
|----------------------|------|--------------|---------|-----------|----------|------------|---|
| RGR Zero Measurement | gAPI | Before | | 0 | 28.820 | 120.000 | <div style="width: 100%; height: 10px; background: linear-gradient(to right, black 25%, white 25% 50%, white 50% 75%, black 75%);"></div> |
| | | After | ---- | ---- | ---- | ---- | <div style="width: 100%; height: 10px; background: linear-gradient(to right, black 25%, white 25% 50%, white 50% 75%, black 75%);"></div> |
| | | After-Before | ---- | ---- | ---- | ---- | <div style="width: 100%; height: 10px; background: linear-gradient(to right, black 25%, white 25% 50%, white 50% 75%, black 75%);"></div> |
| RGR Plus Measurement | gAPI | Before | 160.000 | 145.000 | 172.033 | 175.000 | <div style="width: 100%; height: 10px; background: linear-gradient(to right, black 25%, white 25% 50%, white 50% 75%, black 75%);"></div> |
| | | After | ---- | ---- | NOT DONE | ---- | <div style="width: 100%; height: 10px; background: linear-gradient(to right, black 25%, white 25% 50%, white 50% 75%, black 75%);"></div> |
| | | After-Before | ---- | ---- | ---- | ---- | <div style="width: 100%; height: 10px; background: linear-gradient(to right, black 25%, white 25% 50%, white 50% 75%, black 75%);"></div> |

MAST-B (Multimode Array Sonic Service Tool) Calibration - Run IBC-CBL

Primary Equipment :

MAMS-BA Multimode Array Sonic Minimum Service Sonde

MAMS-BA

8262

MAST Master Characterization Coefficients - Characterization Coefficients Summary

Master (EEPROM): 15:54:00 23-Sep-2013

| Measurement | Unit | Phase | Nominal | Low Limit | Actual | High Limit | |
|--|------|--------|---------|-----------|--------|------------|--|
| Sensor Sensitivity Correction Factor Minimum | | Master | 1.000 | 0.500 | 0.870 | 1.700 | |
| Sensor Sensitivity Correction Factor Maximum | | Master | 1.000 | 0.500 | 1.160 | 1.700 | |
| Sensor Time Delay Factor Minimum | us | Master | 0 | -2.000 | -0.854 | 2.000 | |
| Sensor Time Delay Factor Maximum | us | Master | 0 | -2.000 | 0.590 | 2.000 | |
| Sensor Sensitivity Correction Factor Low Frequency to High Frequency Ratio Minimum | | Master | 1.000 | 0.900 | 0.914 | 1.700 | |
| Sensor Sensitivity Correction Factor Low Frequency to High Frequency Ratio Maximum | | Master | 1.000 | 0.900 | 1.064 | 1.700 | |

Characterization Coefficients

Master (EEPROM): 15:54:00 23-Sep-2013

CALI_SSCF (Master) Sensor Sensitivity Correction Factor
 Minimum/Nominal/Maximum 0.500/1.000/1.700 Unit

| | RB1 | RB2 | RB3 | RB4 | RB5 | RB6 | RB7 | RB8 |
|------|-------|-------|-------|-------|-------|-------|-------|-------|
| SO1 | 0.884 | 1.021 | 0.987 | 1.010 | 1.022 | 0.982 | 0.985 | 0.997 |
| SO2 | 1.049 | 1.020 | 1.025 | 1.009 | 1.006 | 0.924 | 0.969 | 0.951 |
| SO3 | 1.015 | 0.914 | 1.079 | 1.053 | 1.097 | 1.032 | 1.078 | 0.870 |
| SO4 | 1.010 | 0.942 | 0.992 | 1.016 | 0.947 | 0.969 | 1.027 | 1.003 |
| SO5 | 1.050 | 1.015 | 0.978 | 0.988 | 1.020 | 0.933 | 0.921 | 1.005 |
| SO6 | 1.059 | 1.023 | 1.010 | 0.972 | 1.020 | 0.929 | 0.876 | 0.978 |
| SO7 | 1.050 | 1.045 | 1.017 | 1.020 | 1.020 | 0.988 | 0.931 | 0.955 |
| SO8 | 0.989 | 1.031 | 1.037 | 1.013 | 0.977 | 0.946 | 0.947 | 0.954 |
| SO9 | 0.982 | 0.997 | 1.044 | 1.016 | 0.981 | 0.967 | 0.955 | 1.030 |
| SO10 | 1.079 | 0.979 | 0.993 | 1.125 | 1.013 | 1.037 | 0.958 | 1.079 |
| SO11 | 0.964 | 1.082 | 0.980 | 0.990 | 0.992 | 1.020 | 0.996 | 1.068 |
| SO12 | 1.160 | 1.003 | 1.000 | 0.963 | 1.009 | 0.984 | 0.954 | 1.007 |
| SO13 | 1.017 | 0.961 | 0.986 | 1.000 | 1.030 | 1.011 | 1.044 | 0.948 |

CALI_STDF (Master) Sensor Time Delay Factor
 Minimum/Nominal/Maximum -2.000/0/2.000 Unit us

| | RB1 | RB2 | RB3 | RB4 | RB5 | RB6 | RB7 | RB8 |
|------|--------|--------|--------|--------|--------|--------|--------|--------|
| SO1 | -0.275 | -0.173 | 0.052 | 0.173 | 0.067 | -0.189 | -0.022 | 0.022 |
| SO2 | -0.145 | 0.016 | 0.238 | 0.295 | 0.306 | -0.076 | -0.016 | -0.022 |
| SO3 | -0.429 | -0.335 | 0.071 | 0.050 | 0.370 | -0.050 | 0.114 | -0.272 |
| SO4 | -0.082 | -0.249 | -0.147 | 0.074 | -0.011 | 0.007 | 0.193 | 0.088 |
| SO5 | -0.268 | -0.220 | -0.153 | 0.116 | 0.140 | 0.003 | 0.004 | 0.059 |
| SO6 | 0.060 | -0.193 | 0.021 | -0.029 | -0.042 | 0.146 | 0.016 | 0.238 |
| SO7 | -0.148 | -0.173 | 0.069 | 0.185 | 0.181 | 0.019 | -0.142 | -0.034 |
| SO8 | -0.339 | -0.059 | -0.109 | 0.109 | 0.113 | -0.135 | 0.151 | 0.091 |
| SO9 | -0.410 | -0.507 | -0.062 | 0.217 | 0.325 | 0.202 | 0.052 | -0.096 |
| SO10 | -0.436 | -0.696 | -0.469 | 0.072 | 0.323 | 0.341 | 0.194 | -0.072 |
| SO11 | -0.751 | -0.457 | -0.089 | 0.270 | 0.436 | 0.262 | 0.089 | -0.288 |
| SO12 | -0.493 | -0.624 | -0.216 | 0.166 | 0.471 | 0.395 | 0.200 | -0.166 |
| SO13 | -0.854 | -0.432 | -0.040 | 0.550 | 0.590 | 0.238 | 0.040 | -0.479 |

CALI_SSCR (Master) Sensor Sensitivity Correction Factor Low Frequency to High Frequency Ratio
 Minimum/Nominal/Maximum 0.900/1.000/1.700 Unit

| | | | | | | | | |
|------|---|---|---|---|---|---|---|---|
| SO11 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| SO12 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| SO13 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |

CALI_SSCHA (Master) Sensor Sensitivity Correction High Frequency Normalized Amplitudes

| | | | | | | | | | |
|-------------------------|-------|-------|-------|-------|-------|-------|-----------------|-------|------|
| Minimum/Nominal/Maximum | | | | | | | ----/1.000/---- | | Unit |
| | RB1 | RB2 | RB3 | RB4 | RB5 | RB6 | RB7 | RB8 | |
| SO1 | 1.122 | 0.972 | 1.005 | 0.982 | 0.971 | 1.010 | 1.007 | 0.995 | |
| SO2 | 0.961 | 0.988 | 0.983 | 0.998 | 1.002 | 1.091 | 1.040 | 1.059 | |
| SO3 | 1.027 | 1.141 | 0.966 | 0.990 | 0.950 | 1.010 | 0.967 | 1.198 | |
| SO4 | 0.988 | 1.059 | 1.006 | 0.982 | 1.053 | 1.029 | 0.971 | 0.994 | |
| SO5 | 0.949 | 0.981 | 1.019 | 1.008 | 0.977 | 1.068 | 1.081 | 0.992 | |
| SO6 | 0.938 | 0.971 | 0.984 | 1.023 | 0.974 | 1.070 | 1.135 | 1.016 | |
| SO7 | 0.969 | 0.973 | 1.001 | 0.998 | 0.997 | 1.029 | 1.093 | 1.065 | |
| SO8 | 0.994 | 0.954 | 0.949 | 0.971 | 1.006 | 1.039 | 1.038 | 1.030 | |
| SO9 | 1.010 | 0.996 | 0.951 | 0.977 | 1.012 | 1.027 | 1.039 | 0.964 | |
| SO10 | 0.950 | 1.047 | 1.032 | 0.911 | 1.012 | 0.988 | 1.070 | 0.950 | |
| SO11 | 1.031 | 0.919 | 1.015 | 1.004 | 1.002 | 0.975 | 0.998 | 0.931 | |
| SO12 | 0.864 | 0.998 | 1.002 | 1.040 | 0.993 | 1.018 | 1.050 | 0.994 | |
| SO13 | 0.989 | 1.047 | 1.020 | 1.005 | 0.977 | 0.995 | 0.963 | 1.062 | |

CALI_SSCLA (Master) Sensor Sensitivity Correction Low Frequency Normalized Amplitudes

| | | | | | | | | | |
|-------------------------|-------|-------|-------|-------|-------|-------|-----------------|-------|------|
| Minimum/Nominal/Maximum | | | | | | | ----/1.000/---- | | Unit |
| | RB1 | RB2 | RB3 | RB4 | RB5 | RB6 | RB7 | RB8 | |
| SO1 | 1.147 | 0.999 | 0.999 | 0.978 | 0.949 | 1.018 | 1.006 | 1.001 | |
| SO2 | 0.980 | 1.021 | 0.989 | 0.986 | 0.988 | 1.103 | 1.011 | 1.059 | |
| SO3 | 1.040 | 1.181 | 0.965 | 0.982 | 0.943 | 1.018 | 0.962 | 1.213 | |
| SO4 | 1.013 | 1.058 | 0.981 | 0.955 | 1.024 | 0.999 | 0.950 | 1.001 | |
| SO5 | 0.962 | 0.977 | 1.013 | 1.007 | 0.958 | 1.054 | 1.075 | 0.993 | |
| SO6 | 0.972 | 0.982 | 0.972 | 1.018 | 0.939 | 1.044 | 1.130 | 1.060 | |
| SO7 | 0.932 | 0.972 | 1.014 | 1.012 | 0.994 | 0.980 | 1.021 | 1.006 | |
| SO8 | 0.994 | 0.961 | 0.965 | 0.996 | 1.033 | 1.029 | 1.006 | 1.004 | |
| SO9 | 0.970 | 0.995 | 0.978 | 1.009 | 1.033 | 1.026 | 1.005 | 0.908 | |
| SO10 | 0.886 | 1.010 | 1.050 | 0.944 | 1.049 | 0.990 | 1.057 | 0.906 | |
| SO11 | 1.004 | 0.925 | 1.079 | 1.056 | 1.045 | 0.996 | 0.979 | 0.871 | |
| SO12 | 0.817 | 0.979 | 1.005 | 1.048 | 1.017 | 1.008 | 0.995 | 0.930 | |
| SO13 | 0.941 | 1.031 | 1.019 | 1.029 | 1.025 | 0.981 | 0.889 | 0.971 | |

CALI_SSTRS (Master) Sensor Sensitivity Correction Transmitter-Receiver Spacing

| | | | | | | | | | | |
|----------------------------|--|--|--|--|--------|--|------------------|--|------|---|
| Minimum/Nominal/Maximum | | | | | | | ----/1.2192/---- | | Unit | m |
| Monopole Upper Transmitter | | | | | 1.2192 | | | | | |
| Monopole Lower Transmitter | | | | | 1.2192 | | | | | |

CALI_TTMUH (Master) Sensor Sensitivity Transit Time from Monopole Upper Transmitter High Frequency Firing

| | | | | | | | | | | |
|-------------------------|---------|---------|---------|---------|---------|---------|--------------|---------|------|----|
| Minimum/Nominal/Maximum | | | | | | | 0/0/5000.000 | | Unit | us |
| | RB1 | RB2 | RB3 | RB4 | RB5 | RB6 | RB7 | RB8 | | |
| SO1 | 499.591 | 499.490 | 499.265 | 499.144 | 499.249 | 499.505 | 499.339 | 499.294 | | |
| SO2 | 470.858 | 470.696 | 470.475 | 470.417 | 470.407 | 470.789 | 470.729 | 470.735 | | |
| SO3 | 442.229 | 442.135 | 441.729 | 441.750 | 441.430 | 441.850 | 441.686 | 442.072 | | |
| SO4 | 413.116 | 413.336 | 413.183 | 412.936 | 412.966 | 412.989 | 412.804 | 412.963 | | |
| SO5 | 384.619 | 384.627 | 384.560 | 384.163 | 384.061 | 384.248 | 384.305 | 384.263 | | |
| SO6 | 355.686 | 355.899 | 355.587 | 355.682 | 355.734 | 355.543 | 355.676 | 355.411 | | |
| SO7 | 326.002 | 326.052 | 326.751 | 326.582 | 326.711 | 326.724 | 326.806 | 326.052 | | |

| | | | | | | | | |
|------|---------|---------|---------|---------|---------|---------|---------|---------|
| SO7 | 326.992 | 326.952 | 326.791 | 326.983 | 326.711 | 326.724 | 326.896 | 326.953 |
| SO8 | 298.308 | 297.968 | 298.052 | 297.827 | 297.833 | 298.087 | 297.859 | 297.794 |
| SO9 | 269.611 | 269.700 | 269.318 | 268.972 | 268.912 | 269.010 | 269.171 | 269.298 |
| SO10 | 240.738 | 240.884 | 240.767 | 240.255 | 240.053 | 240.076 | 240.147 | 240.315 |
| SO11 | 212.307 | 212.084 | 211.574 | 211.304 | 211.115 | 211.465 | 211.647 | 211.986 |
| SO12 | 183.188 | 183.385 | 183.055 | 182.651 | 182.541 | 182.631 | 182.715 | 183.060 |
| SO13 | 154.474 | 153.952 | 153.609 | 152.959 | 152.810 | 153.282 | 153.587 | 153.979 |

CALI_TTMLH (Master) Sensor Sensitivity Transit Time from Monopole Lower Transmitter High Frequency Firing

Minimum/Nominal/Maximum 0/0/5000.000 Unit us

| | RB1 | RB2 | RB3 | RB4 | RB5 | RB6 | RB7 | RB8 |
|------|---------|---------|---------|---------|---------|---------|---------|---------|
| SO1 | 153.441 | 153.045 | 152.731 | 153.235 | 153.111 | 153.503 | 153.175 | 153.291 |
| SO2 | 182.268 | 182.365 | 182.038 | 182.199 | 182.166 | 182.496 | 182.310 | 182.274 |
| SO3 | 211.324 | 211.139 | 210.768 | 210.884 | 210.718 | 211.072 | 210.967 | 211.277 |
| SO4 | 239.773 | 239.887 | 239.836 | 239.641 | 239.782 | 239.721 | 239.535 | 239.586 |
| SO5 | 268.692 | 268.589 | 268.521 | 268.381 | 268.435 | 268.521 | 268.462 | 268.395 |
| SO6 | 297.105 | 297.398 | 297.281 | 297.286 | 297.260 | 297.074 | 297.202 | 297.022 |
| SO7 | 325.934 | 326.024 | 325.741 | 325.676 | 325.556 | 325.869 | 326.017 | 325.743 |
| SO8 | 355.185 | 354.963 | 354.981 | 354.770 | 354.755 | 354.997 | 354.654 | 354.839 |
| SO9 | 384.083 | 384.189 | 383.680 | 383.469 | 383.312 | 383.461 | 383.600 | 383.768 |
| SO10 | 412.568 | 412.941 | 412.605 | 412.035 | 411.734 | 411.675 | 411.900 | 412.262 |
| SO11 | 441.649 | 441.355 | 440.986 | 440.627 | 440.462 | 440.635 | 440.809 | 441.186 |
| SO12 | 470.310 | 470.441 | 470.033 | 469.651 | 469.346 | 469.422 | 469.616 | 469.983 |
| SO13 | 499.253 | 498.832 | 498.440 | 497.850 | 497.810 | 498.162 | 498.360 | 498.878 |

CALI_AMPMUH (Master) Sensor Sensitivity First Break Amplitude from Monopole Upper Transmitter High Frequency Firing

Minimum/Nominal/Maximum -50000.000/0/50000.000 Unit

| | RB1 | RB2 | RB3 | RB4 | RB5 | RB6 | RB7 | RB8 |
|------|----------|----------|----------|----------|----------|----------|----------|----------|
| SO1 | 4973.130 | 4307.420 | 4453.783 | 4351.528 | 4303.235 | 4478.240 | 4464.606 | 4410.610 |
| SO2 | 4437.276 | 4562.629 | 4542.575 | 4611.731 | 4626.521 | 5039.447 | 4802.813 | 4893.409 |
| SO3 | 4856.267 | 5395.200 | 4567.563 | 4680.992 | 4492.305 | 4776.734 | 4572.999 | 5663.369 |
| SO4 | 5182.458 | 5518.001 | 5250.491 | 5170.771 | 5522.953 | 5406.323 | 5114.619 | 5229.573 |
| SO5 | 5266.718 | 5482.146 | 5711.208 | 5664.078 | 5438.834 | 5961.780 | 6041.479 | 5525.487 |
| SO6 | 5545.155 | 5729.247 | 5793.618 | 6036.498 | 5774.641 | 6375.023 | 6788.329 | 6022.048 |
| SO7 | 6026.539 | 6040.121 | 6203.732 | 6143.026 | 6162.473 | 6309.696 | 6752.720 | 6566.614 |
| SO8 | 6572.506 | 6286.058 | 6297.723 | 6396.099 | 6669.958 | 6904.032 | 6944.770 | 6810.058 |
| SO9 | 7073.871 | 6947.955 | 6623.895 | 6737.006 | 6992.127 | 7075.352 | 7199.636 | 6666.929 |
| SO10 | 6775.337 | 7448.938 | 7351.233 | 6473.097 | 7226.317 | 7049.723 | 7662.350 | 6721.562 |
| SO11 | 8157.095 | 7204.110 | 7765.439 | 7649.637 | 7588.348 | 7502.771 | 7637.718 | 7244.762 |
| SO12 | 6860.362 | 7937.141 | 7815.408 | 8072.043 | 7743.684 | 8020.530 | 8134.430 | 7788.989 |
| SO13 | 7957.737 | 8163.320 | 7771.853 | 7646.815 | 7378.492 | 7307.357 | 7165.563 | 8245.021 |

CALI_AMPMLH (Master) Sensor Sensitivity First Break Amplitude from Monopole Lower Transmitter High Frequency Firing

Minimum/Nominal/Maximum -50000.000/0/50000.000 Unit

| | RB1 | RB2 | RB3 | RB4 | RB5 | RB6 | RB7 | RB8 |
|-----|----------|----------|----------|----------|----------|----------|----------|----------|
| SO1 | 7643.040 | 6867.734 | 7017.409 | 6789.996 | 6458.399 | 6898.202 | 6914.823 | 6839.348 |
| SO2 | 6604.295 | 7050.778 | 6968.236 | 6945.556 | 6878.451 | 7637.013 | 7078.586 | 7199.860 |
| SO3 | 6931.389 | 7700.006 | 6351.867 | 6476.042 | 6278.023 | 6774.005 | 6525.879 | 8023.839 |
| SO4 | 6646.277 | 7171.357 | 6803.931 | 6581.627 | 7096.162 | 6914.923 | 6508.605 | 6674.505 |
| SO5 | 6163.751 | 6333.086 | 6557.445 | 6475.889 | 6324.721 | 6896.530 | 6978.531 | 6417.007 |
| SO6 | 5858.768 | 6076.472 | 6168.950 | 6392.900 | 6061.712 | 6624.362 | 6997.123 | 6324.147 |

| | | | | | | | | |
|------|----------|----------|----------|----------|----------|----------|----------|----------|
| SO3 | | | | | | | | |
| SO4 | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE |
| SO5 | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE |
| SO6 | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE |
| SO7 | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE |
| SO8 | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE |
| SO9 | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE |
| SO10 | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE |
| SO11 | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE |
| SO12 | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE |
| SO13 | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE |

CALI_SVCLF (Before) Sensor Vertical Casing Check Low Frequency Diagnostics Failure Flag (Before/After/BACchange)

| | | | | | | | | |
|-------------------------|----------|----------|----------|----------|----------|----------|----------|----------|
| Minimum/Nominal/Maximum | | | | | | | Unit | |
| | RB1 | RB2 | RB3 | RB4 | RB5 | RB6 | RB7 | RB8 |
| SO1 | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE |
| SO2 | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE |
| SO3 | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE |
| SO4 | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE |
| SO5 | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE |
| SO6 | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE |
| SO7 | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE |
| SO8 | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE |
| SO9 | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE |
| SO10 | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE |
| SO11 | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE |
| SO12 | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE |
| SO13 | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE |

CALI_SVCLF (After) Sensor Vertical Casing Check Low Frequency Diagnostics Failure Flag (Before/After/BACchange)

| | | | | | | | | |
|-------------------------|----------|----------|----------|----------|----------|----------|----------|----------|
| Minimum/Nominal/Maximum | | | | | | | Unit | |
| | RB1 | RB2 | RB3 | RB4 | RB5 | RB6 | RB7 | RB8 |
| SO1 | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE |
| SO2 | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE |
| SO3 | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE |
| SO4 | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE |
| SO5 | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE |
| SO6 | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE |
| SO7 | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE |
| SO8 | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE |
| SO9 | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE |
| SO10 | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE |
| SO11 | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE |
| SO12 | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE |
| SO13 | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE | NOT DONE |

Company: Origin Energy Ltd.

Well: Springvale 1

Well: Springvale 1
Field: Springvale
Rig Name: TDC-4
State: Queensland
Country: Australia



Isolation Scanner Log
IBC-CBL-GR-CCL
1:200, 1:500 Scale